



242235

Cement Ticket

Rig #

807

Customer Name Bayswater	Date Of Service: 9/19/2019
-----------------------------------	--------------------------------------

Location Mapelli #4	Equipment C1002
-------------------------------	---------------------------

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)	1.00 @	\$2,000.00	\$2,000.00
Mileage(Miles)	40.00 @	\$4.50	\$180.00
G Cement (Bags)	120.00 @	\$17.00	\$2,040.00
Data Acquisition (Each)	@		
Iron Inspection (Each)	1.00 @	\$500.00	\$500.00
Sugar(Lbs)	@		
Water Delivery (Barrels)	@		
Description	Qty	Rate	Total
Miscellaneous	@		
Discount:			<u>\$0.00 (0.00%)</u>
TOTAL BILLABLE AMOUNT			<u>\$4,720.00</u>


Description Of Work	Start Time 02:00 pm	Stop Time 06:00 pm
Drove to location signed jsa spot in and rigged up equipment had safety meeting with rig crew(EOT@1223' 2 7/8 12" open hole) Pressure tested to 1000psi pumped 20bbls of fresh water ahead followe by mixing and pumping 120sx=24.5bbls of slurry 15.8 G Neat and displaced with 6bbls of fresh water rigged down and moved from location		

Payroll Section						
Employee	Emp #	Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total	
Supervisor	Jaime, Gustavo	HGR010484	0.00	0.00	0.00	0.00
Operator	Garcia, Roger	HGR010713	4.00	0.00	0.00	4.00
Derrick	Ortiz, Thomas	HGR013588	4.00	0.00	0.00	4.00
FloorHand	Cisneros, Hector	HGR010397	4.00	0.00	0.00	4.00
FloorHand	Garcia, Martin	HGR010900	4.00	0.00	0.00	4.00
FloorHand	Banuelos Serrano, Cristian	HGR012404	4.00	0.00	0.00	4.00

No Unreported Incidents Per
My Signature

Ranger Tool Pusher

Customer/Agent:

	REV:	Page:	ORIGINAL ISSUE	REVISION DATE:
	0.0	1 of 2	DATE: 01/01/2017	11/08/2018
PROCEDURE NUMBER: RIGS-NA-PR-0041		PREPARED BY: GUSTAVO JAIME	REVIEWED BY: JOSH ANDERSON	APPROVED BY:
TITLE:		CEMENT PRE-JOB CHECKLIST		

Crew Lead / Supervisor: Roger Corra Date 9-19-19
 Customer: Boys water Well Number: Mapelli # 4

Pre Job			Completed
1.1	Check cement head		/
1.2	Ensure jets are clean		/
1.3	Ensure belly lines are clear of cement		/
1.4	Calibrate densometer with fresh water		/
1.5	Flush and set relief valve to operating pressure		/
1.6	Check vacuum breaker on jet mixing assembly		/
1.7	Check kickout gauge and calibration of all pressure gauges		/
1.8	Fluff cement bulk compartments		/
1.9	Calculation sheet completed		/
1.10	Potentiometer set, tested and documented at 70% of lift force.	<u>1414</u> <small>25'</small>	/
1.11	PRV set, tested and documented at 85% of lift force.	<u>1717</u> <small>25'</small>	/
Post Job			Completed
2.1	Clean and drain elbow on top of cement truck (jet elbow)		/
2.2	Clean and drain 4" valve under triplex		/
2.3	Clean and drain triplex pump		/
2.4	Clean and drain return lines back to tubs		/
2.5	Clean and drain C pumps		/
2.6	Open 2" valve under the return line		/
2.7	Open drain between the 2 tubs		/
2.8	Clean and open 4" valves/both sides of batch truck		/
2.9	Remove pressure relief valve, clean and inspect		/
2.10	Drain hard line and hoses		/
2.11	Clean and inspect vacuum breakers		/
2.12	Clean and drain cement mixing head		/
2.13	Leave cement head fully open		/
2.14	Knock of caps on suction hose (belly line) flush and clean		/
Bulk Trailer – Post Job			Completed
3.1	Remove and clean cement product hose		/
3.2	Ensure pressure relief valves are working		/

Completed By: _____

Supervisor Completion Sign-Off: _____