

:		LIND 20-14				Date: 10/3/2018	
AFE No: MTG-2018		Daily Completion and Workover Report				DOL: 2	
REPT NO. 2	OPERATOR GREAT WESTERN OPERATING COMPANY LLC		FIELD NAME WATTENBERG		SUPERVISOR / ENGINEER TOM COLLINS /		ST NO. 00
SPUD DATE 10/24/2011	API 05-123-29035	STATE COLORADO	COUNTY WELD	DIVISION GREAT WESTERN OPERA			
OPERATIONS AT RPT TIME							
24 HR SUMMARY WSI, PUMP FOR WELL CONTROL, TOO, TIH W/ RBP, ND BOP, ND 2K WELLHEAD, NU & TEST 5K WELLHEAD, RD HWS #45, JOB COMPLETE							
24 HR FORECAST							
GL ELEV 4,951.0 (usft)	RKB 4,965.0 (usft)	FORMATION		TMD 7,632	TVD 7,632	PBTMD 7,572	PBTVD 7,572
				AUTH COST /		DAY COST / CUM COST \$20,562 / \$33,692	
CASING DETAILS							
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE
TUBING DETAILS							
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE
TEMP. BRIDGE PLUG	2.375	10/03/2018	10.0	7,065.1	2.375		J-55
PERFORATIONS							
FORMATION/ZONE		DATE	SIDETRACK #	STATUS	TYPE	TOP (usft)	BASE (usft)
HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION		
00:00 - 06:40	6.67	MITIGATE	MTG PLANNED - MITIGATION		WSI		
06:40 - 06:55	0.25	MITIGATE	MTG PLANNED - MITIGATION		CSG PRESSURE 200 PSI, TBG PRESSURE 300 PSI, BLEED OFF PRESSURE		
06:55 - 07:10	0.25	MITIGATE	MTG PLANNED - MITIGATION		PUMP 20 BBLS DOWN CSG & 6 BBLS DOWN THE TBG, WELL ON A VACUUM		
07:10 - 08:30	1.33	MITIGATE	MTG PLANNED - MITIGATION		TOOH & TALLY TBG		
08:30 - 10:50	2.33	MITIGATE	MTG PLANNED - MITIGATION		MU & TIH W/4.5" RBP, TIH W/ 225 JTS (7,055')		
10:50 - 10:55	0.08	MITIGATE	MTG PLANNED - MITIGATION		SET RBP @ 7,055'		
10:55 - 11:40	0.75	MITIGATE	MTG PLANNED - MITIGATION		REVERSE CIRCULATE OIL & GAS OUT, RAN OUT OF WATER		
11:40 - 12:30	0.83	MITIGATE	MTG PLANNED - MITIGATION		WAIT ON WATER		
12:30 - 13:30	1.00	MITIGATE	MTG PLANNED - MITIGATION		REVERSE CIRCULATE OIL & GAS OUT		
13:30 - 13:35	0.08	MITIGATE	MTG PLANNED - MITIGATION		PRESSURE TEST RBP TO 1,500 PSI, GOOD TEST		
13:35 - 14:40	1.08	MITIGATE	MTG PLANNED - MITIGATION		LD 1 JT, ND BOP & WELLHEAD, NU 5K WELLHEAD, LAND TBG, LD 2 JTS, LAND TBG 223 JTS TOTAL, EOT @ 6,980'		
14:40 - 14:55	0.25	MITIGATE	MTG PLANNED - MITIGATION		PRESSURE TEST WELLHEAD TO 4,000 PSI FOR 15 MIN., GOOD TEST, BLEED OFF PRESSURE		
14:55 - 16:45	1.83	MITIGATE	MTG PLANNED - MITIGATION		RD HWS # 45, SUPORRT EQUIP. & FLOWBACK		
16:45 - 00:00	7.25	MITIGATE	MTG PLANNED - MITIGATION		WELL IS SECURE, JOB IS COMPLETE		