

US ROCKIES REGION

Anadarko Daily Summary Report

Well: HSR-KNOX 16-3

Project: COLORADO-WELD-NAD83-UTM13

Site: HSR-KNOX 16-3

Rig Name No: CONCORD 3/3

Event: ABANDONMENT

Start Date: 4/29/2013

End Date: 6/7/2013

Spud Date: 4/5/1996

Active Datum: RKB @4,879.99usft (above Mean Sea Level)

UWI: 0/5/N/67/W/3/0/SESE/6/0/0/0/0/0/0

Report No	Report Date	MD (usft)	24 Hr Summary
1	04/29/2013		MIRU, concord rig # 3 blow down well & kill it W/ 60 bbls, ND WH NU BOP's, Tally out 225 jts 2 3/8, RU J-W wireline RIH W/ 4.5 gauge ring, PU 4.5 CIBP RIH set it @ 6740 W/ 2 sks of cement on top, PU CCL and perf gun shoot holes @ 6480 RD WL SDFN.
2	04/30/2013		Crew to loc, RU Hydrtester PU PKR test in hole 200 jts 2 3/8 set PKR @ 6290 established injection rate at 2 bbls a minute 1000 psi, Release PKR TOO, PU CICR TIH W/ 200 jts set CICR @ 6284, RU sanjel pump 100 sks of thermal 35, Sting out reverse out.
3	05/01/2013		Crew to loc, RU J-W wireline shoot squeeze holes @ 4950 & 3780, PU CICR TIH W/ 121 jts 2 3/8 set CICR @ 3811, shut down because road to location was way to muddy to get cement truck's in and out of location crew to yard.
4	05/06/2013		Crew to loc, RU sanjel pump 500 sks of CLS G CMT. 20 bbls of SMS sting out left 3 bbls of CMT on top of CICR, roll the hole W/DRL Mud, TOO RU WL Cut CSG at 1400 ft, ND BOP's unland CSG NU BOP's W/ 4 1/2 pipe rams, TOO laying down csg RU PUMP 350SKS CMT
5	05/07/2013		Crew to loc, tag cement @ 98 ft, RU WL RIH set 8 5/8 CIBP @ 95 ft RD WL pressure test CIBP to 1000 psi good tests, ND BOP's RDMO,
6	06/07/2013		Crew travel, safety. Dug up surface csg. Cut csg 6' below GL. Tagged @ 86', Filled csg w 22 bags 5000# cement. Capped csg with plate containing well info. Backfilled.
7	06/07/2013		TIME : 13:00, ROUTE : N72, WINS: 76013, PROJECT TYPE: P & A, BATT#: 34003874, GATHERER: KMG, STATION: 45928, LINE : 4-170-3, COMMENTS: P&A'D OFFLINE - WELLBORE IS PERMANENTLY ABANDONED