



## **Fiscal Year 2020 Annual Report Orphaned Well Program September 1, 2020**

### Purpose

The Colorado Oil and Gas Conservation Commission (COGCC), a division within the Department of Natural Resources, prepared this report to document work performed by the COGCC's Orphaned Well Program during the State's Fiscal Year 2020 (or "FY20"), covering the period from July 1, 2019 through June 30, 2020. Executive Order D 2018-12 was signed on July 18, 2018 to improve the environment, public health, and safety of Coloradans by directing the COGCC to plug, remediate, and reclaim orphaned wells and sites and prevent future orphaned wells and sites.

As required by the Executive Order, the COGCC "shall annually report progress on plugging, remediation, and reclamation of Orphaned Wells and Orphaned Sites" for the preceding fiscal year (in this instance FY20) no later than September 1 of each year. This FY20 Annual Report summarizes Orphaned Well Program project management and financial metrics, and it has been posted online for public access:

<http://cogcc.state.co.us/documents/library/Technical/Orphan/OrphanedWellProgramFY2020AnnualReport20200901.pdf>

The information contained in this report will also be presented to the Governor and General Assembly Committees of Reference with oversight authority over the COGCC.

### Orphaned Well Program Background

For a variety of reasons, oil and gas operators may discontinue operation and maintenance of oil and gas facilities, effectively "orphaning" the facilities. For example, the COGCC may have revoked the operator's right to operate through an enforcement action. Alternatively, an operator may have also voluntarily stopped operating facilities due to its financial distress. Finally, in some instances, the COGCC is unable to identify the responsible party for "historic" oil and gas facilities. The Orphaned Well Program identifies, prioritizes, and addresses these oil and gas wells, locations, and production facilities statewide, which without intervention may impair a surface owner's farming or ranching activity or other use of the property, harm wildlife, or present a safety hazard to the public.

## ***FY20 Annual Report***

### ***Orphaned Well Program***

The legislature first authorized a budget appropriation to plug and abandon historic oil and gas wells with no available financial assurance in the 1990 Legislative Session. Each year, funding through financial surety claims (“Bond Claims”) and the Orphaned Well Program appropriation line item in the General Assembly’s “Long Bill” enables the COGCC to plug wells; remove production equipment and debris; investigate and remediate soil and groundwater impacts; install safety equipment such as fences, signs, and locks or tags; and reclaim well pads, remote production sites, and access roads.

When the COGCC claims an operator’s bond, that money is reserved for the sole purpose of plugging and/or reclaiming the Orphaned Well or the Orphaned Site to which it pertains. Levy and penalty revenues are the primary sources of funding for the Oil and Gas Conservation and Environmental Response Fund, which is used for multiple purposes including the Orphaned Well Program appropriation. The levy is paid by operators on the sales value of oil and gas production.

The General Assembly improved the orphaned well program’s resources and flexibility in FY19 by dedicating full-time employees to the program, by increasing the program’s annual budget to \$5 million, and by giving the program two full years to spend each annual appropriation. The program was fully staffed in FY20. Bond expenditures increased from \$200,434 in FY19 to \$458,549 in FY20. Appropriation expenditures increased from \$1,360,648 in FY19 to \$4,281,891 in FY20.

#### **FY20 Orphaned Well Program Metrics**

**Table 1** shows a summary of the type of work by work unit, the county where the work was performed, the project name, the task name, and the task status. “In Progress” tasks may have commenced in a prior fiscal year and have work extending into the next fiscal year(s). Small projects may contain one or more tasks for a single well, while large projects may consist of multiple tasks at many orphaned sites throughout the state.

During FY20, Orphaned Well Program staff, contractors, a surface developer, and two oil and gas operators performed field work at oil and gas locations belonging to 41 separate projects, including 20 historic projects and 21 bond claims. Project work was subdivided into 185 discrete plugging, equipment removal, reclamation, or environmental tasks at 102 Orphaned Sites. Additionally, 3 tasks were related to field-wide or statewide work on multiple Orphaned Sites. A total of 61 orphaned wells were plugged in FY20, also an all-time high for the program.

**Table 2** summarizes historical financial information, FY20 expenditures, and available sureties remaining at the end of FY20 for Orphaned Well Program Bond Claim projects that

## ***FY20 Annual Report Orphaned Well Program***

had FY20 expenditures. Bonds are exhausted before any expenditures are authorized from the Orphaned Well Program appropriation for all Bond Claim projects. **Table 3** summarizes expenditures for all active FY20 Bond Claim and historic Orphaned Well Program projects.

Expenditures by the program reached \$4,740,440 in FY20, of which \$458,549 was expended from Bond Claims and \$4,281,891 was expended from the Orphaned Well Program appropriation. Both values were all-time highs for the program. Work performed by federal agencies on federal leases and work performed at Orphaned Sites by the developers and operators are not included in the annual expenditure totals above.

Of the total program effort for FY20, approximately 42 percent of the work (by dollars) was related to production equipment decommissioning (disconnection, removal, and disposal or salvage), well work (including well plugging) and flowline abandonment; 45 percent was related to environmental sampling, laboratory analysis, and remediation; and 13 percent was related to surface reclamation.

### Prioritized Site List from July 1, 2020

**Table 4** displays the OWP's July 1, 2020 Site List, which includes a total of 215 orphaned wells and 454 associated orphaned sites. The list groups orphaned sites by COGCC Location ID into low, medium, and high priority categories based on multiple risk factors, including population density and urbanization; environmental factors; years in service; active spills; stormwater issues; noxious weeds; wildlife, livestock, or vegetation impacts; surface equipment; bradenhead pressure; mechanical integrity test data; and any documented history of venting or leaking. Executive Order D 2018-12 requires the COGCC to update this prioritized list of orphaned wells and sites by July 1 of each year beginning in 2019.

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
NOBLE ENERGY INC - 100322 / Field Operations	Adams	Energy Search Bond Claim: Task 1 - Equipment Intervention, Equipment Salvage - 319856,	In Progress	FY2019-20 (Completed) Plugged well and abandoned flowlines at the wellhead. FY2020-21 (Planned) Remove flowlines and decommission equipment at the production facility, remove drums, commence final reclamation
Surface Developer / Field Operations	Adams	Energy Search Bond Claim: Task 1 - Equipment Intervention, Equipment Salvage - 444886,	Completed	FY2019-20 (Completed): Verified flowline abandonment and production equipment decommissioning
NOBLE ENERGY INC - 100322 / Field Operations	Adams	Energy Search Bond Claim: Task 1 - Site Security, Equipment Intervention - 319667,	In Progress	FY2019-20, FY2020-21 (In Progress): Plug well, abandon flowlines, decommission production equipment; FY2020-21 (Planned) Commence final reclamation
NOBLE ENERGY INC - 100322 / Field Operations	Adams	Energy Search Bond Claim: Task 1 - Site Security, Equipment Salvage - 319874,	In Progress	FY2019-20 (Completed) Plugged well and abandoned flowlines. FY2020-21 (Planned) Decommission equipment, commence final reclamation
Field Operations	Adams	Energy Search Bond Claim: Task 1, 2 - Equipment Intervention, Flowline Abandonment, Equipment Salvage - 444882,	Completed	FY2018-19 (Completed): Removed trash and debris, installed fence and signs to deter illegal dumping of household waste; FY2019-20 (Completed): Decommissioned production equipment, abandoned flowlines, soil sampling and analysis; FY2019-20 (Completed): Environmental remediation
Surface Developer / Engineering	Adams	Energy Search Bond Claim: Task 2 - Flowline Abandonment - 444886,	Completed	FY2019-20 (Completed): Verified flowline abandonment and production equipment decommissioning
NOBLE ENERGY INC - 100322 / Engineering	Adams	Energy Search Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 319667, 001-06190	Completed	FY2019-20, FY2020-21 (In Progress): Plug well, abandon flowlines, decommission production equipment; FY2020-21 (Planned) Commence final reclamation
Surface Developer / Engineering	Adams	Energy Search Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 319813, 001-06852	Completed	FY2019-20 (Completed): Plugged well, abandoned flowline
Surface Developer / Engineering	Adams	Energy Search Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 319818, 001-06870	Completed	FY2019-20 (Completed): Plugged well, abandoned flowline
NOBLE ENERGY INC - 100322 / Engineering	Adams	Energy Search Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 319856, 001-07005	Completed	FY2019-20 (Completed) Plugged well and abandoned flowlines at the wellhead. FY2020-21 (Planned) Remove flowlines and decommission equipment at the production facility, remove drums, commence final reclamation
NOBLE ENERGY INC - 100322 / Engineering	Adams	Energy Search Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 319874, 001-07085	Completed	FY2019-20 (Completed) Plugged well and abandoned flowlines. FY2020-21 (Planned) Decommission equipment, commence final reclamation
NOBLE ENERGY INC - 100322 / Engineering	Adams	Energy Search Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 333070, 001-07405	In Progress	FY2019-20 (Completed): Plugged well, disconnected flowlines; FY2020-21 (Planned) Remove drums, decommission production facility, remove flowlines
Environmental	Adams	Energy Search Bond Claim: Task 3 - Sampling and Analysis, Spill or Remediation - 444882,	In Progress	FY2018-19 (Completed): Removed trash and debris, installed fence and signs to deter illegal dumping of household waste; FY2019-20 (Completed): Decommissioned production equipment, abandoned flowlines, soil sampling and analysis; FY2019-20 (Completed): Environmental remediation
Surface Developer / Environmental	Adams	Energy Search Bond Claim: Task 3 - Spill or Remediation - 468096,	Completed	FY2019-20 (Completed): Environmental remediation
Reclamation	Adams	Energy Search Bond Claim: Task 4 - Reclamation (initial work) - 319818,	Completed	FY2019-20 (Completed): Plugged well, abandoned flowline

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Surface Developer / Reclamation	Adams	Energy Search Bond Claim: Task 4 - Reclamation (initial work) - 444886,	In Progress	FY2019-20 (Completed): Verified flowline abandonment and production equipment decommissioning
Engineering	Adams	Ruth Bond Claim: Task 2 - Plug and Abandon - 319655, 001-06154	Completed	FY2014-15 (Completed): Sampling and analysis, pit closure; FY2015-16 (Completed): Abandoned flowlines, removed production equipment; FY2019-20 Work (Completed): Plugged well; FY2020-21 (Planned): Commence final reclamation
Engineering	Adams	Texas Tea Bond Claim: Task 2.1 - MIT or Other Well Work, Cut off casing - 320139, 001-08204	Completed	FY2017-18 (Completed): Plugged well, abandoned flowlines; FY 2019-20 (Completed): Cut down casing
EXTRACTION OIL & GAS INC - 10459 / Engineering	Adams	Texas Tea Bond Claim: Task 2.1, 3.1A - Plug and Abandon, Flowline Abandonment - 320223, 001-08516	Completed	FY2017-18 (Completed): Abandoned flowlines; FY2019-20 (Completed): Plugged well; FY2020-21 (Planned): Commence final reclamation
Environmental	Adams	Texas Tea Bond Claim: Task 3.1B - Sampling and Analysis, Drum Disposal - 320240,	In Progress	FY2017-18 (Completed): Plugged well and abandoned flowlines; FY2018-19 (Completed): Sampling and analysis; FY2020-21 (Planned): Remove drums, decommission production equipment and remove unused equipment
Field Operations	Adams	Texas Tea Bond Claim: Task 3.2 - Site Security, Equipment Intervention - 320240,	Completed	FY2017-18 (Completed): Plugged well and abandoned flowlines; FY2018-19 (Completed): Sampling and analysis; FY2020-21 (Planned): Remove drums, decommission production equipment and remove unused equipment
Field Operations	Adams	Texas Tea Bond Claim: Task 3.4 - Equipment Intervention - 454456,	Completed	FY2019-20 (Completed): Equipment originally removed by the operator from a shared tank battery. All remaining production equipment belongs to the active operator. No action required.
Engineering	Adams	Tudex Petroleum Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 320126, 001-08153	Completed	FY2017-18 (Completed): Abandoned flowlines; FY2018-19 (Completed): Removed junk, debris, and concrete base from former pump jack; FY2019-20 (Completed): Plugged well
Engineering	Adams	Tudex Petroleum Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 320129, 001-08162	Completed	FY2017-18 (Completed): Abandoned flowlines; FY2018-19 (Completed): Decommissioned production equipment; FY2019-20 (Completed): Plugged well, sampling and analysis, environmental remediation; FY2020-21 (Planned): Commence final reclamation
Engineering	Adams	Tudex Petroleum Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 320217, 001-08491	Completed	FY2017-18 (Completed): Abandoned flowlines; FY2018-19 (Completed): Decommissioned production equipment; FY2019-20 (Completed): Plugged well, environmental remediation; FY2020-21 (Planned): Commence final reclamation
Engineering	Adams	Tudex Petroleum Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 320452, 001-09362	Completed	FY2017-18 (Completed): Abandoned flowlines; FY2018-19 (Completed): Decommissioned production equipment; FY2019-20 (Completed): Plugged well; FY2019-20 (Planned): Commence final reclamation
Engineering	Adams	Tudex Petroleum Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 320453, 001-09363	Completed	FY2017-18 (Completed): Flowline abandonment; FY2018-19 (Completed): Decommissioned production facility, removed flowlines, sampling and analysis, waste disposal; FY2019-20 (Completed): Plugged well, environmental remediation

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Engineering	Adams	Tudex Petroleum Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 335733, 001-08163	Completed	FY2017-18 (Completed): Abandoned flowlines; FY2018-19 (Completed): Decommissioned production equipment; FY2019-20 (Completed): Plugged well, sampling and analysis, commenced final reclamation
Engineering	Adams	Tudex Petroleum Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 335737, 001-08767	Completed	FY2017-18 (Completed): Flowline abandonment at two well pad; FY2018-19 (Completed): Decommissioned production equipment, sampling, analysis, and waste disposal; FY2018-19 and FY2019-20 (In Progress): Plug two wells, remediation, waste disposal and reclamation
Engineering	Adams	Tudex Petroleum Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 335737, 001-08768	Completed	FY2017-18 (Completed): Flowline abandonment at two well pad; FY2018-19 (Completed): Decommissioned production equipment, sampling, analysis, and waste disposal; FY2018-19 and FY2019-20 (In Progress): Plug two wells, remediation, waste disposal and reclamation
Environmental	Adams	Tudex Petroleum Bond Claim: Task 3 - Sampling and Analysis, Spill or Remediation - 320129,	In Progress	FY2017-18 (Completed): Abandoned flowlines; FY2018-19 (Completed): Decommissioned production equipment; FY2019-20 (Completed): Plugged well, sampling and analysis, environmental remediation; FY2020-21 (Planned): Commence final reclamation
Environmental	Adams	Tudex Petroleum Bond Claim: Task 3 - Sampling and Analysis, Spill or Remediation - 320453,	Completed	FY2017-18 (Completed): Flowline abandonment; FY2018-19 (Completed): Decommissioned production facility, removed flowlines, sampling and analysis, waste disposal; FY2019-20 (Completed): Plugged well, environmental remediation
Environmental	Adams	Tudex Petroleum Bond Claim: Task 3 - Sampling and Analysis, Spill or Remediation - 335733,	Completed	FY2017-18 (Completed): Abandoned flowlines; FY2018-19 (Completed): Decommissioned production equipment; FY2019-20 (Completed): Plugged well, sampling and analysis, commenced final reclamation
Environmental	Adams	Tudex Petroleum Bond Claim: Task 3 - Sampling and Analysis, Spill or Remediation - 455407,	In Progress	FY2017-18 and FY2018-19 (Completed): Abandoned flowlines, decommissioned production equipment; FY2020-21 (Planned): Sampling and analysis
Environmental	Adams	Tudex Petroleum Bond Claim: Task 3 - Sampling and Analysis, Spill or Remediation, Drum Disposal - 335737,	In Progress	FY2017-18 (Completed): Flowline abandonment at two well pad; FY2018-19 (Completed): Decommissioned production equipment, sampling, analysis, and waste disposal; FY2018-19 and FY2019-20 (In Progress): Plug two wells, remediation, waste disposal and reclamation
Reclamation	Adams	Tudex Petroleum Bond Claim: Task 4 - Reclamation (initial work) - 320126,	Completed	FY2017-18 (Completed): Abandoned flowlines; FY2018-19 (Completed): Removed junk, debris, and concrete base from former pump jack; FY2019-20 (Completed): Plugged well
Reclamation	Adams	Tudex Petroleum Bond Claim: Task 4 - Reclamation (initial work) - 320453,	Completed	FY2017-18 (Completed): Flowline abandonment; FY2018-19 (Completed): Decommissioned production facility, removed flowlines, sampling and analysis, waste disposal; FY2019-20 (Completed): Plugged well, environmental remediation
Reclamation	Adams	Tudex Petroleum Bond Claim: Task 4 - Reclamation (initial work) - 335733,	In Progress	FY2017-18 (Completed): Abandoned flowlines; FY2018-19 (Completed): Decommissioned production equipment; FY2019-20 (Completed): Plugged well, sampling and analysis, commenced final reclamation

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Reclamation	Adams	Tudex Petroleum Bond Claim: Task 4 - Reclamation (initial work) - 335737,	In Progress	FY2017-18 (Completed): Flowline abandonment at two well pad; FY2018-19 (Completed): Decommissioned production equipment, sampling, analysis, and waste disposal; FY2018-19 and FY2019-20 (In Progress): Plug two wells, remediation, waste disposal and reclamation
Reclamation	Baca	Trojan Oil & Gas Bond Claim: Task 4 - Reclamation (initial work) - 378875,	In Progress	FY1995-96, FY1996-97 (Completed): Plugged well; FY2019-20 (Completed): Commenced final reclamation; FY2020-21 (Planned) Continue reclamation monitoring
Engineering	Broomfield	Davis #43-6: Task 2 - Plug and Abandon - 380059, 014-09229	Completed	FY2019-20 (Completed): Re-entered and re-plugged well, sampling and analysis, reclamation (re-paved street); FY2020-21 (Planned): Soil gas remediation
Environmental	Broomfield	Davis #43-6: Task 3 - Sampling and Analysis - 380059,	In Progress	FY2019-20 (Completed): Re-entered and re-plugged well, sampling and analysis, reclamation (re-paved street); FY2020-21 (Planned): Soil gas remediation
Reclamation	Broomfield	Davis #43-6: Task 4 - Reclamation (initial work) - 380059,	In Progress	FY2019-20 (Completed): Re-entered and re-plugged well, sampling and analysis, reclamation (re-paved street); FY2020-21 (Planned): Soil gas remediation
Engineering	Delta	Billstrom #2: Task 2 - Plug and Abandon - 381369, 029-05024	Completed	FY2019-20 (Completed): Plugged well; FY2020-21 (Planned): Commence final reclamation
Reclamation	Fremont	Pine Ridge Bond Claim: Task 5 - Re-Seeding (maintenance), Weed Control (maintenance) - 419495,	Completed	FY2019-20 (Completed): Passed final reclamation
Environmental	Jackson	CM Production Bond Claim: Task 1.11 - Sampling and Analysis - Lone Pine Field,	In Progress	FY2016-17 (Completed): Site security; FY2016-17 through FY2020-21 (In Progress): Biannual sampling and analysis
Environmental	Jackson	CM Production Bond Claim: Task 1.15 - Sampling and Analysis, Spill or Remediation - 324599,	In Progress	FY2017-18 (Completed): Set downhole plug, mechanical integrity test; FY2019-20 (Completed): Plugged well, disconnected flowline, FY2019-20 and FY2020-21 (In Progress): Environmental remediation, sampling and analysis
Environmental	Jackson	CM Production Bond Claim: Task 1.16 - Sampling and Analysis, Spill or Remediation - 333074,	In Progress	FY2019-20 (Completed): Plugged two wells, disconnected flowlines, decommissioned production equipment, sampling and analysis, environmental remediation; FY2020-21 (Planned): Flowline abandonment
Environmental	Jackson	CM Production Bond Claim: Task 2.2, 2.8 - Sampling and Analysis, Remove fluids from pits, Pit Closure - 324634,	In Progress	FY2016-17 and FY2017-18 (Completed): Removed liquids from tanks, hauling, and offsite disposal; FY2017-18 (Completed): Soil sampling and analysis; FY2018-19 and FY2019-20 (Completed): Plugged one well and closed two pits; FY2020-21 (Planned): Flowline abandonment, equipment salvage
Engineering	Jackson	CM Production Bond Claim: Task 3.1, 3.2 - MIT or Other Well Work, Plug and Abandon - 324599, 057-06011	Completed	FY2017-18 (Completed): Set downhole plug, mechanical integrity test; FY2019-20 (Completed): Plugged well, disconnected flowline, FY2019-20 and FY2020-21 (In Progress): Environmental remediation, sampling and analysis
Engineering	Jackson	CM Production Bond Claim: Task 3.1, 3.2 - Plug and Abandon - 333074, 057-06009	Completed	FY2019-20 (Completed): Plugged two wells, disconnected flowlines, decommissioned production equipment, sampling and analysis, environmental remediation; FY2020-21 (Planned): Flowline abandonment
Engineering	Jackson	CM Production Bond Claim: Task 3.1, 3.2 - Plug and Abandon - 333074, 057-06097	Completed	FY2019-20 (Completed): Plugged two wells, disconnected flowlines, decommissioned production equipment, sampling and analysis, environmental remediation; FY2020-21 (Planned): Flowline abandonment

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Engineering	Jackson	CM Production Bond Claim: Task 3.2 - Plug and Abandon - 324634, 057-06047	Completed	FY2016-17 and FY2017-18 (Completed): Removed liquids from tanks, hauling, and offsite disposal; FY2017-18 (Completed): Soil sampling and analysis; FY2018-19 and FY2019-20 (Completed): Plugged one well and closed two pits; FY2020-21 (Planned): Flowline abandonment, equipment salvage
Field Operations	Jackson	CM Production Bond Claim: Task 3.3 - Equipment Intervention, Equipment Salvage - 333074,	Completed	FY2019-20 (Completed): Plugged two wells, disconnected flowlines, decommissioned production equipment, sampling and analysis, environmental remediation; FY2020-21 (Planned): Flowline abandonment
Engineering	La Plata	Atom Petroleum Bond Claim: Task 2.5 - MIT or Other Well Work - 325653, 067-06777	In Progress	FY2017-18 (Completed): Removed liquid from cellar, no wellhead leak apparent during work in October 2017; FY2019-20 (Completed): Field inspection verified no active wellhead leaks; Timing of additional work TBD
Environmental	La Plata	Nick Spatter #1: Task 3 - Sampling and Analysis - 385290,	In Progress	FY1997-98 (Completed): Re-entered and re-plugged well, removed trash and debris; FY2019-20 (Completed): Soil gas survey.
Field Operations	La Plata	Red Mesa Holdings Bond Claim: Task 1 - Equipment Intervention, Equipment Salvage - 385332,	In Progress	FY2019-20 and FY2020-21 (In Process) Decommission production equipment; FY2020-21 (Planned) Commence final reclamation.
Field Operations	La Plata	Red Mesa Holdings Bond Claim: Task 1 - Equipment Intervention, Equipment Salvage, Sampling and Analysis, Gauge tank - 325858,	In Progress	FY2016-17 (Completed): Bradenhead test; FY2017-18 (Completed): Set downhole plugs, mechanical integrity test, abandoned flowlines, and removed liquid tank bottoms for off-site disposal; FY2018-19 and FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well and decommission production equipment, commence final reclamation
Engineering	La Plata	Red Mesa Holdings Bond Claim: Task 2 - MIT or Other Well Work, Complaint response, Bradenhead test - 325858, 067-07085	Completed	FY2016-17 (Completed): Bradenhead test; FY2017-18 (Completed): Set downhole plugs, mechanical integrity test, abandoned flowlines, and removed liquid tank bottoms for off-site disposal; FY2018-19 and FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well and decommission production equipment, commence final reclamation
Engineering	La Plata	Red Mesa Holdings Bond Claim: Task 2 - MIT or Other Well Work, Plug and Abandon, Flowline Abandonment - 333796, 067-05286	In Progress	FY2018-19 (Completed): Install Stormwater BMPs; FY2019-20 (Completed): Bradenhead test, plugged two wells; FY2020-21 (Planned): abandon flowlines, decommission production equipment, sampling and analysis
Engineering	La Plata	Red Mesa Holdings Bond Claim: Task 2 - MIT or Other Well Work, Plug and Abandon, Flowline Abandonment - 333796, 067-06077	In Progress	FY2018-19 (Completed): Install Stormwater BMPs; FY2019-20 (Completed): Bradenhead test, plugged two wells; FY2020-21 (Planned): abandon flowlines, decommission production equipment, sampling and analysis
Engineering	La Plata	Red Mesa Holdings Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 325111, 067-05321	In Progress	FY2017-18 (Completed): Load well and disconnect flowlines from well, installed stormwater controls (related to Task 7); FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned) Plug well, abandon flowlines, and decommission production equipment
Engineering	La Plata	Red Mesa Holdings Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 325121, 067-05345	In Progress	FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned) Plug well, abandon flowlines, decommission production equipment, sampling and analysis



Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Engineering	La Plata	Red Mesa Holdings Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 325224, 067-05729	In Progress	FY2018-19 (Completed): Install Stormwater BMPs; FY2019-20 (Completed): Bradenhead test, plugged well; FY2020-21 (Planned): abandon flowlines, decommission production equipment, sampling and analysis
Engineering	La Plata	Red Mesa Holdings Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 325267, 067-06033	In Progress	FY2017-18 (Completed): Plugged well, abandoned flowlines, decommissioned production equipment, sampling, analysis, environmental remediation; FY2019-20 (Completed): Re-welded plate on well; FY2020-21 (Planned): Environmental remediation
Engineering	La Plata	Red Mesa Holdings Bond Claim: Task 2.1 - Plug and Abandon - 325858, 067-07085	In Progress	FY2016-17 (Completed): Bradenhead test; FY2017-18 (Completed): Set downhole plugs, mechanical integrity test, abandoned flowlines, and removed liquid tank bottoms for off-site disposal; FY2018-19 and FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well and decommission production equipment, commence final reclamation
Reclamation	La Plata	Red Mesa Holdings Bond Claim: Task 5 - Weed Control (maintenance) - Red Mesa Field,	In Progress	FY2016-17 through FY2019-20 (In Progress): Stormwater BMP maintenance, weed control
Reclamation	La Plata	Red Mesa Holdings Bond Claim: Task 7 - Stormwater BMPs (maintenance) - Red Mesa Field,	In Progress	FY2016-17 through FY2019-20 (In Progress): Stormwater BMP maintenance, weed control
Engineering	La Plata	Reynolds* Noel Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 325354, 067-06232	Completed	FY2018-19 (Completed): Sampling and analysis; FY2019-20 (Completed): Plugged well, removed flowlines; FY2020-21 (Planned): Environmental remediation, close pit
Environmental	La Plata	Reynolds* Noel Bond Claim: Task 3 - Sampling and Analysis, Spill or Remediation, Pit Closure - 325354,	In Progress	FY2018-19 (Completed): Sampling and analysis; FY2019-20 (Completed): Plugged well, removed flowlines; FY2020-21 (Planned): Environmental remediation, close pit
Field Operations	La Plata	Taylor* William Bond Claim: Task 1 - Equipment Intervention, Equipment Salvage, Sampling and Analysis, Gauge Tank - 325120,	In Progress	FY2017-18 (Completed): Gauge and sample tank(s); FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned) Plug well, abandon flowlines, and decommission production equipment, sampling and analysis
Engineering	La Plata	Taylor* William Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 325120, 067-05343	In Progress	FY2017-18 (Completed): Gauge and sample tank(s); FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned) Plug well, abandon flowlines, and decommission production equipment, sampling and analysis
Reclamation	Larimer	Hall #1: Task 4 - Reclamation (initial work) - 385978,	Completed	FY2018-19 (Completed): Plugged well, abandoned flowlines, and commenced reclamation; FY2019-20 and FY2020-21 (In Progress): Reclamation monitoring and maintenance
EXTRACTION OIL & GAS INC - 10459 / Engineering	Larimer	Hobart & Poudre River Oil #1: Task 2 - Plug and Abandon, Flowline Abandonment - 425683, 069-40018	Completed	FY2019-20 (Completed): Plugged well; FY2020-21 (Planned): Commence final reclamation
Reclamation	Larimer	Ranchers Bond Claim: Task 1 - Reclamation (initial work), Re-Seeding (maintenance), Weed Control (maintenance) - 435790,	Completed	FY2015-16 and FY2016-17 (Completed): Commenced final reclamation; FY2017-18 and FY2018-19 (Completed): Reclamation monitoring and maintenance; FY2019-20 (Completed): Passed final reclamation

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Reclamation	Larimer	Ranchers Bond Claim: Task 3 - Reclamation (initial work), Re-Seeding (maintenance), Weed Control (maintenance), Re-seal breached landfill cover - 419639,	In Progress	FY2015-16 through FY2017-18 (Completed): Engineering design, sampling and analysis; FY2016-17 and FY2017-18 (Completed): Weed control; FY2018-19 (Completed): Re-sealed breached landfill cover, commenced final reclamation; FY2019-20 (Planned): Reclamation monitoring and maintenance; FY2020-21 (Planned): Continue reclamation monitoring and maintenance
Reclamation	Larimer	Sheffer Jack #1: Task 4 - Reclamation (initial work) - 385978,	In Progress	FY2018-19 (Completed): Plugged well, abandoned flowlines, and commenced reclamation; FY2019-20 and FY2020-21 (In Progress): Reclamation monitoring and maintenance
Reclamation	Lincoln	Pine Ridge Bond Claim: Task 1 - Re-Seeding (maintenance), Weed Control (maintenance), Fence Removal - 433053,	In Progress	FY2017-18 (Completed): Ripping, seeding, and weed control; FY2018-19 through FY2020-21 (In Progress): Reclamation monitoring and maintenance
Reclamation	Lincoln	Pine Ridge Bond Claim: Task 2 - Re-Seeding (maintenance), Weed Control (maintenance), Fence Removal - 430683,	In Progress	FY2017-18 (Completed): Ripping, seeding, and weed control; FY2018-19 through FY2020-21 (In Progress): Reclamation monitoring and maintenance
Reclamation	Lincoln	Pine Ridge Bond Claim: Task 3 - Re-Seeding (maintenance), Weed Control (maintenance), Fence Removal - 430828,	In Progress	FY2017-18 (Completed): Ripping, seeding, and weed control; FY2018-19 through FY2020-21 (In Progress): Reclamation monitoring and maintenance
Engineering	Logan	Anschutz Drilling - State #1: Task 2 - Plug and Abandon - 387482, 075-05311	Completed	FY2019-20 (Completed) Plugged well; FY2020-21 (Planned) Commence final reclamation
Field Operations	Logan	Benchmark Energy Bond Claim: Task 1.13A - Equipment Salvage, Spill or Remediation - 450424,	In Progress	FY2019-20 and FY2020-21 (In Progress): Abandon flowlines, decommission production equipment, commenced interim reclamation
Reclamation	Logan	Benchmark Energy Bond Claim: Task 2.4 - Reclamation (initial work) - 312158,	In Progress	FY2017-18 (Completed): Plugged well, disconnected flowline; FY2018-19 (Completed): Abandoned flowlines at well, removed debris; collected soil samples for reclamation design; FY2018-19 and FY2019-20 (Completed): Environmental remediation, commenced final reclamation; FY2020-21 (Planned) Continue reclamation monitoring and maintenance
Engineering	Logan	Benchmark Energy Bond Claim: Task 2.5 - Plug and Abandon, Flowline Abandonment - 312151, 075-05875	Completed	FY2017-18 (Completed): Plugged well, disconnected flowlines; FY 2019-20 (Completed): Removed flowlines; FY2020-21 (Planned): Sampling and analysis for remediation and reclamation design
Engineering	Logan	Benchmark Energy Bond Claim: Task 2.5 - Plug and Abandon, Flowline Abandonment - 312162, 075-06002	Completed	FY2018-19 (Completed): Plugged well, disconnected flowlines; FY2019-20 (Completed): Abandoned flowlines and removed production equipment; FY2020-21 (Planned): Remove concrete base and electrical equipment
Engineering	Logan	Benchmark Energy Bond Claim: Task 2.5 - Plug and Abandon, Flowline Abandonment - 312177, 075-06126	Completed	FY2018-19 (Completed): Plugged well, disconnected flowline, decommissioned production equipment; FY2019-20 (Completed): Abandoned flowlines; FY2020-21 (Planned) Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 2.5 - Plug and Abandon, Flowline Abandonment - 312183, 075-06137	Completed	FY2017-18 (Completed): Plugged well, disconnected flowlines; FY2019-20 (Completed): Abandoned flowlines, decommissioned production equipment; FY2020-21 (Planned): Commence final reclamation
Field Operations	Logan	Benchmark Energy Bond Claim: Task 2.6 - Equipment Intervention, Equipment Salvage - 312162,	In Progress	FY2018-19 (Completed): Plugged well, disconnected flowlines; FY2019-20 (Completed): Abandoned flowlines and removed production equipment; FY2020-21 (Planned): Remove concrete base and electrical equipment

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Field Operations	Logan	Benchmark Energy Bond Claim: Task 2.6 - Equipment Salvage - 312177,	Completed	FY2018-19 (Completed): Plugged well, disconnected flowline, decommissioned production equipment; FY2019-20 (Completed): Abandoned flowlines; FY2020-21 (Planned) Commence final reclamation
Reclamation	Logan	Benchmark Energy Bond Claim: Task 2.7 - Reclamation (initial work) - 312157,	In Progress	FY2017-18 (Completed): Plugged well, disconnected flowline; FY2018-19 (Completed): Abandoned flowlines, removed debris, sampling and analysis; FY2018-19 and FY2019-20 (Completed): Environmental remediation, commenced final reclamation; FY2020-21 (Planned): continue reclamation monitoring and maintenance
NOBLE ENERGY INC - 100322 / Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312148, 075-05867	In Progress	FY2019-20 (Completed): Plugged well, disconnected flowlines; FY2020-21 (Planned): Abandon flowlines, commence final reclamation
NOBLE ENERGY INC - 100322 / Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312154, 075-05915	In Progress	FY 2019-20 (Completed): Plugged well; FY2020-21 (Planned): Abandon flowlines, sampling and analysis for remediation and reclamation design
NOBLE ENERGY INC - 100322 / Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312155, 075-05951	In Progress	FY 2019-20 (Completed): Plugged well; FY2020-21 (Planned): Abandon flowlines, commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312161, 075-06000	Completed	FY2017-18 (Completed): Plugged well, disconnected flowlines; FY2019-20 (Completed): Removed flowlines; FY2020-21 (Planned): Commence final reclamation
NOBLE ENERGY INC - 100322 / Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312179, 075-06129	In Progress	FY2019-20 (Completed): Abandoned flowlines, decommissioned production equipment, commenced interim reclamation; FY2020-21 (Planned): Plug well, commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312184, 075-06155	Completed	FY2018-19 (Completed): Plugged well, disconnected flowline; FY2019-20 (Completed): Abandoned flowlines, removed equipment; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312194, 075-06268	Completed	FY2019-20 (Completed): Plugged well, abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312195, 075-06278	Completed	FY2019-20 (Completed): Plugged well and abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312196, 075-06281	Completed	FY2019-20 (Completed): Plugged well and abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312197, 075-06314	Completed	FY2019-20 (Completed): Plugged well and abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312198, 075-06315	Completed	FY2019-20 (Completed): Plugged well and abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312199, 075-06340	Completed	FY2019-20 (Completed): Plugged well and abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312200, 075-06343	Completed	FY2019-20 (Completed): Plugged well and abandoned flowlines, soil sampling and analysis for reclamation design; FY2020-21 (Planned): Commence final reclamation

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312203, 075-06362	Completed	FY2019-20 (Completed): Plugged well and abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312204, 075-06414	Completed	FY2019-20 (Completed): Plugged well and abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312205, 075-06416	Completed	FY2019-20 (Completed): Plugged well and abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312207, 075-06445	Completed	FY2019-20 (Completed): Plugged well and abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312208, 075-06449	Completed	FY2019-20 (Completed): Plugged well and abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312210, 075-06464	Completed	FY2019-20 (Completed): Plugged well and abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
NOBLE ENERGY INC - 100322 / Engineering	Logan	Benchmark Energy Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 312346, 075-60018	Completed	FY2019-20 (Completed): Plugged well and disconnected flowlines; FY2020-21 (Planned): Abandon flowlines and commence reclamation
Reclamation	Logan	Benchmark Energy Bond Claim: Task 3.4 - Reclamation (initial work) - 312200,	In Progress	FY2019-20 (Completed): Plugged well and abandoned flowlines, soil sampling and analysis for reclamation design; FY2020-21 (Planned): Commence final reclamation
Reclamation	Logan	Benchmark Energy Bond Claim: Task 3.4 - Reclamation (initial work) - 450424,	In Progress	FY2019-20 and FY2020-21 (In Progress): Abandon flowlines, decommission production equipment, commenced interim reclamation
Field Operations	Logan	Benchmark Energy Bond Claim: Task 4.1 - Equipment Intervention, Equipment Salvage - 390294,	Completed	FY2018-19 (Completed): Installed stormwater controls and performed weed control; FY2019-20 (Completed): Abandoned flowlines; FY2020-21 (In Progress): Decommission production facility, sampling and analysis
Field Operations	Logan	Benchmark Energy Bond Claim: Task 4.1 - Equipment Intervention, Equipment Salvage - 450399,	In Progress	FY2018-19 through FY2020-21 (In Progress): Remove junk and debris from former storage yard
Field Operations	Logan	CM Production Bond Claim: Task 1.5, 1.6, 3.3 - Equipment Intervention, Equipment Salvage - 464922,	Completed	FY2019-20 (Completed): Abandoned flowlines, decommissioned production equipment; FY2020-21 (Planned): Sampling and analysis
Environmental	Logan	CM Production Bond Claim: Task 2.9 - Sampling and Analysis, Spill or Remediation - 312201,	Completed	FY2019-20 (Completed): Plugged well, abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	CM Production Bond Claim: Task 3.2 - Plug and Abandon - 312201, 075-06347	Completed	FY2019-20 (Completed): Plugged well, abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Field Operations	Logan	CM Production Bond Claim: Task 3.3 - Flowline Abandonment, Equipment Salvage - 312201,	Completed	FY2019-20 (Completed): Plugged well, abandoned flowlines; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Donnelly Bond Claim: Task 2 - Plug and Abandon - 312287, 075-09163	In Progress	FY2018-19 (Completed): Decommissioned production equipment and abandoned flowlines; FY2020-21 (Planned): Plug well, commence final reclamation.
Environmental	Logan	Donnelly Bond Claim: Task 3 - Sampling and Analysis, Spill or Remediation, Pit Closure, Remove Oil from Skim Pit - 461667,	In Progress	FY2018-19 (Completed): Decommissioned production equipment; FY2019-20 (Completed): Sampling and analysis; FY2020-21 (Planned): Environmental remediation

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Engineering	Logan	Dow & McHugh - Merritt State #1-A: Task 2 - Plug and Abandon - 389366, 075-07529	Completed	FY2019-20 (Completed) Plugged well; FY2020-21 (Planned): Commence final reclamation
Engineering	Logan	Drone Survey: Task 1 - Well and Flowline Locate - Mount Hope Field,	Completed	FY2019-20 (Completed): Drone flights with magnetometer to identify flowlines
Engineering	Logan	Morris State #1: Task 2 - Plug and Abandon - 387835, 075-05688	Completed	FY2019-20 (Completed) Plugged well; FY2020-21 (Planned): Commence final reclamation
Environmental	Logan	Padroni Waste Site: Task 3 - Sampling and Analysis, Spill or Remediation, Pit Closure - 463312,	Completed	FY2018-19 (Completed): Sampling and analysis; FY2019-20 (Completed): Environmental remediation, pit closure, sampling and analysis; FY2020-21 (Planned): Continue reclamation monitoring and maintenance
Reclamation	Logan	Padroni Waste Site: Task 4 - Reclamation (initial work) - 463312,	In Progress	FY2018-19 (Completed): Sampling and analysis; FY2019-20 (Completed): Environmental remediation, pit closure, sampling and analysis; FY2020-21 (Planned): Continue reclamation monitoring and maintenance
Field Operations	Logan	Red Mountain Bond Claim: Task 12 - Equipment Intervention, Equipment Salvage - 312261,	Completed	FY2015-16 (Completed): Removed liquids from production equipment, repaired fence; FY2017-18 (Completed): Plugged well, abandoned flowlines, soil sampling and analysis; FY2019-20 (Completed): Decommissioned production equipment, removed flowlines, environmental remediation; FY2020-21 (Planned): Pit closure, sampling and analysis
Environmental	Logan	Red Mountain Bond Claim: Task 13 - Sampling and Analysis, Spill or Remediation - 312261,	In Progress	FY2015-16 (Completed): Removed liquids from production equipment, repaired fence; FY2017-18 (Completed): Plugged well, abandoned flowlines, soil sampling and analysis; FY2019-20 (Completed): Decommissioned production equipment, removed flowlines, environmental remediation; FY2020-21 (Planned): Pit closure, sampling and analysis
Field Operations	Logan	Red Mountain Bond Claim: Task 22 - Equipment Intervention, Equipment Salvage - 312132,	Completed	FY2015-16 (Completed): Removed liquids from tanks and heater treater; FY2017-18 (Completed): Well plugged by Whiting Oil and Gas Corporation as a Public Project, pursuant to Rule 523.f. and Order 1V-652; FY2019-20 (Completed) removed flowlines, and decommissioned production equipment; FY2020-21 (Planned): Commence final reclamation
Field Operations	Logan	Red Mountain Bond Claim: Task 23 - Equipment Intervention, Equipment Salvage - 450396,	In Progress	FY2017-18 (Completed): Environmental remediation, closed pit, sampling and analysis; FY2019-20 (Completed): Disconnected flowlines and decommissioned production equipment; FY2020-21 (Planned): Environmental remediation at former tank battery, flowline abandonment
WHITING OIL & GAS CORPORATION - 96155 / Engineering	Logan	Red Mountain Bond Claim: Task 6 - Plug and Abandon, Flowline Abandonment - 312132, 075-05078	Completed	FY2015-16 (Completed): Removed liquids from tanks and heater treater; FY2017-18 (Completed): Well plugged by Whiting Oil and Gas Corporation as a Public Project, pursuant to Rule 523.f. and Order 1V-652; FY2019-20 (Completed) removed flowlines, and decommissioned production equipment; FY2020-21 (Planned): Commence final reclamation

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
WHITING OIL & GAS CORPORATION - 96155 / Engineering	Logan	Red Mountain Bond Claim: Task 7 - Plug and Abandon - 312133, 075-05083	Completed	FY2015-16 (Completed): Removed liquids from tanks and heater treater; FY2017-18 (Completed): Well plugged by Whiting Oil and Gas Corporation as a Public Project, pursuant to Rule 523.f. and Order 1V-652; FY2019-20 (Completed) removed flowlines, and decommissioned production equipment; FY2020-21 (Planned): Sampling and analysis for remediation and reclamation design
Engineering	Logan	Red Mountain Bond Claim: Task 8 - Plug and Abandon, Flowline Abandonment - 312261, 075-08293	Completed	FY2015-16 (Completed): Removed liquids from production equipment, repaired fence; FY2017-18 (Completed): Plugged well, abandoned flowlines, soil sampling and analysis; FY2019-20 (Completed): Decommissioned production equipment, removed flowlines, environmental remediation; FY2020-21 (Planned): Pit closure, sampling and analysis
NOBLE ENERGY INC - 100322 / Engineering	Logan	Red Mountain Bond Claim: Task 9 - Plug and Abandon, Flowline Abandonment - 312130, 075-05060	In Progress	FY2015-16 (Completed): Removed liquids from production equipment, repaired fence; FY2019-20 (Completed): Plugged well and disconnected flowlines at the wellhead; FY2020-21 (Planned): Abandon flowlines, decommission production equipment
Environmental	Logan	Whitaker Tank Battery: Task 3 - Sampling and Analysis, Spill or Remediation, Pit Closure - 463311,	Completed	FY 2019-20 (Completed): Environmental remediation, sampling and analysis, commenced final reclamation; FY2020-21 (Planned): Continue reclamation monitoring and maintenance
Reclamation	Logan	Whitaker Tank Battery: Task 4 - Reclamation (initial work) - 463311,	In Progress	FY 2019-20 (Completed): Environmental remediation, sampling and analysis, commenced final reclamation; FY2020-21 (Planned): Continue reclamation monitoring and maintenance
Environmental	Mesa	DB Orphan Homestead #2: Task 3 - Spill or Remediation, Salt Kill - 428672,	In Progress	FY2010-11 through FY2013-14 (Completed): Access feasibility study, construct access road, re-route irrigation, build well pad, install pasture fences, plug well, sampling and analysis, commence interim reclamation; FY2019-20 and FY2020-21 (In Progress): sampling and analysis for remedial design, environmental remediation
Environmental	Mesa	DB Orphan Pasture #1: Task 3 - Spill or Remediation, Salt Kill - 428671,	In Progress	FY2010-11 through FY2013-14 (Completed): Access feasibility study, construct access road, re-route irrigation, build well pad, install pasture fences, plug well, sampling and analysis, commence interim reclamation; FY2019-20 and FY2020-21 (In Progress): sampling and analysis for remedial design, environmental remediation
Engineering	Mesa	DeBeque #1: Task 2 - Plug and Abandon - 390877, 077-05147	Completed	FY2016-17 (Completed): Installed livestock/wildlife fencing; FY2018-19 (Completed): Plugged first two wells; FY2019-20 (Completed): Plugged remaining two wells, sampling and analysis, commenced final reclamation; FY2020-21 (Planned): Continue reclamation maintenance and monitoring
Reclamation	Mesa	DeBeque #1: Task 4 - Reclamation (initial work) - 390877,	In Progress	FY2016-17 (Completed): Installed livestock/wildlife fencing; FY2018-19 (Completed): Plugged first two wells; FY2019-20 (Completed): Plugged remaining two wells, sampling and analysis, commenced final reclamation; FY2020-21 (Planned): Continue reclamation maintenance and monitoring

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Engineering	Mesa	Flushwell #1: Task 2 - Plug and Abandon - 390877, 077-10327	Completed	FY2016-17 (Completed): Installed livestock/wildlife fencing; FY2018-19 (Completed): Plugged first two wells; FY2019-20 (Completed): Plugged remaining two wells, sampling and analysis, commenced final reclamation; FY2020-21 (Planned): Continue reclamation maintenance and monitoring
Reclamation	Mesa	Flushwell #1: Task 4 - Reclamation (initial work) - 390877,	In Progress	FY2016-17 (Completed): Installed livestock/wildlife fencing; FY2018-19 (Completed): Plugged first two wells; FY2019-20 (Completed): Plugged remaining two wells, sampling and analysis, commenced final reclamation; FY2020-21 (Planned): Continue reclamation maintenance and monitoring
Reclamation	Mesa	Geowell #1: Task 4 - Reclamation (initial work) - 390877,	In Progress	FY2016-17 (Completed): Installed livestock/wildlife fencing; FY2018-19 (Completed): Plugged first two wells; FY2019-20 (Completed): Plugged remaining two wells, sampling and analysis, commenced final reclamation; FY2020-21 (Planned): Continue reclamation maintenance and monitoring
Engineering	Mesa	Govt-Baker #1-A: Task 2 - Plug and Abandon - 390877, 077-05145	Completed	FY2016-17 (Completed): Installed livestock/wildlife fencing; FY2018-19 (Completed): Plugged first two wells; FY2019-20 (Completed): Plugged remaining two wells, sampling and analysis, commenced final reclamation; FY2020-21 (Planned): Continue reclamation maintenance and monitoring
Reclamation	Mesa	Govt-Baker #1-A: Task 4 - Reclamation (initial work) - 390877,	In Progress	FY2016-17 (Completed): Installed livestock/wildlife fencing; FY2018-19 (Completed): Plugged first two wells; FY2019-20 (Completed): Plugged remaining two wells, sampling and analysis, commenced final reclamation; FY2020-21 (Planned): Continue reclamation maintenance and monitoring
Reclamation	Mesa	Lloyd and Lowell #1: Task 3 - Sampling and Analysis, Spill or Remediation - 428669,	In Progress	FY2016-17 (Completed): Installed cattle/wildlife fence, ran downhole camera in well, USACE wetlands determination and permitting; FY2017-18 (Completed): Plugged well; FY2018-19 (Completed): Sampling and analysis for remedial design; FY2019-20 and FY2020-21 (In Progress): Environmental remediation, sampling and analysis, commence final reclamation
Reclamation	Moffat	Vitruvian Exploration Bond Claim: Task 2 - Re-Seeding (maintenance), Weed Control (maintenance), Stormwater BMP maintenance - 392479,	In Progress	FY2017-18 (Completed): Abandoned flowlines and commenced final reclamation; FY2018-19 through FY2020-21 (In progress): Reclamation monitoring and maintenance
Reclamation	Moffat	Vitruvian Exploration Bond Claim: Task 2 - Reclamation (initial work) - 392480,	In Progress	FY2017-18 (Completed): Abandoned flowlines and commenced final reclamation; FY2018-19 through FY2020-21 (In progress): Reclamation monitoring and maintenance
Environmental	Montezuma	Pilcher #1: Task 2 - Equipment Intervention, Equipment Salvage, Spill or Remediation - 393155,	Completed	FY2017-18 (Completed): Sampling and analysis; FY2019-20 (Completed): Decommissioned production equipment, environmental remediation, sampling and analysis, passed final reclamation
Reclamation	Montezuma	Pilcher #1: Task 4 - Reclamation (initial work) - 393155,	Completed	FY2017-18 (Completed): Sampling and analysis; FY2019-20 (Completed): Decommissioned production equipment, environmental remediation, sampling and analysis, passed final reclamation

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Reclamation	Montrose	Redwine Bond Claim: Task 4 - Stormwater BMPs (maintenance), Weed Control (maintenance) - 313641,	Completed	FY2014-15 (Completed): Plugged well, sampling and analysis, FY2015-16 (Completed): Closed pit, sampling and analysis, commenced final reclamation; FY2016-17 and FY2017-18 (Completed): Stormwater BMP maintenance and weed control; FY2018-19 (Completed): Re-graded areas experiencing erosion, stormwater control maintenance, reseeding, and fence installation around seeded area; FY2019-20 (Completed): Fence removed and site passed final reclamation
Engineering	Morgan	Lamborn #1: Task 2 - Plug and Abandon - 394575, 087-06461	Completed	FY2019-20: (Completed) Plugged well; FY2020-21 (Planned): Commence final reclamation
Engineering	Morgan	Sherrod & Apperson - Wiggins Area: Task 2 - Plug and Abandon - 394331, 087-06178	Completed	FY2019-20 (Completed): Expenses for preliminary field inspection; FY2020-21 (Planned): Magnetometer survey
Engineering	Rio Blanco	Coltharp #2: Task 2 - Plug and Abandon - 314736, 103-07100	Completed	FY2019-20 (Completed): Plugged well; FY2020-21 (Planned): Commence final reclamation.
Engineering	Rio Blanco	Cushman & Pilcher - Rangely Field: Task 2 - Plug and Abandon - 311860, 103-40163	Completed	FY2019-20 (Completed): Plugged well; FY2020-21 (Planned): Commence final reclamation
Engineering	Rio Blanco	Petrohunter Bond Claim: Task 2 - Plug and Abandon - 316200, 103-09995	In Progress	FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well, abandon flowlines, decommission production equipment, and commence final reclamation
Engineering	Rio Blanco	Petrohunter Bond Claim: Task 2 - Plug and Abandon - 316205, 103-10001	In Progress	FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well, abandon flowlines, decommission production equipment, and commence final reclamation
Engineering	Rio Blanco	Petrohunter Bond Claim: Task 2 - Plug and Abandon - 316228, 103-10062	In Progress	FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well, abandon flowlines, decommission production equipment, and commence final reclamation
Engineering	Rio Blanco	Petrohunter Bond Claim: Task 2 - Plug and Abandon - 316240, 103-10091	In Progress	FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well, abandon flowlines, decommission production equipment, and commence final reclamation
Engineering	Rio Blanco	Petrohunter Bond Claim: Task 2 - Plug and Abandon - 316316, 103-10230	In Progress	FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well, abandon flowlines, decommission production equipment, and commence final reclamation
Engineering	Rio Blanco	Petrohunter Bond Claim: Task 2 - Plug and Abandon - 316599, 103-10941	In Progress	FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well, abandon flowlines, decommission production equipment, and commence final reclamation
Engineering	Rio Blanco	Petrohunter Bond Claim: Task 2 - Plug and Abandon - 316600, 103-10942	In Progress	FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well, abandon flowlines, decommission production equipment, and commence final reclamation
Engineering	Rio Blanco	Petrohunter Bond Claim: Task 2 - Plug and Abandon - 316612, 103-10972	In Progress	FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well, abandon flowlines, decommission production equipment, and commence final reclamation
Engineering	Rio Blanco	Petrohunter Bond Claim: Task 2 - Plug and Abandon - 336491, 103-10973	In Progress	FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well, abandon flowlines, decommission production equipment, and commence final reclamation
Engineering	Rio Blanco	Petrohunter Bond Claim: Task 2 - Plug and Abandon - 336505, 103-10954	In Progress	FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well, abandon flowlines, decommission production equipment, and commence final reclamation
Engineering	Rio Blanco	Petrohunter Bond Claim: Task 2 - Plug and Abandon - 398629, 103-10032	In Progress	FY2019-20 (Completed): Bradenhead test; FY2020-21 (Planned): Plug well, abandon flowlines, decommission production equipment, and commence final reclamation



Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Reclamation	San Miguel	Suckla #1: Task 3 - Reclamation (initial work) - 399503,	In Progress	FY2016-17 (Completed): Sampling and analysis; FY2018-19 (Completed): Plugged well; FY2019-20 (Completed): Commenced final reclamation; FY2020-21 (Planned): Continue reclamation monitoring and maintenance
Field Operations	Statewide	Various Projects: Task 999 - Site Security, LOTO, Marking and Labeling - Statewide,	In Progress	FY2017-18 through FY2020-21: Locks, tags, labels, signs, marking equipment, and other field equipment and supplies
Environmental	Washington	CM Production Bond Claim: Task 1.12, 1.13, 2.3, 2.5 - Site Security, Sampling and Analysis, Spill or Remediation, Pit Closure - 317043,	In Progress	FY2017-18 (Completed): Sampling and analysis; FY2018-19 and FY2019-20 (Completed): Abandoned flowlines, decommissioned production equipment, environmental remediation, sampling and analysis; FY2020-21 (Planned): Plug well, environmental remediation and pit closure, sampling and analysis, commence final reclamation
Environmental	Washington	CM Production Bond Claim: Task 1.13, 2.3 - Sampling and Analysis, Spill or Remediation - 317041,	Completed	FY2017-18 (Completed): Sampling and analysis; FY2019-20 (Completed): Environmental remediation, sampling and analysis; FY2020-21 (Planned): Commence final reclamation
Field Operations	Washington	CM Production Bond Claim: Task 1.6, 3.3 - Equipment Intervention, Flowline Abandonment, Equipment Salvage, Remove Fluids - 317120,	Completed	FY2018-19, FY2019-20 (Completed): Decommissioned production equipment and abandoned flowlines at wellsite and tank battery, sampling and analysis at pits; FY2019-20 (In Progress): Plugged well; FY2020-21 (Planned): Environmental remediation and pit closure, commence final reclamation
Environmental	Washington	CM Production Bond Claim: Task 2.4, 2.5 - Sampling and Analysis, Spill or Remediation, Pit Closure - 317120,	In Progress	FY2018-19, FY2019-20 (Completed): Decommissioned production equipment and abandoned flowlines at wellsite and tank battery, sampling and analysis at pits; FY2019-20 (In Progress): Plugged well; FY2020-21 (Planned): Environmental remediation and pit closure, commence final reclamation
Engineering	Washington	CM Production Bond Claim: Task 3.2 - Plug and Abandon, Flowline Abandonment - 317043, 121-07039	In Progress	FY2017-18 (Completed): Sampling and analysis; FY2018-19 and FY2019-20 (Completed): Abandoned flowlines, decommissioned production equipment, environmental remediation, sampling and analysis; FY2020-21 (Planned): Plug well, environmental remediation and pit closure, sampling and analysis, commence final reclamation
Field Operations	Washington	Energy Search Bond Claim: Task 1 - Site Security, Equipment Intervention, Equipment Salvage - 317183,	Completed	FY2019-20 (Completed): Plugged well, abandoned flowlines, decommissioned production equipment; FY2020-21 (Planned): fence repair, sampling and analysis, pit closure, commence final reclamation
Engineering	Washington	Energy Search Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 317183, 121-09558	Completed	FY2019-20 (Completed): Plugged well, abandoned flowlines, decommissioned production equipment; FY2020-21 (Planned): fence repair, sampling and analysis, pit closure, commence final reclamation
Engineering	Washington	Energy Search Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 317287, 121-10323	In Progress	FY2017-18 (Completed): Repaired fence; FY2018-19 (Completed): Abandoned flowlines, decommissioned production equipment; FY2019-20 (In Progress): Plug well; FY2020-21 (Planned) sampling and analysis, environmental remediation, pit closure

Table 1 - FY20 Annual Report Orphaned Well Program

WORK "IN PROGRESS" OR "COMPLETED" ("IN PROGRESS" TASKS MAY HAVE COMMENCED IN A PRIOR FISCAL YEAR AND MAY EXTEND INTO A FUTURE FISCAL YEAR)				
Work Unit	County	Project and Task	Task Status	Orphaned Site Work and Planning Comments (by Location ID)
Engineering	Washington	Energy Search Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 317288, 121-10338	Completed	FY2017-18 (Completed): Repaired fence; FY2018-19 (Completed): Decommissioned production equipment; FY2019-20 (Completed): Plugged well, FY2020-21 (Planned): Abandon flowlines, sampling and analysis, close vaults and pits
Engineering	Washington	Northstar Gas Bond Claim: Task 1 - Remove Debris - 401646,	Completed	FY2019-20 (Completed): Removed debris, passed final reclamation
Reclamation	Washington	Northstar Gas Bond Claim: Task 4 - Reclamation (initial work) - 401646,	Completed	FY2019-20 (Completed): Removed debris, passed final reclamation
Engineering	Washington	Vondy #3: Task 2 - Plug and Abandon - 402779, 121-08717	Completed	FY2019-20 (Completed) Plugged well; FY2020-21 (Planned): Commence final reclamation
Reclamation	Weld	General Resources Ltd: Task 4.1 - Stormwater BMPs (maintenance), Re-Seeding (maintenance), Weed Control (maintenance) - 407442,	Completed	FY2017-18 (Completed): Environmental remediation, sampling and analysis, commenced final reclamation; FY2018-19 (Completed): Reclamation monitoring and maintenance; FY2019-20 (Completed): Passed final reclamation
EXTRACTION OIL & GAS INC - 10459 / Engineering	Weld	Hughes* CW - State-Cervi #1: Task 2 - Plug and Abandon - 406415, 123-08441	Completed	FY2019-20 (Completed): Plugged well; FY2020-21 (Planned): Commence final reclamation
Environmental	Weld	Texas Tea Bond Claim: Task 1.3 - Sampling and Analysis, Spill or Remediation - 458840,	In Progress	FY2016-17 (Completed): Sampling and analysis; FY2017-18 (Completed): Abandoned flowlines; FY2019-20 (Completed): Decommissioned production equipment, sampling and analysis; FY2020-21 (Planned): Environmental remediation, sampling and analysis
EXTRACTION OIL & GAS INC - 10459 / Engineering	Weld	Texas Tea Bond Claim: Task 3.2 - Equipment Intervention, Equipment Salvage - 458840,	In Progress	FY2016-17 (Completed): Sampling and analysis; FY2017-18 (Completed): Abandoned flowlines; FY2019-20 (Completed): Decommissioned production equipment, sampling and analysis; FY2020-21 (Planned): Environmental remediation, sampling and analysis
EXTRACTION OIL & GAS INC - 10459 / Engineering	Weld	Texas Tea Bond Claim: Task 3.3, 3.7 - Plug and Abandon, Flowline Abandonment - 318231, 123-08720	Completed	FY2017-18 (Completed): Abandoned flowlines; FY2019-20 (Completed): Plugged well, removed pump jack
Engineering	Weld	Tudex Petroleum Bond Claim: Task 2 - Plug and Abandon, Flowline Abandonment - 336189, 123-13486	Completed	FY2019-20 (Completed): Plugged well, abandoned flowlines; FY2020-21 (Planned): Commence final reclamation

**Project and Task Format:** [Location or Well Name and Number (if orphan) OR Operator Name + "Bond Claim"] : "Task" [Task No(s)] - [Task Type(s)] - [Location ID Number], [Well API Number (county and sequence code, if well work included with task)]

Table 2 - FY20 Annual Report Orphaned Well Program

BONDS AND OTHER SURETY CLAIM STATUS FOR ACTIVE FY2019-20 "BOND CLAIM" PROJECTS						
Project	Order Number(s)	Total Bond Claim	Amount Spent in Prior Fiscal Years	Amount Spent in FY2019-20	Remaining Bond Balance	
Atom Petroleum Bond Claim	1V-586	\$ 60,000	\$ 47,207	\$ -	\$ 12,793	
Benchmark Energy Bond Claim	1V-564	\$ 620,000	\$ 240,991	\$ 379,009	\$ -	
CM Production Bond Claim	1V-581	\$ 67,849	\$ 67,849	\$ -	\$ -	
Dolphin Bond Claim	1V-382	\$ 55,000	\$ 55,000	\$ -	\$ -	
Donnelly Bond Claim	1V-659	\$ 20,106	\$ 20,106	\$ -	\$ -	
Energy Search Bond Claim	1V-636	\$ 60,000	\$ 53,953	\$ 6,047	\$ -	
Entek GRB Bond Claim	1V-676	\$ 225,000	\$ -	\$ 6,267	\$ 218,733	
Northstar Gas Bond Claim	1V-642, BLM (Fee and Fed)	\$ 30,000	\$ -	\$ -	\$ 30,000	
P&M Petroleum Management Bond Claim	1V-520	\$ 61,239	\$ -	\$ 10,088	\$ 51,151	
Petrohunter Bond Claim	1V-608	\$ 62,573	\$ 4,786	\$ 7,262	\$ 50,525	
Pine Ridge Bond Claim	1V-622	\$ 85,000	\$ 45,691	\$ 16,052	\$ 23,258	
Ranchers Bond Claim*	1V-526, CDPHE	\$ 98,424	\$ 98,424	\$ -	\$ -	
Red Mesa Holdings Bond Claim	1V-508	\$ 72,831	\$ 72,831	\$ -	\$ -	
Red Mountain Bond Claim**	1V-549, SLB	\$ 92,015	\$ 81,500	\$ 10,515	\$ -	
Redwine Bond Claim	1V-470, 1V-494	\$ 30,000	\$ 30,000	\$ -	\$ -	
Reynolds* Noel Bond Claim	1V-374, 1V-375	\$ 30,000	\$ 6,836	\$ 23,164	\$ -	
Ruth Bond Claim	1V-395	\$ 4,826	\$ 4,826	\$ -	\$ -	
Taylor* William Bond Claim	1V-647	\$ 10,000	\$ 117	\$ -	\$ 9,883	
Texas Tea Bond Claim	1V-573	\$ 71,850	\$ 71,850	\$ -	\$ -	
Tudex Petroleum Bond Claim	1V-646	\$ 62,470	\$ 62,470	\$ -	\$ -	
Vitruvian Exploration Bond Claim	1V-514	\$ 30,000	\$ 9,442	\$ 146	\$ 20,412	
<b>TOTALS -&gt;</b>		<b>\$ 1,849,183</b>	<b>\$ 973,878</b>	<b>\$ 458,549</b>	<b>\$ 416,756</b>	

Note: \* Ranchers Bond Claim includes \$35,000 Colorado Department of Public Health and Environment deposit (bond transfer)

\*\* Red Mountain Bond Claim includes \$24,169 bankruptcy deposit and \$5,000 State Land Board deposit (bond transfer)

Table 3 - FY20 Annual Report Orphaned Well Program

PROJECT FINANCIALS - FY2019-20				
Project Name	BOND Actual	OWP Appropriation Actual	EMGY Actual	Subtotals Actual
Anschutz Drilling - State #1	\$ -	\$ 5,393	\$ -	\$ 5,393
Benchmark Energy Bond Claim	\$ 379,009	\$ 371,460	\$ -	\$ 750,469
Billstrom #2	\$ -	\$ 20,085	\$ -	\$ 20,085
Bondad #3-1	\$ -	\$ 1,486	\$ -	\$ 1,486
CM Production Bond Claim	\$ -	\$ 1,385,496	\$ -	\$ 1,385,496
Coltharp #2	\$ -	\$ 4,057	\$ -	\$ 4,057
Cushman & Pilcher - Rangely Field	\$ -	\$ 4,015	\$ -	\$ 4,015
Davis #43-6	\$ -	\$ 307,596	\$ -	\$ 307,596
DB Orphan Homestead #2	\$ -	\$ 3,241	\$ -	\$ 3,241
DB Orphan Pasture #1	\$ -	\$ 3,041	\$ -	\$ 3,041
DeBeque #1	\$ -	\$ 24,211	\$ -	\$ 24,211
Donnelly Bond Claim	\$ -	\$ 13,777	\$ -	\$ 13,777
Dow & McHugh - Merritt State #1-A	\$ -	\$ 6,943	\$ -	\$ 6,943
Drone Survey	\$ -	\$ 23,000	\$ -	\$ 23,000
Energy Search Bond Claim	\$ 6,047	\$ 247,722	\$ -	\$ 253,769
Entek GRB Bond Claim	\$ 6,267	\$ -	\$ -	\$ 6,267
Flushwell #1	\$ -	\$ 49,873	\$ -	\$ 49,873
Govt-Baker #1-A	\$ -	\$ 51,318	\$ -	\$ 51,318
Lamborn #1	\$ -	\$ 6,814	\$ -	\$ 6,814
Lloyd and Lowell #1	\$ -	\$ 327	\$ -	\$ 327
Morris State #1	\$ -	\$ 5,385	\$ -	\$ 5,385
Nick Spatter #1	\$ -	\$ 1,443	\$ -	\$ 1,443
P&M Petroleum Management Bond Claim	\$ 10,088	\$ -	\$ -	\$ 10,088
Padroni Waste Site	\$ -	\$ 437,246	\$ -	\$ 437,246
Petrohunter Bond Claim	\$ 7,262	\$ -	\$ -	\$ 7,262
Pilcher #1	\$ -	\$ 10,089	\$ -	\$ 10,089
Pine Ridge Bond Claim	\$ 16,052	\$ -	\$ -	\$ 16,052
Ranchers Bond Claim	\$ -	\$ 30,819	\$ -	\$ 30,819
Red Mesa Holdings Bond Claim	\$ -	\$ 133,495	\$ -	\$ 133,495
Red Mountain Bond Claim	\$ 10,515	\$ 46,189	\$ -	\$ 56,704
Redwine Bond Claim	\$ -	\$ 10,000	\$ -	\$ 10,000
Reynolds* Noel Bond Claim	\$ 23,164	\$ 95,125	\$ -	\$ 118,290
Ruth Bond Claim	\$ -	\$ 50,732	\$ -	\$ 50,732
Sherrod & Apperson - Wiggins Area	\$ -	\$ 124	\$ -	\$ 124
Suckla #1	\$ -	\$ 26,228	\$ -	\$ 26,228
Taylor* William Bond Claim	\$ -	\$ 1,794	\$ -	\$ 1,794
Trojan Oil & Gas Bond Claim	\$ -	\$ 6,300	\$ -	\$ 6,300
Tudex Petroleum Bond Claim	\$ -	\$ 776,931	\$ -	\$ 776,931
Vitruvian Exploration Bond Claim	\$ 146	\$ -	\$ -	\$ 146

Table 3 - FY20 Annual Report Orphaned Well Program

PROJECT FINANCIALS - FY2019-20				
Project Name	BOND Actual	OWP Appropriation Actual	EMGY Actual	Subtotals Actual
Vondy #3	\$ -	\$ 34,148	\$ -	\$ 34,148
Whitaker Tank Battery	\$ -	\$ 85,988	\$ -	\$ 85,988
<b>TOTAL EXPENDITURES -&gt;</b>	<b>\$ 458,549</b>	<b>\$ 4,281,892</b>	<b>\$ -</b>	<b>\$ 4,740,441</b>

**ABREVIATIONS:**

EMGY = Emergency Response Appropriation

OWP = Orphaned Well Program

Table 4 - FY20 Annual Report - Orphaned Well Program

Count	Location ID	Operator	Remaining Wells to Plug	Site Status	Basin	County	Priority Rank
1	306944	SPATTER* NICK - 81448	1	In Progress	San Juan	La Plata	High
2	306986	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
3	307036	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
4	307037	MOSHER, BROWN, & LEWIS - 60618	1	Planned	Denver-Julesburg	Larimer	Medium
5	311530	COLORADO EXPL AND DRLG - 18597	1	Planned	Denver-Julesburg	El Paso	Medium
6	311860	CUSHMAN & PILCHER - 22120	0	In Progress	Piceance	Rio Blanco	Low
7	312130	RED MOUNTAIN RESOURCES LLC - 10374	0	In Progress	Denver-Julesburg	Logan	High
8	312131	RED MOUNTAIN RESOURCES LLC - 10374	1	Planned	Denver-Julesburg	Logan	Medium
9	312132	RED MOUNTAIN RESOURCES LLC - 10374	0	In Progress	Denver-Julesburg	Logan	Medium
10	312133	RED MOUNTAIN RESOURCES LLC - 10374	0	In Progress	Denver-Julesburg	Logan	Medium
11	312148	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	High
12	312151	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	High
13	312152	BENCHMARK ENERGY LLC - 10380	1	In Progress	Denver-Julesburg	Logan	Medium
14	312154	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	High
15	312155	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
16	312157	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	High
17	312158	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	High
18	312159	BENCHMARK ENERGY LLC - 10380	1	Planned	Denver-Julesburg	Logan	Medium
19	312160	BENCHMARK ENERGY LLC - 10380	1	Planned	Denver-Julesburg	Logan	Medium
20	312161	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
21	312162	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
22	312163	BENCHMARK ENERGY LLC - 10380	1	Planned	Denver-Julesburg	Logan	Medium
23	312164	BENCHMARK ENERGY LLC - 10380	1	Planned	Denver-Julesburg	Logan	Medium
24	312166	BENCHMARK ENERGY LLC - 10380	1	Planned	Denver-Julesburg	Logan	Medium
25	312167	BENCHMARK ENERGY LLC - 10380	1	Planned	Denver-Julesburg	Logan	Medium
26	312168	BENCHMARK ENERGY LLC - 10380	1	Planned	Denver-Julesburg	Logan	Medium
27	312172	BENCHMARK ENERGY LLC - 10380	1	Planned	Denver-Julesburg	Logan	Low
28	312173	BENCHMARK ENERGY LLC - 10380	1	Planned	Denver-Julesburg	Logan	Medium
29	312177	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
30	312179	BENCHMARK ENERGY LLC - 10380	1	In Progress	Denver-Julesburg	Logan	Medium
31	312183	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
32	312184	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
33	312185	BENCHMARK ENERGY LLC - 10380	1	Planned	Denver-Julesburg	Logan	Medium
34	312190	BENCHMARK ENERGY LLC - 10380	1	Planned	Denver-Julesburg	Logan	Medium
35	312194	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
36	312195	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
37	312196	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
38	312197	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
39	312198	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
40	312199	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
41	312200	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
42	312201	CM PRODUCTION LLC - 10352	0	In Progress	Denver-Julesburg	Logan	Medium
43	312203	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
44	312204	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
45	312205	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
46	312207	BENCHMARK ENERGY LLC - 10380	1	In Progress	Denver-Julesburg	Logan	Medium
47	312208	BENCHMARK ENERGY LLC - 10380	1	In Progress	Denver-Julesburg	Logan	Medium
48	312210	BENCHMARK ENERGY LLC - 10380	1	In Progress	Denver-Julesburg	Logan	Medium
49	312213	ARCO OIL & GAS COOMPANY - 3900	0	In Progress	Denver-Julesburg	Logan	High
50	312216	HONDO OIL & GAS CO - 41600	0	Planned	Denver-Julesburg	Logan	High
51	312261	RED MOUNTAIN RESOURCES LLC - 10374	0	In Progress	Denver-Julesburg	Logan	Medium
52	312287	DONNELLY CASING PULLING CO - 24775	1	In Progress	Denver-Julesburg	Logan	Medium
53	312345	BENCHMARK ENERGY LLC - 10380	1	Planned	Denver-Julesburg	Logan	Medium
54	312346	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
55	312480	P & M PETROLEUM MANAGEMENT LLC - 66565	1	Planned	Piceance	Mesa	Medium
56	312758	STEHLE OIL COMPANY - 82440	1	Planned	Sand Wash	Moffat	High
57	312838	ENTEK GRB LLC - 10323	1	Planned	Sand Wash	Moffat	Medium
58	312978	STEHLE OIL COMPANY - 82440	1	Planned	Sand Wash	Moffat	Medium
59	312997	SANTA FE NATURAL RESOURCES INC - 10525	0	Planned	Sand Wash	Moffat	Low
60	313101	ENTEK GRB LLC - 10323	1	Planned	Sand Wash	Moffat	Medium
61	313113	ENTEK GRB LLC - 10323	1	Planned	Sand Wash	Moffat	Low
62	313115	ENTEK GRB LLC - 10323	1	Planned	Sand Wash	Moffat	Medium
63	313116	ENTEK GRB LLC - 10323	1	Planned	Sand Wash	Moffat	Low
64	313140	SANTA FE NATURAL RESOURCES INC - 10525	0	Planned	Sand Wash	Moffat	Medium
65	313185	ENTEK GRB LLC - 10323	1	Planned	Sand Wash	Moffat	Low
66	313232	ENTEK GRB LLC - 10323	1	Planned	Sand Wash	Moffat	Low
67	313233	ENTEK GRB LLC - 10323	1	Planned	Sand Wash	Moffat	Medium
68	313278	ENTEK GRB LLC - 10323	1	Planned	Sand Wash	Moffat	Low
69	313279	ENTEK GRB LLC - 10323	1	Planned	Sand Wash	Moffat	Low
70	313340	TATONKA OIL AND GAS COMPANY INC - 10190	0	In Progress	Sand Wash	Moffat	Low
71	313399	SANTA FE NATURAL RESOURCES INC - 10525	0	Planned	Sand Wash	Moffat	Medium
72	313425	MONUMENT GLOBAL RESOURCES INC - 10430	0	In Progress	Paradox	Montezuma	High
73	313426	MONUMENT GLOBAL RESOURCES INC - 10430	1	Planned	Paradox	Montezuma	Medium
74	313427	MONUMENT GLOBAL RESOURCES INC - 10430	1	Planned	Paradox	Montezuma	Medium
75	313454	MONUMENT GLOBAL RESOURCES INC - 10430	1	Planned	Paradox	Montezuma	Medium
76	313456	HUMISTON* G EVERETT - 41810	1	Planned	Paradox	Montezuma	Medium
77	313483	ATOM PETROLEUM LLC - 10434	0	In Progress	Paradox	Montezuma	Medium
78	313501	WOLCOTT* DEAN E - 97200	0	In Progress	Paradox	Montezuma	Medium

July 1, 2020 Orphaned Well Program Site ListWell Program

Count	Location ID	Operator	Remaining Wells to Plug	Site Status	Basin	County	Priority Rank
79	313502	WOOSLEY OIL CO - 97500	0	In Progress	Paradox	Montezuma	Medium
80	313628	ATOM PETROLEUM LLC - 10434	0	In Progress	Paradox	Montezuma	Medium
81	313641	REDWINE RESOURCES INC - 10107	0	In Progress	Paradox	Montrose	Medium
82	313989	UNKNOWN - 1	1	Planned	Paradox	Ouray	Medium
83	313992	HACKATHORN DRILLING CO - 100997	1	Planned	Paradox	Ouray	Medium
84	314338	CALIFORNIA OIL GROUP, LTD - 12950	1	Planned	Piceance	Rio Blanco	Medium
85	314736	TOLES* JOHN R - 88580	0	In Progress	Piceance	Rio Blanco	Low
86	315402	MASTORAKOS* D A - 54290	0	In Progress	Piceance	Rio Blanco	Low
87	315653	NORTHSTAR GAS COMPANY INC - 64310	1	Planned	Piceance	Rio Blanco	Low
88	316200	PETROHUNTER OPERATING COMPANY - 10200	1	In Progress	Piceance	Rio Blanco	Medium
89	316205	PETROHUNTER OPERATING COMPANY - 10200	1	In Progress	Piceance	Rio Blanco	Medium
90	316228	PETROHUNTER OPERATING COMPANY - 10200	1	In Progress	Piceance	Rio Blanco	Medium
91	316240	PETROHUNTER OPERATING COMPANY - 10200	1	In Progress	Piceance	Rio Blanco	Medium
92	316316	PETROHUNTER OPERATING COMPANY - 10200	1	In Progress	Piceance	Rio Blanco	Medium
93	316599	PETROHUNTER OPERATING COMPANY - 10200	1	In Progress	Piceance	Rio Blanco	Medium
94	316600	PETROHUNTER OPERATING COMPANY - 10200	1	In Progress	Piceance	Rio Blanco	Medium
95	316612	PETROHUNTER OPERATING COMPANY - 10200	1	In Progress	Piceance	Rio Blanco	Medium
96	316791	ENTEK GRB LLC - 10323	1	Planned	Sand Wash	Routt	Medium
97	316792	PINE RIDGE OIL & GAS LLC - 10276	0	Planned	Sand Wash	Routt	Low
98	316883	RICKER FARMS INC - 74546	1	Planned	Denver-Julesburg	Sedgwick	Medium
99	317041	CM PRODUCTION LLC - 10352	0	In Progress	Denver-Julesburg	Washington	Low
100	317043	CM PRODUCTION LLC - 10352	1	In Progress	Denver-Julesburg	Washington	High
101	317120	CM PRODUCTION LLC - 10352	1	In Progress	Denver-Julesburg	Washington	High
102	317183	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	1	In Progress	Denver-Julesburg	Washington	Medium
103	317235	CM PRODUCTION LLC - 10352	1	In Progress	Denver-Julesburg	Washington	Medium
104	317255	CM PRODUCTION LLC - 10352	1	In Progress	Denver-Julesburg	Washington	Medium
105	317287	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	1	In Progress	Denver-Julesburg	Washington	High
106	317288	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	1	In Progress	Denver-Julesburg	Washington	High
107	317289	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	1	In Progress	Denver-Julesburg	Washington	Medium
108	317310	P & M PETROLEUM MANAGEMENT LLC - 66565	1	Planned	Denver-Julesburg	Washington	Medium
109	317369	CM PRODUCTION LLC - 10352	1	In Progress	Denver-Julesburg	Washington	Medium
110	318231	TEXAS TEA OF COLORADO LLC DBA TEXAS TEA LLC - 87195	0	In Progress	Denver-Julesburg	Weld	Medium
111	318452	TEXAS TEA OF COLORADO LLC DBA TEXAS TEA LLC - 87195	1	In Progress	Denver-Julesburg	Weld	High
112	319655	RUTH* ULA PEARL - 90902	0	In Progress	Denver-Julesburg	Adams	High
113	319667	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	0	In Progress	Denver-Julesburg	Adams	High
114	319812	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	0	Planned	Denver-Julesburg	Adams	Medium
115	319813	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	0	In Progress	Denver-Julesburg	Adams	High
116	319818	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	0	In Progress	Denver-Julesburg	Adams	High
117	319856	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	0	In Progress	Denver-Julesburg	Adams	High
118	319874	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	0	In Progress	Denver-Julesburg	Adams	High
119	320126	TUDEX PETROLEUM INC - 90615	0	In Progress	Denver-Julesburg	Adams	Medium
120	320129	TUDEX PETROLEUM INC - 90615	0	In Progress	Denver-Julesburg	Adams	Medium
121	320139	TEXAS TEA OF COLORADO LLC DBA TEXAS TEA LLC - 87195	0	In Progress	Denver-Julesburg	Adams	Medium
122	320140	TEXAS TEA OF COLORADO LLC DBA TEXAS TEA LLC - 87195	1	Planned	Denver-Julesburg	Adams	Medium
123	320206	TEXAS TEA OF COLORADO LLC DBA TEXAS TEA LLC - 87195	0	In Progress	Denver-Julesburg	Adams	High
124	320217	TUDEX PETROLEUM INC - 90615	0	In Progress	Denver-Julesburg	Adams	High
125	320223	TEXAS TEA OF COLORADO LLC DBA TEXAS TEA LLC - 87195	0	In Progress	Denver-Julesburg	Adams	Medium
126	320240	TEXAS TEA OF COLORADO LLC DBA TEXAS TEA LLC - 87195	0	In Progress	Denver-Julesburg	Adams	High
127	320257	TEXAS TEA OF COLORADO LLC DBA TEXAS TEA LLC - 87195	0	In Progress	Denver-Julesburg	Adams	Medium
128	320267	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	1	Planned	Denver-Julesburg	Adams	Medium
129	320268	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	1	Planned	Denver-Julesburg	Adams	High
130	320319	BARNES PETROLEUM CORPORATION - 6420	1	Planned	Denver-Julesburg	Adams	Medium
131	320452	TUDEX PETROLEUM INC - 90615	0	In Progress	Denver-Julesburg	Adams	High
132	320453	TUDEX PETROLEUM INC - 90615	0	In Progress	Denver-Julesburg	Adams	High
133	320828	RICHARD CONLEY	0	In Progress	San Juan	Archuleta	Medium
134	320830	TEAGUE*LE - 85708	0	Planned	San Juan	Archuleta	Medium
135	320840	WHEELER ENERGY COMPANY - 95964	0	Planned	San Juan	Archuleta	Low
136	321033	P & M PETROLEUM MANAGEMENT LLC - 66565	1	Planned	Hugoton Embayment	Baca	Low
137	321048	P & M PETROLEUM MANAGEMENT LLC - 66565	1	Planned	Hugoton Embayment	Baca	Medium
138	321562	SAMOTLOR PETROLEUM INVESTMENTS LLC - 76105	0	Planned	Hugoton Embayment	Cheyenne	Low
139	322300	RANCHO TRES - 73372	1	Planned	Piceance	Garfield	Medium
140	324599	CM PRODUCTION LLC - 10352	0	In Progress	North Park	Jackson	High
141	324600	CM PRODUCTION LLC - 10352	1	Planned	North Park	Jackson	Low
142	324605	CM PRODUCTION LLC - 10352	1	Planned	North Park	Jackson	Medium
143	324623	CM PRODUCTION LLC - 10352	1	In Progress	North Park	Jackson	Medium

July 1, 2020 Orphaned Well Program Site ListWell Program

Count	Location ID	Operator	Remaining Wells to Plug	Site Status	Basin	County	Priority Rank
144	324624	CM PRODUCTION LLC - 10352	1	Planned	North Park	Jackson	Medium
145	324626	CM PRODUCTION LLC - 10352	1	In Progress	North Park	Jackson	Medium
146	324627	CM PRODUCTION LLC - 10352	1	Planned	North Park	Jackson	Medium
147	324628	CM PRODUCTION LLC - 10352	1	Planned	North Park	Jackson	Medium
148	324630	CM PRODUCTION LLC - 10352	1	In Progress	North Park	Jackson	High
149	324632	CM PRODUCTION LLC - 10352	1	Planned	North Park	Jackson	Medium
150	324633	CM PRODUCTION LLC - 10352	1	Planned	North Park	Jackson	Low
151	324634	CM PRODUCTION LLC - 10352	2	In Progress	North Park	Jackson	High
152	324635	CM PRODUCTION LLC - 10352	1	Planned	North Park	Jackson	Medium
153	324637	CM PRODUCTION LLC - 10352	1	Planned	North Park	Jackson	Low
154	324638	CM PRODUCTION LLC - 10352	1	Planned	North Park	Jackson	Low
155	324640	CM PRODUCTION LLC - 10352	1	In Progress	North Park	Jackson	Medium
156	324672	CM PRODUCTION LLC - 10352	1	Planned	North Park	Jackson	Medium
157	325093	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	High
158	325110	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
159	325111	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	High
160	325120	TAYLOR* WILLIAM M - 10353	1	In Progress	San Juan	La Plata	High
161	325121	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	High
162	325132	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
163	325134	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	High
164	325208	NORTHWEST PIPELINE CORP - 64650	1	In Progress	San Juan	La Plata	Medium
165	325224	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	High
166	325230	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	Medium
167	325231	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	High
168	325247	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
169	325259	TRASK, CONCEPT & ASSOC - 89205	0	In Progress	San Juan	La Plata	High
170	325267	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	Medium
171	325284	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
172	325286	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	High
173	325297	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	High
174	325302	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
175	325308	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	High
176	325313	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	High
177	325346	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
178	325352	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	Medium
179	325354	REYNOLDS* NOEL - 74500	0	In Progress	San Juan	La Plata	High
180	325362	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	High
181	325376	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
182	325441	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	High
183	325450	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
184	325506	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	High
185	325511	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
186	325520	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
187	325542	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
188	325573	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
189	325612	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
190	325628	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	Medium
191	325652	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
192	325653	ATOM PETROLEUM LLC - 10434	1	In Progress	San Juan	La Plata	Medium
193	325667	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	Medium
194	325745	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	High
195	325858	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	High
196	326319	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	High
197	326684	KILO ENERGY GROUP LLC - 100129	0	In Progress	San Juan	La Plata	Medium
198	333070	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	0	In Progress	Denver-Julesburg	Adams	Medium
199	333074	CM PRODUCTION LLC - 10352	0	In Progress	North Park	Jackson	High
200	333261	ENTEK GRB LLC - 10323	1	Planned	Sand Wash	Moffat	Medium
201	333336	ENTEK GRB LLC - 10323	2	Planned	Sand Wash	Moffat	Medium
202	333794	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
203	333796	RED MESA HOLDINGS/O&G LLC - 10254	2	In Progress	San Juan	La Plata	High
204	333797	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	High
205	333799	RED MESA HOLDINGS/O&G LLC - 10254	1	In Progress	San Juan	La Plata	Medium
206	333934	HUDSON OIL & GAS CO - 41625	0	Planned	San Juan	La Plata	Medium
207	334030	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
208	334508	TERRA RESOURCES INC - 86300	1	Planned	Piceance	Mesa	High
209	335691	DOLPHIN ENERGY CORPORATION - 10118	0	In Progress	Piceance	Garfield	High
210	335733	TUDEX PETROLEUM INC - 90615	0	In Progress	Denver-Julesburg	Adams	High
211	335737	TUDEX PETROLEUM INC - 90615	0	In Progress	Denver-Julesburg	Adams	High
212	336491	PETROHUNTER OPERATING COMPANY - 10200	1	In Progress	Piceance	Rio Blanco	Medium
213	336505	PETROHUNTER OPERATING COMPANY - 10200	1	In Progress	Piceance	Rio Blanco	Medium
214	375115	MONSANTO OIL CO - 59500	0	Planned	Denver-Julesburg	Adams	Medium
215	375579	WRIGHTS OIL & GAS - 97610	0	Planned	Denver-Julesburg	Adams	Medium
216	375718	SUNDANCE OIL COMPANY - 84028	1	Planned	Denver-Julesburg	Adams	Medium
217	375821	J M RESOURCES INC - 44155	0	Planned	Denver-Julesburg	Adams	Medium
218	376264	STARLIGHT RESOURCES LLC - 81825	0	Planned	Denver-Julesburg	Adams	Medium
219	376893	STRATA PRODUCTION OPERATORS - 83154	0	Planned	Denver-Julesburg	Adams	Medium
220	376969	GOLDEN BEAR ENERGY INC - 36000	0	Planned	Denver-Julesburg	Adams	Medium
221	377694	PARKER & PARSELY DEV L P - 67270	0	Planned	Denver-Julesburg	Arapahoe	Low



July 1, 2020 Orphaned Well Program Site ListWell Program

Count	Location ID	Operator	Remaining Wells to Plug	Site Status	Basin	County	Priority Rank
222	378515	HEFNER & CHRIST - 39166	1	Planned	San Juan	Archuleta	Low
223	378811	HORIZON OIL & GAS CO - 41150	0	Planned	Hugoton Embayment	Baca	Low
224	378828	GETTY OIL COMPANY - 33888	0	Planned	Hugoton Embayment	Baca	Low
225	378834	HORIZON OIL & GAS CO - 41150	0	Planned	Hugoton Embayment	Baca	Medium
226	378852	TROJAN OIL & GAS COMPANY - 90250	0	In Progress	Hugoton Embayment	Baca	High
227	378875	TROJAN OIL & GAS COMPANY - 90250	0	In Progress	Hugoton Embayment	Baca	High
228	378878	HORIZON OIL & GAS CO - 41150	0	Planned	Hugoton Embayment	Baca	Medium
229	378902	WAKEFIELD DRILLING CO - 93820	1	Planned	Hugoton Embayment	Baca	High
230	380059	HRC OPERATING LLC - 100125	1	In Progress	Denver-Julesburg	Broomfield	Medium
231	381369	MINERALS ENGINEERING CO - 1001003	0	In Progress	Piceance	Delta	Medium
232	381727	CHANCELLOR EXPLORATION CO - 15601	1	Planned	Denver-Julesburg	Elbert	Medium
233	382128	HABCO, INC - 37000	0	Planned	Denver-Julesburg	Elbert	Medium
234	382392	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Canon City Embayment	Fremont	High
235	382448	GEARY OIL CO - 33180	1	In Progress	Canon City Embayment	Fremont	High
236	382573	PINE RIDGE OIL & GAS LLC - 10276	0	Planned	Canon City Embayment	Fremont	Low
237	382714	UNKNOWN - 1	1	Planned	Piceance	Garfield	Low
238	384179	GERMANY INVESTMENT CO - 33850	0	Planned	Hugoton Embayment	Kiowa	Low
239	384249	CIMARRON OIL & GAS CO INC - 17070	0	Planned	Hugoton Embayment	Kiowa	Medium
240	384344	PLANET ASSOCIATES INC - 70600	0	In Progress	Hugoton Embayment	Kiowa	Low
241	384363	CIMARRON OIL & GAS CO INC - 17070	0	Planned	Hugoton Embayment	Kiowa	Medium
242	384421	PLANET ASSOCIATES INC - 70600	1	Planned	Hugoton Embayment	Kiowa	Medium
243	384432	MIDWEST ENTERPRISES INC - 57145	0	Planned	Hugoton Embayment	Kiowa	Medium
244	384925	FIVE FIELDS OIL COMPANY* THE - 100659	1	Planned	Hugoton Embayment	Kit Carson	Medium
245	385255	SUPRON ENERGY CORP - 85150	0	Planned	San Juan	La Plata	Medium
246	385262	OCEAN OIL COMPANY - 65025	1	Planned	San Juan	La Plata	High
247	385282	COMPASS EXPL INC - 19000	1	In Progress	San Juan	La Plata	Medium
248	385290	GREAT WESTERN DRILLING COMPANY - 35600	0	In Progress	San Juan	La Plata	High
249	385297	D & B VENTURES - 22111	1	Planned	San Juan	La Plata	Medium
250	385310	TAYLOR* LLOYD B - 85620	0	Planned	San Juan	La Plata	Medium
251	385320	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Low
252	385332	RED MESA HOLDINGS/O&G LLC - 10254	0	In Progress	San Juan	La Plata	Medium
253	385333	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
254	385368	REYNOLDS* NOEL - 74500	1	In Progress	San Juan	La Plata	Medium
255	385403	MERIDIAN OIL INC - 56530	1	In Progress	San Juan	La Plata	High
256	385414	ANDERSON* MAC T. - 2989	0	Planned	San Juan	La Plata	High
257	385439	<a href="#">OCCIDENTAL PETROLEUM CORP - 65021</a>	0	In Progress	San Juan	La Plata	High
258	385467	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
259	385528	STAVER* JOHN - 82275	1	Planned	San Juan	La Plata	High
260	385598	HATHAWAY OPERATORS, INC - 38550	1	Planned	San Juan	La Plata	Medium
261	385662	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
262	385931	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Low
263	386058	UNKNOWN - 1	0	Planned	Denver-Julesburg	Larimer	Medium
264	386083	ALPHA-OMEGA EXPLORATION CO - 1372	1	In Progress	Denver-Julesburg	Larimer	High
265	386316	COLORADO FUEL AND IRON CORPORATION* THE - 100743	1	Planned	Raton	Las Animas	Medium
266	386334	SULLIVAN* BRUCE - 83685	1	Planned	Raton	Las Animas	Medium
267	386336	LEWIS DRILLING COMPANY - 100925	1	Planned	Raton	Las Animas	Medium
268	386420	CITY OF TRINIDAD - 100917	0	In Progress	Raton	Las Animas	High
269	386421	TOPAZ SOUTHWEST INC - 88940	0	In Progress	Raton	Las Animas	Medium
270	386427	TOPAZ SOUTHWEST INC - 88940	0	In Progress	Raton	Las Animas	Medium
271	386860	UNKNOWN - 1	0	Planned	Denver-Julesburg	Lincoln	High
272	387263	TRIGOOD OIL CO - 89990	0	Planned	Denver-Julesburg	Logan	Medium
273	387436	TRIGOOD OIL CO - 89990	0	Planned	Denver-Julesburg	Logan	Medium
274	387444	TRIGOOD OIL CO - 89990	0	Planned	Denver-Julesburg	Logan	Medium
275	387462	TRIGOOD OIL CO - 89990	0	Planned	Denver-Julesburg	Logan	Medium
276	387466	AMAX PETROLEUM CORP - 1600	0	Planned	Denver-Julesburg	Logan	Medium
277	387482	ANSCHUTZ DRILLING CO. INC. - 3103	0	In Progress	Denver-Julesburg	Logan	Medium
278	387835	GINTHER WARREN & CO - 34200	0	In Progress	Denver-Julesburg	Logan	Low
279	388009	FALCON SEABOARD DRLG CO - 28810	0	Planned	Denver-Julesburg	Logan	Medium
280	388282	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Denver-Julesburg	Logan	Medium
281	388374	DONNELLY CASING PULLING CO - 24775	0	Planned	Denver-Julesburg	Logan	Low
282	388480	PEASE OIL & GAS COMPANY - 68050	0	Planned	Denver-Julesburg	Logan	Medium
283	388482	SKELLY OIL COMPANY - 79460	0	Planned	Denver-Julesburg	Logan	Low
284	388635	TOLTEK DRILLING CO - 88850	0	Planned	Denver-Julesburg	Logan	Medium
285	388647	HONDO OIL & GAS CO - 41600	0	Planned	Denver-Julesburg	Logan	Medium
286	388650	SKELLY OIL COMPANY - 79460	0	Planned	Denver-Julesburg	Logan	Medium
287	388731	MILINDA OIL COMPANY - 57450	0	In Progress	Denver-Julesburg	Logan	Medium
288	388933	BEAVER MESA EXPLORATION CO - 6988	0	Planned	Denver-Julesburg	Logan	Medium
289	389028	CHAIN OIL - 13000	0	Planned	Denver-Julesburg	Logan	Medium
290	389042	CHAIN OIL - 13000	0	Planned	Denver-Julesburg	Logan	Medium
291	389133	SINCLAIR OIL & GAS COMPANY - 100835	0	Planned	Denver-Julesburg	Logan	Medium
292	389137	SINCLAIR OIL & GAS COMPANY - 100835	0	Planned	Denver-Julesburg	Logan	Low
293	389140	ANDERSON-PRICHARD OIL CORP - 100303	0	Planned	Denver-Julesburg	Logan	Medium
294	389243	J & L OIL CORP - 44100	0	In Progress	Denver-Julesburg	Logan	Medium
295	389245	J & L OIL CORP - 44100	0	In Progress	Denver-Julesburg	Logan	Low
296	389366	DOW & MCHUGH - 24958	0	In Progress	Denver-Julesburg	Logan	High
297	389425	ZEXCO LTD - 98385	0	Planned	Denver-Julesburg	Logan	Low

July 1, 2020 Orphaned Well Program Site ListWell Program

Count	Location ID	Operator	Remaining Wells to Plug	Site Status	Basin	County	Priority Rank
298	389988	KEBA OIL & GAS CO - 46350	0	Planned	Denver-Julesburg	Logan	Low
299	390294	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	High
300	390446	SOUTHWEST SITES INC - 81417	0	Planned	Denver-Julesburg	Logan	Medium
301	390877	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Piceance	Mesa	High
302	390903	SQUIRRELL* D.W. - 81488	0	Planned	Piceance	Mesa	Low
303	391199	UNKNOWN - 1	1	In Progress	Piceance	Mesa	Medium
304	391537	THINK OIL INC - 87815	1	In Progress	Sand Wash	Moffat	Medium
305	391788	DOLEZAL JR* GEORGE - 24580	1	Planned	Sand Wash	Moffat	Low
306	392233	THINK OIL INC - 87815	0	In Progress	Sand Wash	Moffat	Medium
307	392479	VITRUVIAN EXPLORATION LLC - 10026	0	In Progress	Sand Wash	Moffat	Low
308	392480	VITRUVIAN EXPLORATION LLC - 10026	0	In Progress	Sand Wash	Moffat	Low
309	392678	VAUGHEY & VAUGHEY - 92950	1	Planned	Paradox	Montezuma	Medium
310	392785	ANDERSON* MAC T. - 2989	1	Planned	Paradox	Montezuma	Low
311	392920	DICKINSON EXPLORATION - 24300	1	Planned	Paradox	Montezuma	Medium
312	392976	VINCENT*GEORGE A. - 93369	0	Planned	Paradox	Montezuma	Medium
313	392984	BEAVER MESA EXPLORATION CO - 6988	0	Planned	Paradox	Montezuma	Low
314	393006	WOOSLEY OIL CO - 97500	1	In Progress	Paradox	Montezuma	High
315	393011	MESA VERDE DRILLING - 56860	1	Planned	Paradox	Montezuma	Medium
316	393128	WOOSLEY OIL CO - 97500	1	In Progress	Paradox	Montezuma	Medium
317	393222	MCCORMICK OIL & GAS, INC - 55093	0	In Progress	Paradox	Montezuma	High
318	393625	NORTHWESTERN MINING & PETRO CO - 64708	1	Planned	San Juan	La Plata	Medium
319	393754	ADKINS OIL CO - 650	0	In Progress	Denver-Julesburg	Morgan	Medium
320	393756	BRITISH AMERICAN OIL PROD CO - 10558	1	Planned	Denver-Julesburg	Morgan	Low
321	393798	GUIDA* ARTHUR M - 36400	0	Planned	Denver-Julesburg	Morgan	Low
322	393804	CUTLASS OIL CORP - 22130	1	Planned	Denver-Julesburg	Morgan	Low
323	393863	HUNT*H.L. - 42320	0	Planned	Denver-Julesburg	Morgan	Medium
324	393867	OKMAR OIL COMPANY - 65852	0	Planned	Denver-Julesburg	Morgan	Medium
325	393868	HUNT*H.L. - 42320	0	In Progress	Denver-Julesburg	Morgan	Medium
326	393871	MONSANTO OIL CO - 59500	0	Planned	Denver-Julesburg	Morgan	Medium
327	393879	HUNT*H.L. - 42320	0	In Progress	Denver-Julesburg	Morgan	Medium
328	393880	HUNT*H.L. - 42320	0	Planned	Denver-Julesburg	Morgan	Medium
329	393893	HUNT*H.L. - 42320	0	In Progress	Denver-Julesburg	Morgan	Medium
330	393896	HUNT*H.L. - 42320	1	Planned	Denver-Julesburg	Morgan	Medium
331	393909	OKMAR OIL CO - 65850	0	Planned	Denver-Julesburg	Morgan	Medium
332	393968	SKAER ENTERPRISES - 79395	0	Planned	Denver-Julesburg	Morgan	Low
333	394231	SHERROD & APPERSON - 78410	0	In Progress	Denver-Julesburg	Morgan	High
334	394318	SOUTHERN STATES PETR CORP - 81200	0	Planned	Denver-Julesburg	Morgan	Medium
335	394331	SHERROD & APPERSON - 78410	0	In Progress	Denver-Julesburg	Morgan	High
336	394416	GULF OIL CORPORATION - 36600	0	Planned	Denver-Julesburg	Morgan	Medium
337	394420	DIVERSIFIED IND OP - 24460	0	Planned	Denver-Julesburg	Morgan	Medium
338	394430	GULF OIL CORPORATION - 36600	0	Planned	Denver-Julesburg	Morgan	Low
339	394438	DIVERSIFIED IND OP - 24460	0	Planned	Denver-Julesburg	Morgan	Medium
340	394561	GRIFFEX, VESSELS, BASS & BROWN - 35996	1	Planned	Denver-Julesburg	Morgan	Medium
341	394575	BEAIRD* PATRICK S & BURKE* JOSEPH E - 69887	0	In Progress	Denver-Julesburg	Morgan	High
342	394622	PRAIRIE OIL & GAS CO - 100859	1	Planned	Denver-Julesburg	Morgan	High
343	394650	STOUT OIL COMPANY - 100350	0	Planned	Denver-Julesburg	Morgan	Medium
344	394656	GEORGE & WRATHER OIL COMPANY - 33788	1	Planned	Denver-Julesburg	Morgan	Medium
345	394744	DYER* J G - 25900	1	Planned	Denver-Julesburg	Morgan	High
346	394748	DYER* J G - 25900	1	Planned	Denver-Julesburg	Morgan	High
347	394990	SUNSET PLUGGING & EQUIPMENT INC - 84935	0	Planned	Denver-Julesburg	Morgan	Medium
348	395007	SKAER ENTERPRISES - 79395	0	Planned	Denver-Julesburg	Morgan	Medium
349	395239	BURNS* THOMAS B - 11950	0	Planned	Denver-Julesburg	Morgan	Medium
350	395310	PAN AMERICAN PETROLEUM CORP - 66802	1	Planned	Denver-Julesburg	Morgan	Medium
351	395905	SHERROD & APPERSON - 78410	1	Planned	Denver-Julesburg	Morgan	High
352	395925	SOUTH TEXAS DEVELOPMENT CO - 81208	0	Planned	Denver-Julesburg	Morgan	Medium
353	395944	SOUTH TEXAS DEVELOPMENT CO - 81208	0	Planned	Denver-Julesburg	Morgan	Low
354	395967	FULTON*R.H. - 31408	0	Planned	Denver-Julesburg	Otero	Medium
355	396305	KISSINGER PETROLEUM CORP - 48688	0	Planned	Hugoton Embayment	Prowers	Medium
356	398629	PETROHUNTER OPERATING COMPANY - 10200	1	In Progress	Piceance	Rio Blanco	Medium
357	399041	LUBAUER PETROLEUM COMPANT - 51408	1	Planned	Piceance	Rio Blanco	Low
358	399110	LUBAUER PETROLEUM COMPANT - 51408	0	Planned	Piceance	Rio Blanco	Low
359	399503	READ & STEVENS INC - 73670	0	In Progress	Paradox	San Miguel	High
360	399930	ALLISON ESTATE* B F - 1300	0	Planned	Denver-Julesburg	Washington	Medium
361	399934	ALLISON ESTATE* B F - 1300	0	Planned	Denver-Julesburg	Washington	Low
362	400207	WENIG, ET AL - 100619	0	In Progress	Denver-Julesburg	Washington	High
363	400833	TRIANGLE J OIL CO - 89750	1	Planned	Denver-Julesburg	Washington	Low
364	400864	SNOWDEN OIL CO - 80405	1	Planned	Denver-Julesburg	Washington	Low
365	400874	COLTEX PETROLEUM INC - 18712	0	Planned	Denver-Julesburg	Washington	Medium
366	400927	CARTER OIL CO - 14460	0	Planned	Denver-Julesburg	Washington	Medium
367	401553	SULLIVAN & TAYLOR - 85630	0	In Progress	Denver-Julesburg	Washington	High
368	401730	KOCH* DELBERT - 10603	1	Planned	Denver-Julesburg	Washington	Medium
369	402738	ATLANTIC RICHFIELD CO - 5050	0	Planned	Denver-Julesburg	Washington	Low
370	402779	SUMMIT OIL CO - 83700	0	In Progress	Denver-Julesburg	Washington	High
371	403263	RAINBOW DRILLING COMPANY - 73111	0	Planned	Denver-Julesburg	Washington	Low
372	403467	EXAL INC - 100015	0	In Progress	Denver-Julesburg	Washington	High
373	403799	KINCAID* RAY W - 47745	0	In Progress	Denver-Julesburg	Washington	High
374	403850	FRONTIER O & G CO OF TEXAS INC - 31290	0	Planned	Denver-Julesburg	Washington	Medium
375	404838	GUIDA* ARTHUR M - 36400	0	Planned	Denver-Julesburg	Weld	Medium

July 1, 2020 Orphaned Well Program Site ListWell Program

Count	Location ID	Operator	Remaining Wells to Plug	Site Status	Basin	County	Priority Rank
376	404883	UNKNOWN - 1	0	In Progress	Denver-Julesburg	Weld	Low
377	404964	DEVAUGHN OIL & GAS - 100330	0	Planned	Denver-Julesburg	Weld	Low
378	404984	LONGHORN SUPPLY CO - 51140	0	Planned	Denver-Julesburg	Weld	Medium
379	405136	VAUGHEY & VAUGHEY - 92950	0	Planned	Denver-Julesburg	Weld	High
380	405138	VAUGHEY & VAUGHEY - 92950	0	In Progress	Denver-Julesburg	Weld	High
381	405302	ZIMITH DRILLING CO - 100446	1	Planned	Denver-Julesburg	Weld	Medium
382	405350	MCCORMICK OIL & GAS, INC - 55093	0	In Progress	Denver-Julesburg	Weld	Medium
383	405411	ATCHISON, ET AL* C S - 4830	0	Planned	Denver-Julesburg	Weld	Medium
384	405587	Z & S CONSTRUCTION CO INC - 98280	0	Planned	Denver-Julesburg	Weld	Low
385	406039	RAYCO PRODUCTION - 73590	0	Planned	Denver-Julesburg	Weld	Low
386	406180	P & M PETROLEUM MANAGEMENT LLC - 66565	0	Planned	Denver-Julesburg	Weld	Medium
387	406212	MGF OIL CORPORATION - 51933	0	Planned	Denver-Julesburg	Weld	Medium
388	406415	HUGHES* C W - 41650	0	In Progress	Denver-Julesburg	Weld	Medium
389	407304	LECLAIR-WESTWOOD INC - 50560	0	Planned	Piceance	Garfield	Medium
390	407613	ORM EXPLORATION CO - 66360	1	Planned	Denver-Julesburg	Weld	High
391	407937	ENERGEX INC - 27510	0	Planned	Denver-Julesburg	Weld	Low
392	410390	GARFIELD AND PASTERNAK - 100295	1	Planned	Denver-Julesburg	Yuma	Medium
393	412851	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
394	412856	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
395	412925	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
396	419639	RANCHERS EXPLORATION PARTNERS LLC - 10350	0	In Progress	Denver-Julesburg	Larimer	Medium
397	421302	NOLTE LLC* C J - 10357	0	Planned	Denver-Julesburg	Lincoln	Low
398	424085	SANTA FE NATURAL RESOURCES INC - 10525	0	Planned	Sand Wash	Moffat	Medium
399	424448	TOMPKINS & SONS - 100920	2	Planned	Raton	Huerfano	Medium
400	424598	RED MESA HOLDINGS/O&G LLC - 10254	1	Planned	San Juan	La Plata	Medium
401	425683	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Denver-Julesburg	Larimer	Medium
402	426281	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Canon City Embayment	Fremont	Medium
403	426286	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Canon City Embayment	Fremont	Low
404	426287	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Canon City Embayment	Fremont	High
405	426288	OLD OPERATORS - STATUS UNKNOWN - 99999	1	Planned	Canon City Embayment	Fremont	Medium
406	426289	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	1	In Progress	Canon City Embayment	Fremont	Medium
407	426290	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Canon City Embayment	Fremont	High
408	428667	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	1	Planned	Piceance	Mesa	High
409	428668	UNKNOWN - 1	1	Planned	Piceance	Mesa	High
410	428669	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Piceance	Mesa	High
411	428671	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Piceance	Mesa	High
412	428672	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Piceance	Mesa	High
413	430051	SANTA FE NATURAL RESOURCES INC - 10525	0	Planned	Sand Wash	Moffat	Medium
414	430456	AMBASSADOR OIL CORP - 1640	0	Planned	Denver-Julesburg	Yuma	Medium
415	430683	PINE RIDGE OIL & GAS LLC - 10276	0	In Progress	Denver-Julesburg	Lincoln	Low
416	430828	PINE RIDGE OIL & GAS LLC - 10276	0	In Progress	Denver-Julesburg	Lincoln	Low
417	433053	PINE RIDGE OIL & GAS LLC - 10276	0	In Progress	Denver-Julesburg	Lincoln	Low
418	434038	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Piceance	Mesa	Medium
419	436124	CM PRODUCTION LLC - 10352	0	Planned	Denver-Julesburg	Logan	Medium
420	439306	OLD OPERATORS - STATUS UNKNOWN - 99999	0	Planned	Paradox	Montezuma	Low
421	440386	OLD OPERATORS - STATUS UNKNOWN - 99999	1	Planned	San Juan	Archuleta	Medium
422	440389	OLD OPERATORS - STATUS UNKNOWN - 99999	1	Planned	San Juan	Archuleta	Low
423	440392	OLD OPERATORS - STATUS UNKNOWN - 99999	1	Planned	San Juan	Archuleta	Low
424	440400	OLD OPERATORS - STATUS UNKNOWN - 99999	1	Planned	San Juan	Archuleta	Low
425	440411	OLD OPERATORS - STATUS UNKNOWN - 99999	1	Planned	San Juan	Archuleta	High
426	441404	OLD OPERATORS - STATUS UNKNOWN - 99999	0	In Progress	Piceance	Rio Blanco	Medium
427	444882	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	0	In Progress	Denver-Julesburg	Adams	High
428	444886	ENERGY SEARCH CO ADBA ENERGY SEARCH CO INC - 27635	0	In Progress	Denver-Julesburg	Adams	Medium
429	446219	CHEROKEE AIR DRILLING, INC. - 16610	0	Planned	San Juan	La Plata	Low
430	446268	CHEROKEE AIR DRILLING, INC. - 16610	1	Planned	San Juan	La Plata	Medium
431	447957	TEXAS TEA OF COLORADO LLC DBA TEXAS TEA LLC - 87195	0	In Progress	Denver-Julesburg	Weld	Medium
432	448934	UNKNOWN - 1	1	Planned	Piceance	Mesa	Low
433	450396	RED MOUNTAIN RESOURCES LLC - 10374	0	In Progress	Denver-Julesburg	Logan	High
434	450399	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
435	450424	BENCHMARK ENERGY LLC - 10380	0	In Progress	Denver-Julesburg	Logan	Medium
436	450426	BENCHMARK ENERGY LLC - 10380	0	Planned	Denver-Julesburg	Logan	Medium
437	450648	OLD OPERATORS - STATUS UNKNOWN - 99999	1	Planned	Piceance	Rio Blanco	Low
438	450649	OLD OPERATORS - STATUS UNKNOWN - 99999	1	Planned	Piceance	Rio Blanco	Medium
439	450650	OLD OPERATORS - STATUS UNKNOWN - 99999	0	In Progress	Piceance	Mesa	Low
440	452634	OLD OPERATORS - STATUS UNKNOWN - 99999	1	Planned	Piceance	Garfield	Low
441	453364	CANFIELD DRILLING COMPANY - 100382	1	In Progress	Piceance	Mesa	High
442	453924	HONOLULU EXP & DRLG CORP - 41608	0	Planned	San Juan	La Plata	Medium
443	454456	TEXAS TEA OF COLORADO LLC DBA TEXAS TEA LLC - 87195	0	In Progress	Denver-Julesburg	Adams	Medium

July 1, 2020 Orphaned Well Program Site ListWell Program

Count	Location ID	Operator	Remaining Wells to Plug	Site Status	Basin	County	Priority Rank
444	455407	TUDEX PETROLEUM INC - 90615	0	In Progress	Denver-Julesburg	Adams	Medium
445	456609	TEXACO EXPLORATION AND PRODUCTION INC - 86900	0	In Progress	Sand Wash	Moffat	Medium
446	457738	TUDEX PETROLEUM INC - 90615	0	In Progress	Denver-Julesburg	Weld	Medium
447	457744	TUDEX PETROLEUM INC - 90615	0	In Progress	Denver-Julesburg	Adams	Medium
448	458840	TEXAS TEA OF COLORADO LLC DBA TEXAS TEA LLC - 87195	0	In Progress	Denver-Julesburg	Weld	Medium
449	461667	DONNELLY CASING PULLING CO - 24775	0	In Progress	Denver-Julesburg	Logan	Medium
450	463311	UMBACH* PAUL H - 90923	0	In Progress	Denver-Julesburg	Logan	High
451	463312	COLORADO OIL & GAS CONSERVATION COMMISSION - 5	0	In Progress	Denver-Julesburg	Logan	High
452	464922	CM PRODUCTION LLC - 10352	0	In Progress	Denver-Julesburg	Logan	Medium
453	467818	OLD OPERATORS - STATUS UNKNOWN - 99999	1	Planned	Denver-Julesburg	Weld	Low
454	475126	MONSANTO OIL CO - 59500	0	Planned	North Park	Jackson	Medium