

Blac Frac Tanks, Inc.
808 County Road 215
Parachute, CO 81635

Plugging Report for the COGCC. Debeque #1

June 25, 2019 Tuesday

Plug #1

EOT landed at 636'. Mixed and pumped 100 sks Type 2 cement . (20.5 bbls cement slurry) @ 15.6 ppg. Displaced with 1 bbls water, Cement to surface in surface pipe and 4.5" casing. pulled out of hole with tbg. Well circulated

June 26, 2019 Wednesday

Tag cement at 30'

June 28, 2019 Friday

**Plug #2 top filled both strings of pipe, used 15 sks
Installed dry hole marker plate**

Pumped a total of 117 sks type B cement



Ralph G Snow President Blac-Frac Tanks, Inc



July 1 2019