



| COMPANY | | | | | DATE | |
|---------------------------------|--------|---|-----------------------------|----------------|-------------------|----------------|
| Schneider Energy Services, Inc | | | | | 3/22/2021 | |
| LEASE | | | | | | |
| April 12-14 (API# 05-123-05372) | | | | | | |
| Surface Casing | 10 3/4 | Weight 32.75 | Grade H-40 | Thread LT&C | Depth 97' | |
| Prod Casing | 4-1/4" | Weight 10.5 & 11.6 | Grade J-55 | Thread LT&C | Depth 6949' | |
| Tubing String | | Size 2 3/8 | Weight 4.7 | Grade J-55 | Thread 8rd EUE | Depth 6823' |
| | | | | | | |
| Second String | | Size | Weight | Grade | Thread | Depth |
| Note: | | | Perforations: | | | |
| Pink indicates new cement | | | D-Sand Perfs 6769' - 6804'. | | | |
| Gray indicates old cement | | | | | | |
| ITEM No# | Length | Description | ID | OD | Depth | |
| 1 | | 75 sks of surface cement from 97' - 0'. | | | | |
| 2 | | 12-1/2" surface hole. | 12.5 | | 0.00 | |
| 3 | | 10-3/4" Surface Casing @ 97'. Ran 1955 | 7.972 | 8.625 | 233.00 | |
| 4 | | 10 Sack of cement inside casing 150' - 0' | | | | |
| 5 | | 50 Sack Annuls plug 150' - 0' | | | | |
| 6 | | Squeeze Holes @ 150' | | | | |
| 7 | | 40 Sack of cement. | | | | |
| 8 | | 100' of cement on top of C1CR | | | | |
| 9 | | C1CR Set @ 1450' | | | | |
| 10 | | Squeeze holes @ 1500' | | | | |
| | | | | | | |
| | | | | | | |
| 11 | | 40 Sack of cement. | | | | |
| 12 | | 100' of cement on top of C1CR | | | | |
| 13 | | C1CR Set @ 3450' | | | | |
| 14 | | Squeeze holes @ 3500' | | | | |
| | | | | | | |
| | | | | | | |
| 15 | | 50 Sacks of Cement | | | | |
| 16 | | 100' of cement on top of C1CR | | | | |
| 17 | | C1CR Set @ 5950' | | | | |
| 18 | | Squeeze Holes @ 6000' | | | | |
| 19 | | Original Cement Job: 200 Sks 8/21/1986 | | | | |
| | | Estimated Cement top 6008'. No CBL | | | | |
| | | | | | | |
| 20 | | 2 Sacks of Cement on top of C1BP | | | | |
| 21 | | C1BP Set @ 6760' | | | | |
| | | | | | | |
| 22 | | D Sand Perfs 6796' to 6804' | | | | |
| | | | | | | |
| | | | | | | |
| 23 | | 4-1/2" Casing landed @ 6949'. | | | 6949.00 | |
| PREPARED BY | | | PHONE: | | | |
| Jeff Schneider | | | 970-381-9588 | | | |
| OFFICE | | | PHONE | | INVOICE # | |
| Fort Morgan, CO | | | 970-867-9437 | | | |