



Well Name: WPX ENERGY RMT.
Well Name: FED RGU 543-26-198
Pad Name: FED RGU 42-26-198
Legal Description: SEC 26 T1S R98W
Unit: RYAN GULCH UNIT
Unit # COC60732
COGCC # 96850
API # 05-103-11964-00
County: Rio Blanco
Field: Sulphur Creek
Field # 80090
Rig Name and Number: CYCLONE 29
WPX Supervisor: RICK MORTIMER/TOM BOWEN
Phone number at rig: 307-438-3245/970-778-2201

This notice, sent on	12/01/2014	is to inform you that WPX Ei
ran and cemented	9 5/8	casing.
Depth casing landed	3,996	
Volume pumped	193.9, 84.6, 380.5	
Sack of cement used	615, 225, 980	
Cement density	12.8, 12.8, 12.8	
Yield cubic ft/sack	1.77, 2.11, 2.18	
Stages	2	
Lift Pressure	831 @ 4 BPM, 328 @ 4 BPM	psi
Bumped plug	831, 328	
Bump pressure	1163, 1752	psi
Floats held	YES	
Returns	STAGE FULL, 2ND STAGE PARTIAL	
Losses	TAGE 0, 2ND STAGE LOST 149 BBL.	

Additionally:

Had good returns until 115 bbl into cement when returns were lost, gained returns 150 bbl into cement and maintained until the last 10 bbl. lost returns and did not regain again. Blm approval to skid rig & top out well after returning prior to starting production section. (Lost 184 bbl during 2nd stage cementing). Cement fell 130' after 1 hour. Fell 200' after 4 hrs.