


Worked on Tuesday, 11/14/2017

**MARALEX RESOURCES
INC**

P.O. Box 338
Ignacio, CO 81137



P.O. Box 1979, Farmington, NM 87499
(505) 325-2627

Name: USA 1-26 HG
API:05-077-08301, Rig #01

Well Plugging Report

Cement Summary

P #1 - M & P 16 sks 18.88 cf 15.7 PPG Class B Cmt. from 8272' to 8055' TOC.

Work Detail


Start	Stop	PUX	Activity
05:00 AM	08:00 AM	P	Travel to staging area. Service and start equipment. Road equipment to location
08:00 AM	09:00 AM	P	HSM on JSA. Spot in equipment RU pump and cement equipment. Rig crew pump and establish circulation.
09:00 AM	09:30 AM	P	P #1 M & P 16 sks 18.88 cf 15.7 PPG Class B Cmt. from 8272' to 8055' TOC.
09:30 AM	02:30 PM	X	Rig crew PUH above TOC reverse circ. clean WOC per cmt. sample.
02:30 PM	03:00 PM	X	J. Graves release cmt. crew will wait on cmt sample set up before tagging TOC. Drain pump and lines secure equipment. SDFD.
03:00 PM	04:30 PM	P	Travel to hotel.

* P - Procedure Planned; U - Unplanned A+ issue; X - COA, Well Conditions

Worked on Wednesday, 11/15/2017

**MARALEX RESOURCES
INC**

P.O. Box 338
Ignacio, CO 81137



P.O. Box 1979, Farmington, NM 87499
(505) 325-2627

Name: USA 1-26 HG
API:05-077-08301, Rig #01

Well Plugging Report

Cement Summary

P #2 - M & P 56 sks 66.08 cf 15.8 PPG Class B Cmt. from 6537' to 5780' TOC.

Work Detail

Start	Stop	PUX	Activity
06:00 AM	08:00 AM	P	Travel to location.
08:00 AM	11:00 AM	P	HSM on JSA. Service and start equipment. Rig crew TIH tag TOC at 8109'. Rig crew TOOHD LD tag sub.
11:00 AM	12:30 PM	P	RMWL attempt 3.66" GR run could not make past 3029' POOH: W.O.O. J. Graves got approval perf at 6500' go one jnt below holes spot 56 sks WOC tag. PU HSC gun RIH to 6500' perf 4 HSC holes.
12:30 PM	02:30 PM	X	Rig crew TIH to 6537' rig crew pump and establish circulation. A Plus pump 10 BBL fresh H2O.
02:30 PM	03:00 PM	X	P #2 M & P 56 sks 66.08 cf 15.8 PPG Class B Cmt. from 6537' to 5780' TOC.
03:00 PM	03:30 PM	P	Drain pump and lines secure equipment. Rig crew PUH above cement reverse circ. clean. SDFD.
03:30 PM	10:00 PM	P	Travel Back to headquarters.

* P - Procedure Planned; U - Unplanned A+ issue; X - COA, Well Conditions

Crew:

Title	Name	Hours	Vehicle
Derrick:	Trujillo, Elias	16.00	
Operator:	Alcon, Joey	16.00	
Supervisor:	Comanche, Dereck	16.00	60 - Crew PU

On Site Reps:

Name	Association	Notes
Greg Rios	BLM	On location.
Mitch Schierland	BLM	On location
Jim Graves	Co. Rep.	W/ Maralex on location.


Equipment:

#645 lgr. - WASTE PITS

Worked on Tuesday, 11/28/2017

**MARALEX RESOURCES
INC**

P.O. Box 338
Ignacio, CO 81137



P.O. Box 1979, Farmington, NM 87499
(505) 325-2627

Name: USA 1-26 HG
API:05-077-08301, Rig #01

Well Plugging Report

Cement Summary

P #3 - (?) M & P 30 sks 35.4 cf 15.6 PPG Class B Cmt. from 2998' to 2869' TOC. 20 out, 5 below, 5 above. 0 PSI S.O.
P #4 - (MV) M & P 30 sks 35.4 cf 15.6 PPG Class B Cmt. from 1300' to 1168' TOC. 20 out, 4 below, 6 above. 0 PSI S.O.
P #5 - (Req. per BLM W/ WOC.) M & P 16 sks 18.88 cf 15.7 PPG Class B Cmt from 656' to 440' TOC. WOC.

Work Detail

Start	Stop	PUX	Activity
07:00 AM	08:30 AM	P	Travel to location.
08:30 AM	09:00 AM	P	HSM on JSA. Service start equipment.
09:00 AM	09:30 AM	P	RMWL perf 4 HSC holes at 2998'
09:30 AM	10:45 AM	P	LOBO rig crew PU A Plus 4.5" CR TIH to 2937' set CR, release off CR rig crew pump and establish circulation out csg valve. A Plus pump pump 15 bbls fresh water. Sting into CR pump and establish rate of 2 bbl a min at 400 PSI.
10:45 AM	11:15 AM	P	P #3 (?) M & P 30 sks 35.4 cf 15.6 PPG Class B Cmt. from 2998' to 2869' TOC. 20 out, 5 below, 5 above. 0 PSI S.O.
11:15 AM	12:00 PM	P	LOBO rig crew TOOH/LD setting tool.
12:00 PM	12:30 PM	P	RMWL perf 4 HSC holes at 1300'
12:30 PM	01:30 PM	P	LOBO rig crew PU A Plus 4.5" CR TIH TO 1236' Set CR, release rig crew pump and establish circulation out csg and BH valve attempt sting into CR chase to 1249', A Plus pump RU to tbq pump 20 bbl est rate of 2.5 bbl a min at 400 PSI no circulation out csg valve.
01:30 PM	02:00 PM	P	P #4 (MV) M & P 30 sks 35.4 cf 15.6 PPG Class B Cmt. from 1300' to 1168' TOC. 20 out, 4 below, 6 above. 0 PSI S.O.
02:00 PM	03:00 PM	X	Crew TOOH/LD setting tool. Crew TIH to 656' crew est. circ. A Plus pump 10 bbl fresh water. ok proceed w/ hole in csg prior to plug # 2 per BLM/Co. Rep.
03:00 PM	03:30 PM	X	P #5 (Req. per BLM W/ WOC.) M & P 16 sks 18.88 cf 15.7 PPG Class B Cmt from 656' to 440' TOC. WOC.
03:30 PM	04:30 PM	P	Drain Pump and lines secure equipment.SDFD.
04:30 PM	06:00 PM	P	Travel to hotel.

* P - Procedure Planned; U - Unplanned A+ issue; X - COA, Well Conditions


Crew:

Title	Name	Hours	Vehicle
Derrick:	Trujillo, Elias	11.00	

Worked on Wednesday, 11/29/2017

**MARALEX RESOURCES
INC**

P.O. Box 338
Ignacio, CO 81137



P.O. Box 1979, Farmington, NM 87499
(505) 325-2627

Name: USA 1-26 HG
API:05-077-08301, Rig #01

Well Plugging Report

Cement Summary

P #6 - (Surface) M & P total 132 sks 155.76 cf 15.6 PPG Class B Cmt. w/ 110 sks outside and 22 sks good cmt returns out BH and csg valve.

Work Detail

Start	Stop	PUX	Activity
06:30 AM	10:30 AM	P	load bulk truck #143 Travel to location. (2.5 hr Travel)
10:30 AM	11:00 AM	P	Service and start equipment RU Pump and cmt equipment.
11:00 AM	02:30 PM	P	rig crew circulate out out unknown hole out BH valve RMWL perf 4 hsc holes at 268' W.O.O. J. Graves got aproval to set tbgs at 323' shut in csg circulate cmt. out BH valve shut in BH circulate cmt. out csg valve.
02:30 PM	03:30 PM	P	P #6 (Surface) M & P total 132 sks 155.76 cf 15.6 PPG Class B Cmt. w/ 110 sks outside and 22 sks good cmt returns out BH and csg valve.
03:30 PM	04:30 PM	P	Drain pump and lines RD pump and cmt. equipment. road pump and DH to staging area.
04:30 PM	06:30 PM	P	Travel to cmt. plant drop off BT #143 Travel to hotel.

* P - Procedure Planned; U - Unplanned A+ issue; X - COA, Well Conditions

Crew:

Title	Name	Hours	Vehicle
Derrick:	Trujillo, Elias	12.00	
Operator:	Alcon, Joey	12.00	
Supervisor:	Comanche, Dereck	12.00	60 - Crew PU

On Site Reps:

Name	Association	Notes
Greg Rios	BLM	On Loc.
Jim Graves	Co. Rep.	W/ Maralex on loc.

Equipment:

#615 lgr. - WASTE PITS