

Ranger Energy Services, LLC
800 Gessner, Suite 1000
Houston, TX 77024
(713) 935-8900
(713) 935-8901 (FAX)



159324

Rig # R5011

Cement Ticket


Customer Name	Date Of Service:
Bonanza Creek Energy Inc.	10/12/2018

Location	Equipment
Perkins 21-22	C1003

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)	1.00		
Mileage(Miles)	40.00		
G Cement(Bags)	293.00		
Data Acquisition(Each)	1.00		
Iron Inspection(Each)	1.00		
Sugar(Lbs)	@		
Water Delivery(Barrels)	80.00		
Description			
Miscellaneous	5.00		

Description of Work	Start Time 06:00 am	Stop Time 04:00 pm
----------------------------	----------------------------	---------------------------

Drove to Location, Sign JSA, Spott in & RU Equipment, TIH w/ 2 3/8" TBG to Pump Surface Plug @ 800' Held Safety meeting with rig crew, Pressure test Hard line @ 1000 PSI, Establish Circulation w/ water, Mix and Pump 293 sxs of 15.8 # CGC, (Verigy by mud scale, 60 bbl of slurry) to Cement tank, TOOH LD TBG, ND BOP'S, Top off well w/ cement to Surface, Wash & RD Equipment, Drove Back to the Yard



No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent:

Ranger Energy Services, LLC
800 Gessner, Suite 1000
Houston, TX 77024
(713) 935-8900
(713) 935-8901 (FAX)



158061

Rig # R5011

Cement Ticket

Customer Name	Date Of Service:
Bonanza Creek Energy Inc.	10/11/2018

Location	Equipment
Perkins 21-22	C1002

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)	1.00		
Mileage(Miles)	40.00		
G Cement(Bags)	75.00		
Data Acquisition(Each)	1.00		
Iron Inspection(Each)	1.00		
Sugar(Lbs)	@		
Water Delivery(Barrels)	80.00		
<hr/>			
Description	Qty		
Miscellaneous	4.00		

Description of Work	Start Time 06:00 am	Stop Time 04:00 pm
Drove to Location, Sign JSA, Spott in & RU Equipment, TIH W/ 2 3/8" TBG to Pump Cement @ 2640' Held Safety meeting with rig crew, Pressure test Hard line @ 2000 PSI, Establish Circulation w/ water, Mix and Pump 75 sxs of 15.8 # CGC, (Verify by mud scale, 15.36 bbl od slurry) Displaced w/ 7 bbl of water, TOOH w/ TBG, Load CSG w/ 6 bbl of water and Displaced w/ 15 BBL of fres water,(Held Pressure) Wash & RD Equipment, Drove back to the Yard		



No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: