



Dilka 6-11 (API # 05-123-23786)

Work Over Report: 8/17/2014

Summary of Operations

August 17th, 2014

0600-0700 Crew travel, held safety meeting.

0700-0900 170 PSI on CSG, blow down. Pick up 4 1/2 11.6# retrievable bridge plug, retrieving head, one jt, XN/N and trip in hole 219 2 3/8 EUE J-55 4.7 jts.

0900-0930 Set plug @ 6815 with 10ft. out on jt 220, unlatch from plug and lay down one jt, rig up to roll the gas out.

0930-1030 Roll the gas out of the hole, and pressure test to 1500 psi for 15min it held good. release pressure

1030-1100 Lay down nine more jts. and chase two sacks of silica sand with 10BBLS of water.

1100-1200 Waited for Float.

1200-0230 Started to lay down pipe, total of 210 more jts. layed down, total jts. on float 220. total jts on float 221 and one 10ft SUB.

0230-0300 Nipple down work floor, Secure well, clean out location and shutdown.

0300-0400 Crew travel.