

:		<b>CAMPBELL JF 17-41D</b>				<b>Date: 10/17/2016</b>	
<b>AFE No: MTG-2016</b>		<b>Daily Completion and Workover Report</b>				<b>DOL: 2</b>	
REPT NO. 2	OPERATOR GREAT WESTERN OPERATING COMPANY LLC		FIELD NAME WATTENBURG		SUPERVISOR / ENGINEER MIKE COLE / TY WOODWORTH		ST NO. 00
SPUD DATE 01/29/2013	API 05-123-36324	STATE COLORADO	COUNTY WELD		DIVISION GREAT WESTERN OPERA		
OPERATIONS AT RPT TIME MITIGSTION COMPLETE.							
24 HR SUMMARY KILL WELL. POOH TUBING. LAY DOWN AND INSPECT BHA. MAKE NX NIPPLE AND ON/OFF TOOL. TIH WITH RBP. SET RBP AT 7,143'. RELEASE RBP AND LAY DOWN 3 SINGLES. LAND TUBING ON HANGER. NIPPLE DOWN BOPS AND NIPPLE UP PRODUCTION TREE. TEST TO 3K FOR 15 MIN. GOOD TEST.							
24 HR FORECAST RDMO TO NEXT WELL.							
GL ELEV 4,916.0 (usft)	RKB 4,930.0 (usft)	FORMATION		TMD 0	TVD 0	PBTMD 7.581	PBTVD 7.377
				AUTH COST /		DAY COST / CUM COST \$9,177 / \$20,794	
<b>CASING DETAILS</b>							
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE
<b>TUBING DETAILS</b>							
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE
TEMP. BRIDGE PLUG	4.500	05/25/2016	7,145.5	7,151.9	3.750		
	2.375	06/01/2016	14.0	7,468.0	2.375		
TUBING ASSEMBLY 1		10/17/2016	14.0	7,149.2			
<b>PERFORATIONS</b>							
FORMATION/ZONE		DATE	SIDETRK #	STATUS	TYPE	TOP (usft)	BASE (usft)
HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION		
00:00 - 06:00	6.00	MITIGATE	MTG PLANNED - MITIGATION		WSI FOR MITIGATION		
06:00 - 06:30	0.50	MITIGATE	MTG PLANNED - MITIGATION		CREW TRAVEL AND SAFETY MEETING		
06:30 - 07:45	1.25	MITIGATE	MTG PLANNED - MITIGATION		TUBING PRESSURE 30, CASING PRESSURE 200 PSI. BLEED OFF TUBING AND CASING TO PIT. PUMP 30 BBLS OF 10# BRINE DOWN CASING. CASING WENT ON SLIGHT VACUUM. TUBING WAS OFF GASING VERY LIGHTLY.		
07:45 - 09:30	1.75	MITIGATE	MTG PLANNED - MITIGATION		POOH STANDING BACK. TALLY OUT.		
09:30 - 09:45	0.25	MITIGATE	MTG PLANNED - MITIGATION		LAY DOWN NOTCHED COLLAR AND INSPECT XN NIPPLE. MAKE UP ON/OFF TOOL AND XN NIPPLE. PICK UP RBP.		
09:45 - 11:30	1.75	MITIGATE	MTG PLANNED - MITIGATION		TIH WITH RBP.		
11:30 - 11:45	0.25	MITIGATE	MTG PLANNED - MITIGATION		WITH 230 JOINTS IN THE HOLE, SET RBP AT 7,143'. UP WEIGHT WAS 32K AND DOWN WEIGHT WAS 26K. WORK TUBING UP TO 40K AND DOWN TO 0 TO ESURE RBP WAS SET. RELEASE ON/OFF TOOL AND LAY DOWN 3 JOINTS. EOT AT		
11:45 - 12:15	0.50	MITIGATE	MTG PLANNED - MITIGATION		BREAK FOR CREW LUNCH		
12:15 - 13:30	1.25	MITIGATE	MTG PLANNED - MITIGATION		LOAD AND CIRCULATE WELLBORE WITH 125 BBLS FRESH WATER. WIND BEGAN TO PICK UP.		
13:30 - 13:50	0.33	MITIGATE	MTG PLANNED - MITIGATION		CLOSE TIW VALVE AND TEST RBP TO 600 PSI FOR 15 MINUTES. GOOD TEST. BLEED OFF PRESSURE.		
13:50 - 14:15	0.42	MITIGATE	MTG PLANNED - MITIGATION		LAND TUBING ON HANGER WITH 227 JOINTS IN THE HOLE. EOT AT 7,050'. RIG DOWN FLOOR AND BOPS.		
14:15 - 15:00	0.75	MITIGATE	MTG PLANNED - MITIGATION		NIPPLE UP PRODUCTION TREE. PRESSURE TEST TO 3K FOR 15 MNUTES. GOOD TEST.		
15:00 - 16:00	1.00	MITIGATE	MTG PLANNED - MITIGATION		RIG DOWN AS MUCH AS POSSIBLE. SUSTAINED WINDS ABOVE 32 MPH WITH GUSTS TO 45 MPH AND HIGHER.		
16:00 - 00:00	8.00	MITIGATE	MTG PLANNED - MITIGATION		MITIGSTION COMPLETE.		

:	CAMPBELL JF 17-41D	Date: 10/17/2016
AFE No: MTG-2016	Daily Completion and Workover Report	DOL: 2