

: CAMPBELL JF 17-8D Date: 10/19/2016														
AFE No: MTG-2016 Daily Completion and Workover Report DOL: 1														
REPT NO. 1		OPERATOR GREAT WESTERN OPERATING COMPANY LLC			FIELD NAME WATTENBERG			SUPERVISOR / ENGINEER MIKE COLE / TY WOODWORTH			ST NO. 00			
SPUD DATE 01/24/2013		API 05-123-36297		STATE COLORADO		COUNTY WELD		DIVISION GREAT WESTERN OPERA						
OPERATIONS AT RPT TIME MITIGATION COMPLETE.														
24 HR SUMMARY KILL WELL. ND PRODUCTION TREE. NU BOPS. UNLAND AND POOH TUBING. TIH WITH ON/OFF TOOL AND RBP. SET RBP AT 7,054'. RELEASE ON/OFF TOOL. CIRCULATE WELLBORE. LAND TUBING ONHANGER. STRIP BOPS. NU PRODUCTION TREE AND TEST TO 3K FOR 15 MINUTES. GOOD TEST. RDMO.														
24 HR FORECAST MOVE TO JONES 2.														
GL ELEV 4,916.0 (usft)		RKB 4,930.0 (usft)		FORMATION			TMD 0		TVD 0		PBTMD 7.481	PBTVD 7.390		
							AUTH COST /		DAY COST / CUM COST \$11,547 / \$11,547					
CASING DETAILS														
ASSEMBLY		SIZE		INST DATE		FROM (usft)		TO (usft)		SIZE		WEIGHT	GRADE	THRDS
TUBING DETAILS														
ASSEMBLY		SIZE		INST DATE		FROM (usft)		TO (usft)		SIZE		WEIGHT	GRADE	THRDS
TEMP. BRIDGE PLUG		4.500		05/23/2016		7,039.4		7,045.8		3.750				
				10/19/2016		14.0		7,059.8						
PERFORATIONS														
FORMATION/ZONE				DATE		SIDETRК #		STATUS		TYPE		TOP (usft)		BASE (usft)