



Partner Summary Report

Date: 3/18/2019

Report #: 1

Well Name: CONNELL C04-18

DOL:

Spud Date: 4/15/2007

Well Header

Well Name CONNELL C04-18	API 05-123-24873	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 6,971.0		
Spud Date 4/15/2007	TD Date 4/18/2007	Rig Release Date 4/20/2007		First Gas Sales			
Actual Latitude (°) 40.34477757	Actual Longitude (°) -104.55572836	Quarter 3 SE	Quarter 4 NW	Section 4	Township 4	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 3/18/2019 06:00

Objective P&A		AFE Number
Report Start Date 3/18/2019 06:00	Report End Date 3/18/2019 18:00	Operations Summary SPOT IN BASE BEAM, PUMP AND TANK. TRANSFER OVER 140 BBLS OF FRESH WATER. MIRU RANGER W/O RIG 7007. IWP: 700/650 PSI, 0 PSI - SURF. PERFORM ACCUMULATOR AND BOP STUMP TEST. OPEN WELL TO WORK TANK AND CONTROL WITH 40 BBLS OF FRESH DOWN CASING AND 20 BBLS OF FRESH DOWN TUBING. ND TOP HALF OF 3K MANDREL STYLE WELLHEAD. NU 5K FLANGE ADAPTOR+ 5K DUAL OUTLET SPOOL +5K BOP. LAY DOWN FLOOR AND NU TONGS. SB 208 JTS OF 2 3/8" J-55 TBG, LD 14 JTS, SN+NC. RU C & J WIRELINE. RIH WITH 4 1/2" CIBP AND SET AT 6544', 50' ABOVE NIO PERFS. POOH AND RIH WITH DUMP BAILER AND SET 2 SKS OF CEMENT ON TOP OF CIBP. POOH. RD WIRELINE. SECURE LOCATION. SDFN.