



Partner Summary Report

Date: 3/20/2019

Report #: 2

Well Name: CONNELL C04-05

DOL:

Spud Date: 1/11/2004

Well Header

Well Name CONNELL C04-05	API 05-123-21715	County/Parish WELD	State/Province COLORADO		Total Depth All (TVD) (ftKB)		Current PBTD (ftKB) ORIGINAL HOLE - 6,955.0		
Spud Date 1/11/2004		TD Date 1/14/2004		Rig Release Date 1/15/2004			First Gas Sales		
Actual Latitude (°) 40.34353661		Actual Longitude (°) -104.56292791		Quarter 3 SW	Quarter 4 NW	Section 4	Township 4	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 3/19/2019 13:00

Objective P&A	AFE Number
------------------	------------

Report Start Date 3/20/2019 06:00	Report End Date 3/20/2019 18:30	Operations Summary CREW TO LOCATION. IWP = 50/200#. SURFACE CSG = 0#. BLOW DOWN WELL. UN LAND TBG. TOOH S/B IN DERRICK 168 JTS TBG. POOH L/D ON SILLS 41 JTS TBG AND BHA. TOOH FOR TOTAL OF 209 JTS 2 3/8" 4.7# J-55 EUE 8RD TBG. R/U KLX WIRELINE. RIH W/CIBP AND CCL. CORRELATE DEPTHS WITH CBL DATED 1/21/2004. SET CIBP @ 6540.00', (WLM). CONFIRM PLUG SET WITH SETTING TOOL. POOH. MIX 2 SXS QUIKRETE PORTLAND CMT. RIH WITH DUMP BAILER, SPOT TWO SXS CMT ONTO CIBP. POOH. R/D KLX. N/D BOP. N/D 3K WELLHEAD. N/U 5K WELLHEAD. N/U BOP. TIH OUT OF DERRICK WITH NC/XN AND 169 JTS 2 3/8" 4.7# J-55 EUE 8RD TBG. LAND TBG @ +/- 5562.00', (1000.00' ABOVE CIBP). LOAD TBG AND BACKSIDE WITH FRESH WATER. ESTABLISH CIRCULATION. ROLL CLEAN. PRESSURE TEST CIBP @ 1000#, HOLD 15/MIN. TEST GOOD. BLEED OFF. N/D BOP. FLANGE UP WELLHEAD. LOAD TBG AND BACKSIDE. PRESSURE TEST FLANGE CONNECTION @ 1000#, HOLD 15/MIN. TEST GOOD. BLEED OFF. DRAIN AND BLOW OUT WELLHEAD. SI WELL. RDMO.
--------------------------------------	------------------------------------	---