

**Snow Consulting & Services, Inc**

**808 CR 215**

**Parachute, Co 81635**

**Plugging Report**

**Debeque #1**

**June 24, 2019**

**Thru**

**June 28 , 2019**

## **Debeque #1**

### **June 24, 2019 Monday**

Mob in equipment and RU. Attempted Camera run, tagged up at 10'. PU RIH with 10 jts tbg to 310'. Circulated with water for ¼ hr. POOH. RU Wireline and pulled casing caliper log from 290' to surface, and a CBL with CCL and GR from 290' to surface. Perforated at 261' and 100'. RIH with tbg to 270' Circulated in a dye sweep to determine well volume. Best guess 7 bbls.

### June 25, 2019 Tuesday

RIH with tbg to tag at 651' POOH, RIH with 32A packer and set a 235' 290' and 415'. Unable to determine anything except there were multiple holes in the 4-1/2" pipe. Pulled packer, RIH with tbg to 636'. Mixed and pumped 100 sks Cement and had returns to surface with 1 bbl displacement pumped. POOH with tbg, WOC overnight.

### June 26 , 2019 Wednesday

PU tbg, tag at 30' RD Service Unit

### June 28, 2019 Friday

Cut off casing 5' below ground level Mixed and pumped 15 sks to top fill well. Install dry hole marker and back fill cellar.