



Noble Energy, Inc.

1600 Broadway St.
Denver, CO 80202P.O. Box 1979, Farmington, NM 87499
(505) 325-2627

Name: UPRC 09-1216

API:05-123-17907

Rig #12

Well Plugging Report

Work Detail

Start	Stop	PUX	Activity
05:30 AM	06:30 AM	P	Load supplies and equipment, crew travel.
06:30 AM	07:00 AM	P	HSM, JSA, start and warm up equipment.
07:00 AM	07:30 AM	P	Check pressures on well, SICP 50#, SITP 15#, SIBH 70#, bleed off to pit.
07:30 AM	08:30 AM	P	P.O.O.H, laid down 100jts of 2 1/16" tbg on float.
08:30 AM	10:00 AM	P	HSM,JSA, spot and RU wireline, RIH w/ 3 1/2" CIBP set @ 6952', P.O.O.H, change BHA.
10:00 AM	11:30 AM	P	Plug # 1, RIH, Dump bail 2sxs,15.8 ppg, 1.15 yield, 0.04 bbl slurry, 2.3 cuft. From 6952' - 6907' ETOC. loaded hole w/43 bbls, fresh water and pressure test plug to 500 psi, good test.
11:30 AM	02:00 PM	P	RU CBL tool, RIH log from 4500' - surface, RD wireline.
02:00 PM	02:30 PM	P	Secure well and rig, clean location.
02:30 PM	03:00 PM	P	Crew travel.

* P - Procedure Planned; U - Unplanned A+ issue; X - COA, Well Conditions

Crew:

Title	Name	Hours	Vehicle
Supervisor:	Graciano, Jose	9.50	19 - Crew PU
Operator:	Munoz-Salas, Aron	9.50	28 - Crew PU
Derrick:	Barraza, Luis	9.50	
Floor Hand:	Idelfonso Victor	9.50	
Floor Hand:	Ortega, Jose	9.50	

Equipment:

Tubing float # 128
 waste pit # 585
 512 MP Blue - MUD PITS
 Hard Line Trailer # P-116
 base beam V097
 Dalbo 500 bbl tank fresh 883
 pump truck 365
 Pusher Trailer # P-182