

From: [Mike Johnson](#)
To: [Anita Sanford](#)
Subject: McLaughlin AC 74X
Date: Monday, January 17, 2022 4:26:42 PM
Attachments: [McLaughlin AC-74X SIE Diagram.pdf](#)

Anita,

Will you submit the Form 4 notice of intent for the McLaughlin AC 74X. This well is a UIC failure with a critical date of 4/14/20.

1. MIRU
2. ND WH and NU BOP
3. Release FH packer and LD tubing and packer
4. PU 7" test packer on workstring and set @ ± 5950 and pressure test backside
5. Sting into on/off tool and perform injection test
6. Release packer and LD pkr and workstring
 - If injection was confirmed, RIH with new fiber lined tubing and top packer
 - IF injection was not confirmed, begin fishing SIE system
 - Following fishing , RIH with new fiber lined tubing and top packer
7. ND BOPD and NU WH
8. Run official MIT

Mike Johnson
Operations Engineer
Scout Energy Partners
972-674-8679
mike.johnson@scoutep.com

