



424824

Rig # 807-Milliken

Cement Ticket

Customer Name	Date Of Service:
Chevron	5/10/2022

Location	County	AFE	Equipment
Kissler K21-25	Weld County, CO		C1003

Billing

Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			

Description	Qty	Rate	Total
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			

defoamer
retarder
rigless P&A
charge
water bobtail
hours
wireline
gauge ring
charge

Description of Work	Start Time 01:00 pm	Stop Time 05:30 pm
----------------------------	----------------------------	---------------------------

UWRWE-A2482-ABN Patricia Albidrez Gate to gate: 1:00 pm –5:00 pm MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing cut at 6,949' inside 4-1/2" 11.6# casing, pump down tubing, pump 30 bbl. freshwater, pumped 7 bbl. LCM pill, displaced with 26.1 bbl. waited 15 minutes, pump 3 bbl., waited 15 minutes, established circulation with 54 bbl. of water, pumped 145 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbl. of slurry, displaced with 25.4 bbl. to cover from 6,949' to 6,436'; RD valve, wash out pump, RD equipment Non rev: post trip truck, loaded cement

Payroll Section

Employee		Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total
Supervisor	Rascon, Aron	0.00	0.00	0.00	0.00
Operator	Pena, Marcos	4.50	0.00	0.00	4.50
Derrick	Meza, Abraham	4.50	0.00	0.00	4.50
FloorHand	Held, Robert	4.00	0.00	0.00	4.00
FloorHand	Garcia, Rodolfo F.	4.00	0.00	0.00	4.00

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: