



424823

Rig # 807-Milliken

Cement Ticket

<b>Customer Name</b>	<b>Date Of Service:</b>
Chevron	5/10/2022

<b>Location</b>	<b>County</b>	<b>AFE</b>	<b>Equipment</b>
Sandau K21-24	Weld County, CO		C1003

Billing			
Description	Qty	Rate	Total
P and A Charge(Each)			
Mileage(Miles)			
G Cement(Bags)			
Data Acquisition(Each)			
Iron Inspection(Each)			
Sugar(Lbs)			
Water Delivery(Barrels)			
Description	Qty	Rate	Total
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			
Miscellaneous			

<b>Description of Work</b>	<b>Start Time</b> 05:00 am	<b>Stop Time</b> 01:00 pm
----------------------------	----------------------------	---------------------------

UWRWE-A2483-ABN Patricia Albidrez Gate to gate: 6:00 am –1:00 pm MOB to location, spot in, rig up, flowback incinerated gas, Status: 2-3/8" 4.7# tubing cut at 6,937' inside 4-1/2" 11.6# casing, pump down tubing, pump 30 bbl. freshwater, pumped 4 bbl. LCM pill, displaced with 26 bbl. waited 15 minutes, pump 3 bbl., waited 15 minutes, established circulation with 44 bbl. of water, pumped 135 bbl. total water, pumped 5 bbl. freshwater spacer, mix and pumped 35 sxs of 15.8# 1.15 cu.ft./sack Class G cement with retarder, 7.2 bbl. of slurry, displaced with 25.2 bbl. to cover from 6,937' to 6,424', RD valve, wash out pump, RD equipment Non rev: pretrip truck, prep for job

Payroll Section					
Employee		Rev Hrs.	Travel Hrs.	Non Rev Hrs.	Total
Supervisor	Rascon, Aron	0.00	0.00	0.00	0.00
Operator	Pena, Marcos	8.00	0.00	0.00	8.00
Derrick	Meza, Abraham	8.00	0.00	0.00	8.00
FloorHand	Held, Robert	6.00	0.00	0.00	6.00
FloorHand	Garcia, Rodolfo F.	6.00	0.00	0.00	6.00

No UnReported Incidents Per My Signature

Ranger Tool Pusher

Customer/Agent: