

Well Name: ARISTOCRAT ANGUS 44-03C

API # 0512312762	Surface Legal Location	Field Name ARISTOCRAT	Permit Number	State CO	Well Configuration Type VERTICAL
Ground Elevation (ft) 4,773.00	Casing Flange Elevation (ft)	Orig KB-Ground Distance (ft) 0.00	KB-Casing Flange Distance (ft)	Surface Spud Date 10/20/1985 00:00	Final Rig Release Date

Job: Abandon Well / &lt;jobsubtyp&gt; , 5/3/2023 06:00, 23111

Job Category Abandon	Primary Job Type Abandon Well	Secondary Job Type
Start Date 5/3/2023	End Date 5/5/2023	
Objective		

## SUMMARY

Rpt #	Start Date	End Date	24 Hr Summary	REMARKS/ISSUES
1.0	5/3/2023	5/3/2023	CREW TRAVEL, REVIEWED JSA, SAFETY MEETING, WARMED UP EQUIPMENT, LOADED UP EQUIPMENT, MOVED AXIS RIG #2718 AND EQUIPMENT TO LOCATION, SPOTTED IN RIG AND EQUIPMENT ON CONTAINMENTS, SPOTTED IN BURNER AND SEPARATOR, RIGGED UP RIG, PUMP AND LINES, INSPECTED RIG AND EQUIPMENT, FUNCTION TESTED BOP, PRESSURE TESTED BOP AND HARD LINES UP TO 2000 PSI, NO LEAKS, ITP 280 PSI, ICP 280 PSI, ISCP 0 PSI, CIRCULATED THE HOLE WITH FRESH WATER, ND PRODUCTION TREE, NU BOP, PULLED 74 JTS TO DERRICK, LAID DOWN 152 JTS ON THE TRAILER, SHUT IN AND SECURED WELL FOR THE NIGHT, CREW TRAVEL HOME.	
2.0	5/4/2023	5/4/2023	CREW ON LOCATION, SAFETY MEETING HELD, CHECK PRESSURES SICP 150PSI, SISP 0. RU WIRELINE, SET CIBP @ 6725' DUMP BAIL 2 SX CLASS G 15.8# ON TOP, START FILLING WELL BORE SLOW RIH WITH 2ND CIBP SET @ 4300' DUMP BAIL 2 SX CLASS G 15.8# ON TOP. FINISH TOPPING OFF WELL SLOW, PRESSURE TEST PLUG TO 500 PSI ( HELD GOOD), RIH WITH CBL TO 3300' LOG TO SURFACE, LOG SENT IN, GOT OKAY TO CUT CSG @ 2200', RD WIRELINE. RD WORK FLOOR, NIPPLE DOWN BOP'S, NIPPLE DOWN WELL HEAD. ATTEMPT TO SPEAR CSG NO LUCK CSG DOESNT MOVE. RU TO ATTEMPT TO CIRCULATE SURFACE, TOOK 1 BBL TO FILL THEN PRESSURED UP TO 300PSI, PRESSURE HELD FOR 10 MINS, BLEED OFF PRESSURE. HAMMER UP SURFACE CSG FLANE NIPPLE UP 5K WELL HEAD, NIPPLE UP BOP'S. SECURE WELL AND EQUIP FOR DAY.	
3.0	5/5/2023	5/5/2023	CREW ON LOCATION, SAFETY MEETING / JSA, CHECK PRESSURES 0/0, MONITOR WELL FOR MIGRATION ( NONE ). RU WIRELINE RIH SHOT PERFS @ 2000' 6 SPF, RD WIRELINE. MU 4 1/2" MECHANICAL SET CICR, RIH 68 JTS 2 3/8" 4.7# J-55 EUE TBG, SET CICR @ 2150'. ESTABLISH CIRCULATION WITH RIG PUMP PUMP TBG VOLUME 2.5 BBLs/M @ 400PSI. RU CEMENTERS, ESTABLISH CIR WITH 5BBLs H2O, MIX UP 85 SX CLASS G 15.8# CEMENT (17.4 BBLs) PUMP SQUEEZE 2 BBL/M @ 280PSI, DISP WITH 4.3 BBLs H2O, STING OUT SPOT REMAINING CEMENT WITH 2.8 BBLs H2O, RD CEMENTERS. STAND BACK 10 JTS 2 3/8" EUE, LAY DOWN REMAINING 58 JTS, REMOVE STINGE. RIH OPEN ENDED WITH 2 3/8" EUE, EOT 535', RU CEMENTERS, ESTABLISH CIR WITH 5 BBLs H2O, MIX UP 40 SX OF CLASS G CEMENT 15.8# (8.1 BBLs) PUMP SURFACE PLUG 2 BBL/M @ 60PSI, VISUAL CEMENT RETURNS ON SURFACE. RD CEMENTERS, RD WORK FLOOR, NIPPLE DOWN BOP'S, TOP OFF CEMENT WITH 10 SX CLASS G 15.8# CEMENT CAP OFF WELL. RIG DOWN RACK OUT EQUIP, CLEAN UP LOCATION, MOVE OFF.	
4.0	5/26/2023	5/26/2023	ARISTOCRAT ANGUS 44-03C WAS CUT AND CAPPED ON 5/26/2023.	