


KERR-MCGEE ROCKY MOUNTAIN CORP

**HSR-MILLS 15-26
SW SE 26 3N 66W -- --
WELD,COLORADO
03/18/2013**

AREA: N4 ROUTE: N44 Spud: 02/13/1989 WINS No.: 73723 AFE/WO#: 88240849 API#: 0512314222

GL: 5027 KB: 5037 MTD: 8060 TVD: 8060 LOG MD: 8065 PBMD: 8028 PBTVD: 8028

Directions: WCR 28 & WCR 31, E 1.7 MILES, N 1/10 INTO THROUGH DROP GATE ON EAST SIDE OF CONCRETE DITCH.



<u>HOLE SECTIONS</u>	<u>Size</u>	<u>Top</u>	<u>Btm</u>	<u>TD Date</u>			
SURFACE	12.25	10	715	02/13/1989			
PRODUCTION	7.88	715	7602	02/18/1989			
DEEPENED	3.88	7602	8060	07/12/2004			

<u>TUBULARS</u>	<u>Tool Type</u>	<u>Joints</u>	<u>Size</u>	<u>Weight</u>	<u>Grade</u>	<u>Thread</u>	<u>Top D</u>	<u>Bottom D</u>
SURFACE CASING	Casing	16	8.63				10	697
PRODUCTION CASING	Casing	179	4.50	11.6	M-75		10	7520
		1	4.50	11.6	M-75		7520	7522
	Casing	1	4.50	11.6	M-75		7522	7599
	Casing Guide Shoe	1	4.50		M-75		7599	7600
DEEPENED LINER	Liner Hanger	1	2.88		N-80		7520	7524
	Casing	9	2.88	6.5	N-80		7524	7802
	Blast Joint(s)	1	2.88		N-80		7802	7804
	Casing	7	2.88	6.5	N-80		7804	8028
	Casing Float Collar	1	2.88		N-80		8028	8030
	Casing	1	2.88	6.5	N-80		8030	8059
	Casing Guide Shoe	1	2.88		N-80		8059	8060
PRODUCTION TUBING	Tubing	237	2.38	4.70	J-55	8RD EUE	10	7493
	Unknown	1	2.38				7493	7494
	Tubing	3	1.66	2.33	J-55	10RD IJ	7494	7591

<u>CEMENT JOBS</u>	<u>Stage</u>	<u>Sacks</u>	<u>Cement Jobs</u>	<u>Top D</u>	<u>Btm D</u>	<u>cbl</u>
SURFACE CASING	STAGE 1	420	REGULAR	10	697	No
PRODUCTION CASING	STAGE 1	180	G	6682	7600	Yes
DEEPENED LINER	STAGE 1	25	G	7524	8060	Yes
PRODUCTION CASING				0	0	No

<u>PERFORATIONS</u>	<u>Formation</u>	<u>Zone</u>	<u>Top</u>	<u>Btm</u>	<u>Date</u>	<u>Reason</u>	<u>Comments</u>
			6664	6665	05/14/2012	CEMENT SQUEEZE	ALL SHOT FIRED
	NIOBRARA		7176	7182	12/03/1991	PRODUCTION	
	NIOBRARA		7208	7233	12/03/1991	PRODUCTION	
	CODELL		7452	7468	02/08/1990	PRODUCTION	
	J SAND		7904	7958	07/22/2004	PRODUCTION	

Comments: