

1.2 Cementing Job Summary

HALLIBURTON

Cementing Job Summary

The Road to Excellence Starts with Safety

Sold To #: 340078		Ship To #: 3117283		Quote #:		Sales Order #: 0901590673					
Customer: ENCANA OIL & GAS (USA) INC. - EBUS				Customer Rep: DENNIS ELROD							
Well Name: DRIETH		Well #: 1B-6 H-A368		API/UWI #: 05-123-37585-00							
Field: WATTENBERG		City (SAP): BERTHOUD		County/Parish: WELD		State: COLORADO					
Legal Description: NE NE-6-3N-68W-686FNL-434FEL											
Contractor:				Rig/Platform Name/Num: Ensign 135							
Job BOM: 7521											
Well Type: HORIZONTAL GAS											
Sales Person: HALAMERICA\HB50180				Srvc Supervisor: James Sherratt							
Job											
Formation Name											
Formation Depth (MD)		Top		Bottom							
Form Type				BHST							
Job depth MD		850ft		Job Depth TVD							
Water Depth				Wk Ht Above Floor							
Perforation Depth (MD)		From		To							
Well Data											
Description	New / Used	Size in	ID in	Weight lbm/ft	Thread	Grade	Top MD ft	Bottom MD ft	Top TVD ft	Bottom TVD ft	
Casing		9.625	8.835	40		N-80	0	838	0	0	
Open Hole Section			12.25				0	850	0	0	
Tools and Accessories											
Type	Size in	Qty	Make	Depth ft		Type	Size in	Qty	Make		
Guide Shoe	9.625			838		Top Plug	9.625	1	HES		
Float Shoe	9.625					Bottom Plug	9.625		HES		
Float Collar	9.625					SSR plug set	9.625		HES		
Insert Float	9.625					Plug Container	9.625	1	HES		
Stage Tool	9.625					Centralizers	9.625		HES		
Miscellaneous Materials											
Gelling Agt		Conc		Surfactant		Conc	Acid Type		Qty	Conc	
Treatment Fld		Conc		Inhibitor		Conc	Sand Type		Size	Qty	
Fluid Data											
Stage/Plug #: 1											
Fluid #	Stage Type	Fluid Name			Qty	Qty UoM	Mixing Density lbm/gal	Yield ft ³ /sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
1	Mud Flush III (Powder)	Mud Flush III			20	bbl	8.4				
42 gal/bbl		FRESH WATER									

HALLIBURTON*Cementing Job Summary*

	Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
	2	SwiftCem B2	SWIFTCEN (TM) SYSTEM	290	sack	14.2	1.54			7.64
7.64 Gal			FRESH WATER							
	Fluid #	Stage Type	Fluid Name	Qty	Qty UoM	Mixing Density lbm/gal	Yield ft3/sack	Mix Fluid Gal	Rate bbl/min	Total Mix Fluid Gal
	3	FRESH WATER		60	bbl	8.5				
Cement Left In Pipe		Amount	46.35ft			Reason		Shoe Joint		
Comment										