

US ROCKIES REGION			
Anadarko Daily Summary Report			
Well: HSR-HARMON 12-36			
Project:COLORADO-WELD-NAD83-UTM13		Site:HSR-HARMON 12-36	Rig name no.:BAYOU 12/12
Event: ABANDONMENT		Start date: 3/3/2015	End date: 3/17/2015
Active datum: RKB @4,845.99usft (above Mean Sea Level)		Spud date: 10/4/1991	
UWI: NW/SW/0/4/N/66/W/36/0/0/6/0/S/2,005.00/W/0/0/0/0			
Report no.	Report date	MD (usft)	24 hr summary
1	03/03/2015		MOVE EQUIPMENT TO LOC, MIRU WO RIG, LD PUMP LINES, MIRU SLIKELINE SERVICE PU PRESSURE BOMBS FROM 7354'. TO 0'. RDMO SLIKELINE SERVICES,BLOW DOWN WELL. KILL WELL, ND WH, NU BOPS/WORK FLOOR, CLOSE WELL CT TO YARD
2	03/04/2015		CT TO LOC, OPEN WELL, KILL WELL, UNLAND TBG, TOO H TBG TALLY OUT, MIRU WL SERVICES PU 4.5 GAUGE RING,RIH TO 7000'POOH, PU 4.5 CIBP, RIH AND SET @ 6930' POOH,RDMO WL SERVICES,MIRU HYDROTESTER, TIH TESTTING TBG TO 3000psi, RDMO HYDROTESTER, CIRCULATE GAS OUT
3	03/05/2015		CT TO LOC, OPEN WELL MIRU WL SERVICES PU 3 1/8 GUNS, RIH AND SHOOT HOLES @4500' AND 4000'. POOH, RDMO WL SERVICES, PU 4.5 CICR, TIH, SET @ 4030'. BRAKE CIRCULATION, MIRU CEMENTERS, PUMP 230sx TYPE G, LEAVING 3BBLs ON TOP OF CICR, RDMO CEMENTERS, POOH TO
4	03/06/2015		CT TO LOC,OPEN WELL, MIRU WL SERVICES, PU JET CUTER, RUH AND CUT 4.5 CASING @1150'. POOH, RD WL SERVICES, CIRCULATE GAS OUT, UNLAND 4.5 CASING NU BOPS, LD CASING ON TRALIER, TIH W/2 3/8 TBG TO 1250'. CIRCULATE CLEAN, MIRU CEMENTERS PUMP 450sx
5	03/09/2015		CT TOLOC,OPEN WELL PU TIH TAG TOC@ 193'. TOO H, MIRU WL SERVIVES PU 8 5/8 CIBP RIH AND SET@80'. POOH RDMO WL SERVICES, PRESSURES TEST CIBP, TO 1000psi FOR 15 MIN, TEST GOOD, PU LOCATION, RDWO RIG
6	03/16/2015		Crew travel, safety. Dug up surface casing. Cut casing 6' below GL. Tagged @ 72'. Filled casing stub with 36 bags 5000# cement. Capped casing with a metal plate containing well info. Backfilled.
7	03/17/2015		TIME : 12:30, ROUTE : N11, WINS: 76318, PROJECT TYPE: P&A, PROD: CD/NB, BATT#: 34002130, GATHERER: KMG, STATION: 46812, LINE : NA, COMMENTS: P&A'd OFFLINE.

COMMENTS:

- 03/04/15 - PRESSURE TEST TO 1000psi, TEST GOOD, MIRU CEMENTERS, PUMP 25sx TYPE G 1.38, SPOT BALANCE PLUG, RDMO CEMENTERS,POOH TO 6000' CIRCULATE CLEAN, TOO H CLOSE WELL CT TO YARD
- 03/05/15 - 3490'. CIRCULATE CLEAN, TOO H CLOSE WELL CT TO YARD
- 03/06/15 - TYPE III TOP CEMENT PLUG, RDMO,CEMENTERS POOH TO 200'. CIRCULATE CLEAN, TOO H, CLOSE WELL CREW TRAVEL TO YARD.