

**US ROCKIES REGION**  
**Operation Summary Report**

Well: **WEICHEL 10-14**

Spud date: 1/21/2006

Project: COLORADO-WELD-NAD83-UTM13

Site: WEICHEL 10-14

Rig name no.: CONCORD 8/8

Event: ABANDONMENT

Start date: 11/22/2016

End date: 12/16/2016

Active datum: RKB @4,883.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/14/0/SENW/6/0/S/-2040/E/0/1856/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
10/26/2016	-							
11/21/2016	7:00 - 7:15	0.25	RDMO	35	1	P		MIRU SUMMIT SLICK LINE
	7:15 - 7:25	0.17	WO/REP	48	B	P		SLICK-LINE - SAFETY MEETING & JSA DISCUSS STOP WORK, RED AREA TO STAY AWAY, PINCH POINT, TRIPPING POINTS, OVERHEAD CABLES
	7:25 - 8:00	0.58	WO/REP	35	D	P		RIH /FISHING TOOL, FISH FOR PRODUCTION EQUIPMENT @ 7860', POOH & LD BUMPER SPRING
	8:00 - 8:30	0.50	WO/REP	35	A	P		RIH TAG DRIFTED THROUGH XN TO 7911'
	8:30 - 9:00	0.50	RDMO	35	1	P		RDMO SUMMIT SLICK LINE
11/22/2016	12:00 - 13:00	1.00	ABANDP	30	A	P		MIRU CONCORD 8, INSPECT LOCATION IT IS A PASTURE, IT IS SANDY, SPOT BASE BEAM, PUMP, TANK, & RIG, RU RIG ONTO BASE BEAM, RU PUMP & TANK, CHECK WELL PSI TP-150#, CP-150#, SP-0#
	13:00 - 13:15	0.25	ABANDP	48	B	P		RIG-SAFETY MEETING & JSA DISCUSS
	13:15 - 13:20	0.08	ABANDP	52	I	P		REFER TO SAFETY TAB CHECK BRADENHEAD PRESSURE WITH 100PI GAUGE, GAUGE READ 0PSI, TEST PASSED, NO BLOW FROM SURFACE CSG VALVE
	13:20 - 15:30	2.17	ABANDP	30	E	P		KILL WELL TP-150#, CP-150#, SP-0#,  ATTEMPTED TO PUMP DOWN CSG, BUT GOT RETURNS UP TBG. CIRCULATED OIL AND GAS OUT ND WH, NU BOP, FUNCTION TEST BOP, RU RIG FLOOR, UNLAND TBG W/35,000LBS
	15:30 - 16:00	0.50	ABANDP	30	F	P		PUH,
	16:00 - 16:30	0.50	ABANDP	31	I	P		STD BACK 30JTS 2.375" TBG, DRAIN PUMPS AND LINES, WINTERIZE PUMP, BLOW LINES OUT WITH AIR TO PREVENT FROZEN LINES
	16:30 - 17:30	1.00	ABANDP	30	I	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
	17:30 - 18:00	0.50	ABANDP	30	G	P		
11/23/2016	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE
	6:30 - 6:45	0.25	ABANDP	48	B	P		RIG JSA & SAFETY MEETING
	6:45 - 6:50	0.08	ABANDP	52	I	P		REFER TO SAFETY TAB CHECK BRADENHEAD PRESSURE WITH 100PI GAUGE, GAUGE READ 0PSI, TEST PASSED, NO BLOW FROM SURFACE CSG VALVE
	6:50 - 9:00	2.17	ABANDP	31	I	P		TOOH,  STD BACK 204JTS 2.375" TBG LD SEAT NIPPLE LD NOTCHED COLLAR

US ROCKIES REGION  
Operation Summary Report

Well: WEICHEL 10-14

Spud date: 1/21/2006

Project: COLORADO-WELD-NAD83-UTM13

Site: WEICHEL 10-14

Rig name no.: CONCORD 8/8

Event: ABANDONMENT

Start date: 11/22/2016

End date: 12/16/2016

Active datum: RKB @4,883.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/14/0/SENW/6/0/S/-2040/E/0/1856/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	9:00 - 9:10	0.17	ABANDP	48	B	P		HYDRO TESTER JSA & SAFETY MEETING
								REFER TO SAFETY TAB
	9:10 - 11:30	2.33	ABANDP	31	I	P		TIH AND SET CIBP @ 7047'
								223JTS 2.375" TBG XN NIPPLE CIBP
								WHILE HYDROTESTING TO 3000#
	11:30 - 12:15	0.75	ABANDP	31	H	P		CIRCULATE GAS OUT
								2.5BPM, 1000PSI, FOR 75BBLS
	12:15 - 12:20	0.08	ABANDP	48	B	P		HIGH PRESSURE JSA & SAFETY MEETING
								REFER SAFETY TAB
	12:20 - 12:45	0.42	ABANDP	52	F	P		PT CIBP @ 7047' TO 1000# FOR 15MIN- GOOD TEST
	12:45 - 13:00	0.25	ABANDP	48	B	P		CEMENT JSA & SAFETY MEETING
								REFER SAFETY TAB
	13:00 - 13:30	0.50	ABANDP	51	D	P		PUMP 5BBLS FRESH WATER, 2.5BPM @ 1000PSI, MIX & PUMP 40SX G+ADDS @ 15.8PPG, 1.53YLD, 6.354GPS, 10.8BBLS, 2.5BPM, 1000PSI, DISPLACE 23BBLS H2O TO BALANCE CMT, 2.5BPM, 0PSI
	13:30 - 14:00	0.50	ABANDP	31	I	P		PUH TO 4472'
								LD 1JT 2.375" TBG STD BACK 48JTS 2.375" TBG LD 33JTS 2.375" TBG
								RIH, 10' SUB 6' SUB
	14:00 - 14:30	0.50	ABANDP	51	D	P		PUMP 5BBLS FRESH WATER 2BPM @ 400PSI, MIX & PUMP 40SX G+ADDS @ 15.8PPG, 1.53YLD, 6.354GPS, 10.8BBLS, 2BPM, 370PSI, DISPLACE 13BBLS H2O TO BALANCE CMT, 2.5BPM, 0PSI,
								WASH UP CMT UNIT
	14:30 - 14:45	0.25	ABANDP	31	I	P		PUH TO 3540'
								LD 29JTS 2.375" TBG
	14:45 - 15:15	0.50	ABANDP	31	H	P		REVERSE CIRCULATE CLEAN
								2.5BPM @ 500PSI FOR 60BBLS

US ROCKIES REGION  
Operation Summary Report

Well: WEICHEL 10-14

Spud date: 1/21/2006

Project: COLORADO-WELD-NAD83-UTM13

Site: WEICHEL 10-14

Rig name no.: CONCORD 8/8

Event: ABANDONMENT

Start date: 11/22/2016

End date: 12/16/2016

Active datum: RKB @4,883.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/14/0/SENW/6/0/S/-2040/E/0/1856/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	15:15 - 15:30	0.25	ABANDP	31	I	P		PUH TO 3225'  LD 10JTS 2.375" TBG
	15:30 - 16:00	0.50	ABANDP	30	I	P		LEAVING 102JTS 2.375" TBG IN THE WELL DRAIN PUMPS AND LINES, WINTERIZE PUMP, BLOW LINES OUT WITH AIR TO PREVENT FROZEN LINES
	16:00 - 16:30	0.50	ABANDP	30	G	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
11/28/2016	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE CP-0#, SP-0#
	6:30 - 6:45	0.25	ABANDP	48	B	P		RIG-SAFETY MEETING & JSA
	6:45 - 6:50	0.08	ABANDP	52	I	P		REFER TO SAFETY TAB CHECK BRADENHEAD PRESSURE WITH 100PI GAUGE, GAUGE READ 0PSI, TEST PASSED, 0 BLOW FROM SURFACE CSG VALVE, NO FLUID
	6:50 - 7:15	0.42	ABANDP	31	I	P		<b>PU &amp; TIH TAG TOC @ 3926'</b>  125JTS 2.375" TBG XN NIPPLE NOTCHED COLLAR
	7:15 - 8:45	1.50	ABANDP	31	I	P		MIRU RELIANCE WIRELINE CREW TOOH,  LD 125JTS 2.375" TBG LD XN NIPPLE LD NOTCHED COLLAR
	8:45 - 8:55	0.17	ABANDP	48	B	P		WIRE LINE-SAFETY MEETING & JSA
	8:55 - 9:14	0.33	ABANDP	34	L	P		REFER TO SAFETY TAB <b>RU WIRELINE, PU &amp; RIH W/JET CUTTER, CCL &amp; SINKER BAR, CUT CSG @ 1400'</b> POOH LD TOOL,
	9:15 - 10:00	0.75	ABANDP	31	H	P		RDMO RELIANCE WIRELINE CIRCULATE FULL RETURNS
	10:00 - 11:00	1.00	ABANDP	30	J	P		3BPM @ 400PSI FOR 135BBLs ND BOP, ND WH, UNLAND CSG W/20,000LBS, NU RMOR API FLANGED WH, NU BOP, CHANGE OUT 2.375" ELEVATORS FOR 4.5" ELEVATORS, CHANGE 2.375" SLIPS TO 4.5" SLIPS, CHANGE OUT 2.375" PIPE RAMS FOR 4.5" PIPE RAMS, FUNCTION TEST BOP

US ROCKIES REGION  
Operation Summary Report

Well: WEICHEL 10-14

Spud date: 1/21/2006

Project: COLORADO-WELD-NAD83-UTM13

Site: WEICHEL 10-14

Rig name no.: CONCORD 8/8

Event: ABANDONMENT

Start date: 11/22/2016

End date: 12/16/2016

Active datum: RKB @4,883.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/14/0/SENW/6/0/S/-2040/E/0/1856/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	11:00 - 12:15	1.25	ABANDP	31	I	P		TOOH LD 33JTS 4.5" CSG, CHANGE OUT 4.5" ELEVATORS FOR 2.375" ELEVATORS, CHANGE 4.5" SLIPS TO 2.375" SLIPS, CHANGE OUT 4.5" PIPE RAMS FOR 2.375", PIPE RAMS, FUNCTION TEST BOP  MIRU SHLUMBERGER CEMENT CREW, MI A&W WATER TRUCK, TIH TO 1518'
	12:15 - 12:45	0.50	ABANDP	31	I	P		48TS 2.375" TBG NOTCHED COLLAR
	12:45 - 13:15	0.50	ABANDP	31	H	P		CIRCULATE FULL RETURNS
	13:15 - 13:30	0.25	ABANDP	48	B	P		3BPM @ 400PSI FOR 45BBLs CEMENT-SAFETY MEETING & JSA
	13:30 - 14:15	0.75	ABANDP	51	D	P		REFER TO SAFETY TAB PUMP 15BBLs CHEM FLUSH, 3BPM, 400PSI, MIX & PUMP 260sx G+ADDS @ 15.8PPG, 1.5YLD, 6.041GPS, 69BBLs, 3BPM, 370PSI, DISPLACE TO BALANCE CMT W/0.5BBL H2O, 2BPM, 250PSI,
	14:15 - 14:45	0.50	ABANDP	31	I	P		WASH UP CMT UNIT PUH TO 96'  LD 44JTS 2.375" TBG
	14:45 - 15:00	0.25	ABANDP	31	H	P		LEAVING 3JTS 2.375" IN THE WELL CIRCULATE FULL RETURNS
	15:00 - 15:15	0.25	ABANDP	31	I	P		2BPM @ 200PSI FOR 30BBLs TOOH,  LD 3JTS 2.375" TBG LD 2.375" NOTCHED COLLAR
	15:15 - 16:00	0.75	ABANDP	30	I	P		DRAIN PUMPS AND LINES, WINTERIZE PUMP, BLOW LINES OUT WITH AIR TO PREVENT FROZEN LINES
	16:00 - 16:30	0.50	ABANDP	30	G	P		SIW, COMPLETE POST DAY INSPECTION, SDFN RIG CREW TRAVEL HOME FOR THE DAY
11/29/2016	6:00 - 6:30	0.50	ABANDP	30	G	P		TRAVEL TO LOCATION, FILL OUT JSA & HAVE SAFETY MEETING W/RIG CREW, INSPECT EQUIPMENT PRE JOB CHECK TO ELIMINATE JOB ISSUES, FUNCTION TEST BOP, CHECK WELL PRESSURE SP-0#
	6:30 - 6:45	0.25	ABANDP	48	B	P		RIG-SAFETY MEETING & JSA
	6:45 - 6:50	0.08	ABANDP	52	I	P		CHECK SAFETY TAB CHECK BRADENHEAD PRESSURE WITH 100PI GAUGE, GAUGE READ 0PSI, TEST PASSED, NO BLOW FROM SURFACE CSG VALVE

US ROCKIES REGION  
Operation Summary Report

Well: WEICHEL 10-14

Spud date: 1/21/2006

Project: COLORADO-WELD-NAD83-UTM13

Site: WEICHEL 10-14

Rig name no.: CONCORD 8/8

Event: ABANDONMENT

Start date: 11/22/2016

End date: 12/16/2016

Active datum: RKB @4,883.99usft (above Mean Sea Level)

UWI: 0/2/N/65/W/14/0/SENW/6/0/S/-2040/E/0/1856/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	6:50 - 7:45	0.92	ABANDP	30	F	P		RD RIG FLOOR PREPARE FOR RIG MOVE, ND BOP, ND RMOR API FLANGED WH, ND DRILL FLANGE ADAPTER, MIRU RELIANCE WIRELINE CREW
	7:45 - 7:55	0.17	ABANDP	48	B	P		WIRE LINE-SAFETY MEETING & JSA
	7:55 - 8:15	0.33	ABANDP	34	I	P		CHECK SAFETY TAB PU & RIH CIBP & SETTING TOOL, TAG BRIDGE @ 10',
	8:15 - 8:30	0.25	ABANDP	31	I	P		CALLLED JAMES AND SAMANTHA TO NOTIFY THEM OF THE ISSUE AND THAT WE ARE GOING TO WORK IT WITH TUBING AND GET IT CLEANED OUT. TIH AND CLEAN OUT BRIDGE
	8:30 - 9:00	0.50	ABANDP	34	I			1JT 2.375" TBG MANDRIL MULE SHOE PU & RIH CIBP & SETTING TOOL, TAG TOC @ 565', PUH & SET CIBP @ 80', POOH LD TOOL,
	9:00 - 11:00	2.00	ABANDP	30	C	P		RDMO RELIANCE WIRELINE RDMO CONCORD 8, RIG DOWN PUMP & LINES, RD BOP'S, RD GUIDE CABLES, LOWER DERRICK, LOCATION INSPECT LOCATION FOR HOUSE KEEPING MAKING SURE LOCATION WAS LEFT BETTER THAN WE ARRIVED LEFT EQUIPMENT ON LOCATION DUE TO WET LOCATION
12/15/2016	6:00 - 7:00	1.00	ABANDP	52		P		pressure tested CIBP, surface casing to 500 psi, good test
	7:00 - 8:00	1.00	ABANDP	53	B	P		dug up surface casing
	8:00 - 9:00	1.00	ABANDP	53	C	P		cut casing 6' below GL, tagged @ 68'
	9:00 - 10:00	1.00	ABANDP	53	B	P		filled casing stub with 26 bags 5000 psi cement
	10:00 - 11:00	1.00	ABANDP	53	A	P		capped casing with a metal plate containing well info
	11:00 - 12:00	1.00	ABANDP	52	B	P		backfilled
12/16/2016	10:00 - 10:00	0.00	ABANDP	50		P		P&A'd OFFLINE CD