

# OIL AND GAS CONSERVATION COMMISSION DEPARTMENT OF NATURAL RESOURCES OF THE STATE OF COLORADO

File in duplicate for Patented and Federal lands.  
File in triplicate for State lands.



00268486

RECEIVED

16 1973

SEE DESIGNATION AND SERIAL NO.

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> Dry		6. IF INDIAN, ALLOTTEE OR TRIBE NAME	
2. NAME OF OPERATOR MARLIN OIL COMPANY		7. UNIT AGREEMENT NAME	
3. ADDRESS OF OPERATOR 870 Denver Club Building, Denver, Colorado 80202		8. FARM OR LEASE NAME Giffin	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 660' FNL, 660' FWL of Section 6 At proposed prod. zone Same		9. WELL NO. #1	
14. PERMIT NO. 73-120		10. FIELD AND POOL, OR WILDCAT Wildcat	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 5259' GR		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Section 6-T8N-R66W	
		12. COUNTY Weld	
		13. STATE Colorado	

### Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

#### NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON ☐CHANGE PLANS ☐

#### SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT ☒

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Date of work November 3, 1973

Plugged with 10 sacks of cement at top of sand

Pulled pipe up to within 470' of surface.

Pumped 100 sack cement plug from 470' to 70'

Pulled balance of pipe

Plugged with 10 sacks cement at top of surface.

DVR	
FJP	<input checked="" type="checkbox"/>
HHM	<input checked="" type="checkbox"/>
JAM	<input checked="" type="checkbox"/>
JJD	<input checked="" type="checkbox"/>

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Vice President

DATE

11/15/73

(This space for Federal or State office use)

APPROVED BY

TITLE

DIRECTOR

O &amp; G COMM. CHAIR

DATE

NOV 21 1973

CONDITIONS OF APPROVAL, IF ANY: