

FORM

21

Rev
11/20

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402669872

Date Received:

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 10657	Contact Name: Gene Wehrer	Pressure Chart		
Name of Operator: PCR OPERATING LLC	Phone: (970) 3804860	Cement Bond Log		
Address: 4040 BROADWAY STREET #510		Tracer Survey		
City: SAN ANTONIO State: TX Zip: 78209 Email: gwehrer1961@outlook.com		Temperature Survey		
API Number: 05-087-60003	OGCC Facility ID Number: 227400	Inspection Number		
Well/Facility Name: ADENA J SAND UNIT	Well/Facility Number: W-7			
Location QtrQtr: SWNE Section: 5 Township: 1N Range: 57W Meridian: 6				

☐ SHUT-IN PRODUCTION WELL☒ INJECTION WELL

Last MIT Date: 7/12/2016 12:00:00 AM

Test Type:☐ Test to Maintain SI/TA status☒ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST☐ Describe Repairs or Other Well Activities:**Wellbore Data at Time of Test**

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
JSND	5492-5523	

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
27/8	5346	5346	<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
04-23-2021	SHUT-IN	0	0	0
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
320	320	320	320	0

Test Witnessed by State Representative? ☒

OGCC Field Representative

Schure, Kym

OPERATOR COMMENTS:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed:

Print Name: Gene Wehrer

Title: pumper

Email: gwehrer1961@outlook.com

Date:

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved:

Date:

CONDITIONS OF APPROVAL, IF ANY:

Attachment List

Att Doc Num Name

--	--

Total Attach: 0 Files

General Comments

User Group Comment Comment Date

		Stamp Upon Approval
--	--	------------------------

Total: 0 comment(s)