


<div><div></div><div>Daily Operations</div></div>				
Well Name: SIAN E27-05				
Daily Operations				
Well Name	API	Job Type	Start Date	Summary
SIAN E27-05	05-123-23631	PLUG AND ABANDON	4/19/2021	MIRU SPN RIG 725. IWP- TBG 860 PSI, CSG 860 PSI & SURFACE 0 PSI. (NOTE: PERFORMED A BH TEST 860/860/0 PSI. THERE WAS NO CHANGE IN THE PRESSURE DURING THE TEST AND NO VENTING OR FLUID FROM THE SURFACE). R/U RPS FLOWBACK. FLARE THE WELL FOR 3 HR'S. CONTROL WELL. N/D WELL HEAD & N/U BOP'S. TOOH & SB 2250' 2 3/8" TBG. POOH & L/D TBG W/ SN/NC. SWI, SDFD, CREW TO THE YARD.
SIAN E27-05	05-123-23631	PLUG AND ABANDON	4/20/2021	CREW TO LOCATION: IWP- CSG 0 PSI & SURFACE 0 PSI. R/U SPN WIRELINE. SET 2 CIBP'S, 1 ST PLUG @ 6686' AND THE 2ND @ 3536' KB. DUMP BAIL 2 SKS CMT ON TOP OF THE PLUG'S. PSI TESTED THE 1ST PLUG TO 500 PSI FOR 15 MINS, GOOD TEST. SHOOT SQZ HOLES @ 2340' & 1840' KB. SET CICR @ 2240' KB. POOH W/ WIRELINE. TIH W/ STINGER & TBG. R/U SPN CEMENTERS. TEST LINES. MIX AND PUMP 10 BBLS MUD FLUSH AND 190 SKS G NEAT CMT (38.9 BBLS 15.8 PPG). PUMPED 155 SKS THROUGH THE CICR AND SPOTTED 35 SKS ON TOP. POOH & L/D TBG. RIH W/ JET CUTTER AND CUT THE CSG @ 869' KB. R/D SPN WIRELINE. ROLL THE HOLE. SWI, SDFD, CREW TO THE YARD.
SIAN E27-05	05-123-23631	PLUG AND ABANDON	4/21/2021	CREW TO LOCATION: IWP- CSG 0 PSI & SURFACE 0 PSI. N/D BOP'S & N/U WELL HEAD. R/U SPN CEMENTERS. TEST LINES. MIX AND PUMP 10 BBLS MUD FLUSH AND 337 SKS G NEAT (69 BBLS 15.8 PPG). DISPLACE W/ 1/4 BFW AND SWI. R/D SPN CEMENTERS. R/D RIG AND MOVE TO THE WASTON E 28-07. MIRU, SDFD.
SIAN E27-05	05-123-23631	PLUG AND ABANDON	6/10/2021	SIAN E27-5 Cut & cap Production Casing Tag: surface Surface Casing Tag: surface 13 Sacks cement added to production casing 6 Sacks cement added to surface casing Cement at surface Cut depth: below grade 5.5' Bradenhead Pressure: 0 Production Casing Pressure: 0 no trash no staining no cement in valves
Page 1/1				
Report Printed: 7/9/2021				