

DATE May 19, 1980

TO Allen Rhodes/Orville Shockley

FROM Lloyd Schlicher

SUBJECT Progress Report

RECEIVED

MAY 06 1986

FOOTBUSHOONZINIS NATURAL GAS
COMPANY, INC.
COLO. OIL & GAS CONS. COMMISSION

INTER-OFFICE CORRESPONDENCE



00271944

WORKOVER OF BLEVENS A-1 WELL

- 5/15/80 Rig out on location at 3:30 p.m. Rigged up and hauled tank, pump and water.
- 5/16/80 Pumped 13 barrels with 2% KLC water. Killed well. Installed wellhead for 1-1/4" tubing. Started to go in hole with 1-1/4" pipe and had wrong slips and elevators. Closed well in.
- 5/17/80 Opened well and started flowing. Pumped 8 barrels with 2% KLC water. Killed well. Ran 46 joints of 1-1/4" tubing and hit sand with 15 feet of pipe up. Stopped at sand at 1487.05 KB. Pulled joint #46 out and flanged well up. Total 1-1/4" pipe in hole is 1468.72' KB.

Moved rig off location with help of bulldozer.

Perforations in 3-1/2" casing 1486' to 1533'.
One foot of perforations open.

We would have probably have washed it, but we would have needed to stay another day due to weather. It was tough trying to get rig out when we did.

5/18/80 No work.

2