

HOTT 20-02 1, Tiffany 5-3, Tiffany 5-2

COGCC Inspection Document number 700300437



Portable toilet anchors in place on four corners instead of just two. Date completed 8/25/2022



Wattles reinstalled. Erosion channeling addressed when road to Tiffany 5 pad installed. Date completed 9/01/2022



BMPs installation addressed south side of new disturbance. Date completed 9/01/2022

HOTT 20-02 1, Tiffany 5-3, Tiffany 5-2

COGCC Inspection Document number 700300437



Culvert entrances and exits armored to address erosion.
Date completed 9/01/2022. Addressed culvert on SUIT
surface as well and included for thoroughness.

