

STATE OF COLORADO  
OIL AND GAS CONSERVATION COMMISSION  
DEPARTMENT OF NATURAL RESOURCES

SUBMIT ORIGINAL AND 1 COPY



00054433



FOR OFFICE USE ONLY			
ET	FE	UC	SE

**SUNDRY NOTICES AND REPORTS ON WELLS**

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

☒ OIL WELL ☐ GAS WELL ☐ COALBED METHANE ☐ INJECTION WELL ☐ OTHER

1. NAME OF OPERATOR

Pedco Resources

2. ADDRESS OF OPERATOR

P. O. Drawer 2666

CITY

STATE

ZIP CODE

Midland, TX 79702

3. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)

At surface

NE SE 660 FSL & 660 FEL

At proposed prod. zone

NE SE 660 FSL & 660 FEL

**RECEIVED**

MAR 5 1992

COLO. OIL & GAS CONS. COMM.

12. COUNTY

Washington

4. FEDERAL/INDIAN OR STATE LEASE NO.

5. PERMIT NO.

N/A

6. API NO.

0512107027

7. WELL NAME

Xenia

8. WELL NUMBER

#4-5

9. FIELD OR WILDCAT

Xenia - West

10. QTR. QTR. SEC., T.R. AND MERIDIAN

NE SE 11-2N-54W

Check Appropriate Box To Indicate Nature of Notice, Report or Notification

13A. NOTICE OF INTENTION TO:

- ☐ PLUG AND ABANDON
- ☐ MULTIPLE COMPLETION
- ☐ COMINGLE ZONES
- ☐ FRACTURE TREAT
- ☐ REPAIR WELL
- ☐ OTHER

13B. SUBSEQUENT REPORT OF:

- ☒ FINAL PLUG AND ABANDONMENT  
(SUBMIT 3RD PARTY CEMENT VERIFICATION  
AND JOB LOG)
- ☐ ABANDONED LOCATION (WELL NEVER DRILLED.  
SITE MUST BE RESTORED WITHIN 6 MONTHS)
- ☐ REPAIRED WELL
- ☐ OTHER

\*Use Form 5 - Well Completion or Recompletion Report and Log  
for subsequent reports of Multiple/Commingle Completions  
and Recompletions

13C. NOTIFICATION OF:

- ☐ SHUT-IN TEMPORARILY ABANDONED  
(DATE \_\_\_\_\_)  
(REQUIRED EVERY 6 MONTHS)
- ☐ PRODUCTION RESUMED  
(DATE \_\_\_\_\_)
- ☐ LOCATION CHANGE (SUBMIT NEW PLAT)
- ☐ WELL NAME CHANGE
- ☐ OTHER

14. DESCRIBE PROPOSED OR COMPLETED OPERATIONS ON THIS FORM (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent)

15. DATE OF WORK 1-27-92

Pumped 15 sacks cement at 4800'.  
Pumped 35 sacks cement half in and half out bottom of surface.  
Pumped 10 sacks cement in top of surface.  
Cut off surface down 4'.  
Welded on cap.

16. I hereby certify that the foregoing is true and correct

SIGNED

*Paul J. Sims*

TELEPHONE NO. (915) 694-8818

NAME (PRINT)

Paul J. Sims

TITLE

Production Foreman

DATE

2-27-92

(This space for Federal or State office use)

APPROVED

*Eric B. Builoy*

TITLE

*Engineer*

DATE

4-7-92

CONDITIONS OF APPROVAL, IF ANY:

*Reclaim surface*



# Donnelly Casing Pulling Co. RECEIVED MAR - 2 1992

Phone 522-1410

P.O. Box 791  
Sterling, Colorado 80751

Bob Donnelly

SOLD  
TO

ATTN: Paul Sims  
Pedco Resources  
P. O. Drawer 2666  
Midland, TX 79702

RECEIVED

MAR 5 1992

INVOICE DATE 2-25-92

WELL

Xenia #4-5

COLO. OIL & GAS CONS. COMM.

INVOICE NO. 92-1291

THIS IS NOT AN INVOICE. FOR INFORMATION ONLY.

3582' 5½" OD Casing @	\$ .60 per foot	\$ 2,149.20
Day Work, 82 hours @	\$ 50.00 per hour	4,100.00
Cement, 60 sacks @	\$ 8.00 each	480.00
	tax	14.40
Shot, 1 @	\$ 40.00 per shot	40.00
Pump Job, 1 @	\$500.00 per job	500.00
Water Truck, 11 hours @	\$ 38.00 per hour	418.00
Backhoe, 4 hours @	\$ 35.00 per hour	140.00
4800' 2 3/8" Tubing @	\$ .20 per foot	960.00
Hauled pumping unit, rod, tubing and casing to our yard:		
Mack Trucks, 32 hours @	\$ 48.00 per hour	1,536.00
Trailers, 32 hours @	\$ 10.00 per hour	320.00
Helpers, 32 hours @	\$ 14.00 per hour	448.00
		<u>\$11,105.60</u>

DATE	DAY WORK	REMARKS
1-14-92	10 hours	Moved rig on well. Raised mast and poles. Checked in to 1000'. Mud in casing.
1-16-92	12 hours	Dug cellar. Had to cut off top of head.
1-17-92	9 hours	Had pit and deadmen dug. Ran 2 3/8" tubing to 4800'. Backhoe, 4 hours.
1-20-92	11 hours	Pumped 200 bbls. water out of 2 3/8" to wash mud out of casing. Pumped 15 sacks cement at 4800'. Pulled tubing. Set in jacks. Worked pipe to 10". Water truck, 5 hours. Pump job.
1-21-92	11 hours	Worked pipe to 18". Hooked up staff. Pumped water down casing. Found hole at 3900'. Water truck, 3 hours.
1-22-92	12 hours	Worked pipe to 28". Shot at 3600'. Worked pipe loose. Pulled 10 joints.
1-23-92	6 hours	Pulled 80 joints casing.
1-27-92	11 hours	Pulled 26 joints casing. Pumped 35 sacks cement half in and half out bottom of surface. Pulled rest of 5½". Pumped 10 sacks cement in top. Cut off surface down 4'. Welded on cap. Talled pipe.

WELL COMPLETE

THANK YOU

All open accounts are due by 10th of month following purchase. All amounts 30 days past due will be  
charged a FINANCE CHARGE at 1½% per month or an ANNUAL PERCENTAGE RATE of 18%.