

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

403276588

Receive Date:

Report taken by:

Site Investigation and Remediation Workplan (Supplemental Form)

This form shall be submitted to the Director for approval prior to the initiation of site investigation and remediation activities. However, this shall not preclude the Operator from taking immediate action to protect public health or safety, the environment, wildlife, or livestock.

This Form 27 describes site conditions as currently understood by the Operator; approval of this Form 27 by COGCC is based on the site conditions accurately described herein; any changes in site conditions identified during or subsequent to the performance of the approved workplan may necessitate additional investigation or remediation which shall be described on a supplemental Form 27. This Form 27 is intended to provide basic information regarding the proposed site investigation and remediation actions, but the workplan may be more fully described in attached documentation.

Closure request is not available for an Initial Site Investigation and Remediation Workplan.

OPERATOR INFORMATION

Name of Operator: NOBLE ENERGY INC	Operator No: 100322	Phone Numbers
Address: 2001 16TH STREET SUITE 900		Phone: (715) 562-0251
City: DENVER State: CO Zip: 80202		Mobile: ()
Contact Person: Dan Peterson	Email: rbueuf27@chevron.com	

PROJECT, PURPOSE & SITE INFORMATION

PROJECT INFORMATION

Remediation Project #: 20156 Initial Form 27 Document #: 402816518

PURPOSE INFORMATION

- ☐ Rule 913.c.(1): Pit or Cuttings Trench closure.
- ☒ Rule 913.c.(2): Buried or partially buried vessel closure, which will be by removal.
- ☐ Rule 913.c.(3): Remediation of Spill and Releases pursuant to Rule 912.
- ☐ Rule 913.c.(4): Land treatment of Oily Waste pursuant to Rule 905.e.
- ☐ Rule 913.c.(5): Closure of Centralized E&P Waste Management Facilities pursuant to Rule 907.h.
- ☐ Rule 913.c.(6): Remediation of impacted Groundwater pursuant to Rule 915.e.(3).D, and the contaminant concentrations in Table 915-1.
- ☐ Rule 913.c.(7): Investigation and remediation of natural gas in soil or Groundwater.
- ☐ Rule 913.c.(8): When requested by the Director due to any potential risk to soil, Groundwater, or surface water.
- ☒ Rule 913.c.(9): Decommissioning of Oil and Gas Facilities.
- ☐ Rule 913.g: Changes of Operator.
- ☐ Rule 915.b: Request to leave elevated inorganics in situ.
- ☐ Other: _____

SITE INFORMATION

Yes Multiple Facilities

Facility Type: TANK BATTERY	Facility ID: 329417	API #: _____	County Name: WELD
Facility Name: FRANK-64N64W 12NWNE	Latitude: 40.331823	Longitude: -104.496621	
** correct Lat/Long if needed: Latitude: 40.332363		Longitude: -104.489845	
QtrQtr: NWNE	Sec: 12	Twp: 4N	Range: 64W Meridian: 6 Sensitive Area? Yes
Facility Type: SPILL OR RELEASE	Facility ID: 481479	API #: _____	County Name: WELD
Facility Name: Frank 1, 12-02, 7-4	Latitude: 40.332204	Longitude: -104.489884	
** correct Lat/Long if needed: Latitude: _____		Longitude: _____	
QtrQtr: NENE	Sec: 12	Twp: 4N	Range: 64W Meridian: 6 Sensitive Area? Yes

SITE CONDITIONS

General soil type - USCS Classifications SW _____

Most Sensitive Adjacent Land Use crop _____

Is domestic water well within 1/4 mile? Yes _____

Is surface water within 1/4 mile? Yes _____

Is groundwater less than 20 feet below ground surface? No _____

Other Potential Receptors within 1/4 mile

HPH: none, surface ponds ~0.13 mi NE, Latham Ditch ~0.20 mi SW, no buildings

SITE INVESTIGATION PLAN

TYPE OF WASTE:

- ☒ E&P Waste ☐ Other E&P Waste ☐ Non-E&P Waste
- ☒ Produced Water ☐ Workover Fluids
- ☒ Oil ☐ Tank Bottoms
- ☒ Condensate ☐ Pigging Waste
- ☐ Drilling Fluids ☐ Rig Wash
- ☐ Drill Cuttings ☐ Spent Filters
- ☐ Pit Bottoms
- ☐ Other (as described by EPA)

DESCRIPTION OF IMPACT

Impacted?	Impacted Media	Extent of Impact	How Determined
No	GROUNDWATER	NA	laboratory analysis
Yes	SOILS	20' X 20' X 10' BGS	laboratory analysis

INITIAL ACTION SUMMARY

Description of initial action or emergency response measures take to abate, investigate, and/or remediate impacts associated with E&P Waste.

A site investigation was conducted pursuant to COGCC Rule 911 at the FRANK T4N-R64W-S12 L02 Tank Battery location.

PROPOSED SAMPLING PLAN

Proposed Soil Sampling

☒ Will soil samples be collected as part of this investigation? (Number, type (grab/composite), analyses, and locations of samples):

Ten (10) grab confirmation soil samples were collected from the produced water vessel excavation, beneath the ground oil tank, and at the separator. Soil samples were analyzed by a certified laboratory for TPH (total volatile [C6-C10] and extractable [C10-C36] hydrocarbons), organic compounds in soil per COGCC Table 915-1, and EC, SAR, pH, and boron. All samples collected were analyzed by a certified laboratory using approved COGCC laboratory analysis methods.

Proposed Groundwater Sampling

☒ Will groundwater samples be collected as part of this investigation? (Number, analyses, and locations of samples):

If groundwater is encountered during the site investigation a grab groundwater will be collected and analyzed for all organic compounds per COGCC Table 915-1.

Proposed Surface Water Sampling

☐ Will surface water samples be collected as part of this investigation? (Number, analyses, and locations of samples):

Additional Investigative Actions

☐ Additional alternative investigative actions described in attached Site Investigation Plan (summary):

A Site Assessment was conducted on 5/23/2022 to delineate impacted media. Five soil borings were advanced in the area of impacts. BH01 was advanced at the same location as the waste characterization sample FS02@8' to vertically delineate impacts at that location. BH02-BH05 were advanced surrounding BH01 to vertically and laterally delineate impacts identified at FS01@6'. Soil samples were collected and analyzed for TPH (total volatile [C6-C10] and extractable [C10-C36] hydrocarbons), organic compounds in soil, metals in soil per COGCC Table 915-1, and EC, SAR, pH, and boron. Each of the five soil borings were converted into temporary groundwater monitoring wells and sampled for BTEX, naphthalene, 1,2,4-trimethylbenzene, 1,3,5-trimethylbenzene. On 11/16/2022, three additional soil borings (BH06-BH08) were advanced to further laterally delineate impacts at the source. Upon receipt of the site assessment lab data, a subsequent Form 27 will be submitted.

SITE INVESTIGATION REPORT

SAMPLE SUMMARY

Soil

Number of soil samples collected 20

Number of soil samples exceeding 915-1 17

Was the areal and vertical extent of soil contamination delineated? No

Approximate areal extent (square feet) 400

Groundwater

Number of groundwater samples collected 5

Was extent of groundwater contaminated delineated? Yes

Depth to groundwater (below ground surface, in feet) 6

Number of groundwater monitoring wells installed 5

Number of groundwater samples exceeding 915-1 0

Surface Water

0 Number of surface water samples collected

Number of surface water samples exceeding 915-1

If surface water is impacted, other agency notification may be required.

NA / ND

-- Highest concentration of TPH (mg/kg) 1680

-- Highest concentration of SAR 7.96

BTEX > 915-1 No

Vertical Extent > 915-1 (in feet) 10

ND Highest concentration of Benzene (µg/l)

ND Highest concentration of Toluene (µg/l)

ND Highest concentration of Ethylbenzene (µg/l)

ND Highest concentration of Xylene (µg/l)

NA Highest concentration of Methane (mg/l)

OTHER INVESTIGATION INFORMATION☐ Were impacts to adjacent property or offsite impacts identified?☒ Were background samples collected as part of this site investigation?

One background sample was collected and analyzed for pH, arsenic, barium, and selenium. Additional background samples will be collected to determine if pH, SAR, arsenic, barium, and selenium are contaminants of concern.

☐ Was investigation derived waste (IDW) generated as part of this investigation?

Volume of solid waste (cubic yards)

Volume of liquid waste (barrels)

☒ Is further site investigation required?

A supplemental site assessment will be scheduled to further delineate soil hydrocarbon impacts vertically and horizontally near BH07. The supplemental site assessment will be scheduled prior to March 31, 2023.

REMEDIAL ACTION PLAN

Does this Supplemental Form 27A include changes to a previously approved Remedial Action Plan? No

SOURCE REMOVAL SUMMARY

Describe how source is to be removed.

The source will be delineated through an environmental site assessment. The supplemental site assessment to delineate impacts identified in soil borings BH02 and BH05 will be scheduled prior to December 31, 2022.

REMEDIAL SUMMARY

Describe how remediation of existing impacts to soil and groundwater is to be accomplished (i.e. summarize remedial action plan). Provide a brief narrative description including: technical justification, schedule for implementation, estimated time to attain NFA status, plus plans and specifications for the selected remedial action technology.

NA

Soil Remediation Summary☐ In Situ☐ Ex Situ

Bioremediation (or enhanced bioremediation)

Excavate and offsite disposal

Chemical oxidation

If Yes: Estimated Volume (Cubic Yards)

_____ Air sparge / Soil vapor extraction

_____ Natural Attenuation

_____ Other _____

_____ Name of Licensed Disposal Facility or COGCC Facility ID # _____

_____ Excavate and onsite remediation

_____ Land Treatment

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Other _____

Groundwater Remediation Summary

_____ Bioremediation (or enhanced bioremediation)

_____ Chemical oxidation

_____ Air sparge / Soil vapor extraction

Yes _____ Natural Attenuation

_____ Other _____

GROUNDWATER MONITORING

If groundwater has been impacted, describe proposed monitoring plan, including # of wells or sample points, monitoring schedule, analytical methods, points of compliance. Attach a groundwater monitoring location diagram.

Five temporary groundwater monitoring wells were installed to delineate dissolved phase impacts. These wells will be sampled by a third-party consultant on a quarterly basis until four consecutive quarters of compliant groundwater results has been achieved. The groundwater samples will be transported to Summit Scientific for analysis of BTEX, naphthalene, 1,2,4-trimethylbenzene, 1,3,5-trimethylbenzene, and groundwater inorganic parameters.

REMEDIATION PROGRESS UPDATE

PERIODIC REPORTING

Approved Reporting Schedule:

☒ Quarterly☐ Semi-Annually☐ Annually☐ Other

☐ Request Alternative Reporting Schedule:

☐ Semi-Annually☐ Annually☐ Other

Rule 913.e:

After initial approval of a Form 27, the Operator will provide quarterly update reports in a Supplemental Form 27 to document progress of site investigation and remediation, unless an alternative reporting schedule has been requested by the Operator and approved by the Director. The Director may request a more frequent reporting schedule based on site-specific conditions.

Report Type: ☐ Groundwater Monitoring ☐ Land Treatment Progress Report ☐ O&M Report

☒ Other Site Assessment Report

Adequacy of Operator's General Liability Insurance and Financial Assurance

Describe the adequacy of the Operator's general liability insurance and Financial Assurance to fully address the anticipated costs of Remediation, including the estimated remaining cost for this project (below).

If this information has been provided on a Form 27 within the last 12 months, provide the Document Number of that form.

Noble intends to directly address the costs of remediation at the locations as part of our asset retirement obligation process and operations. Noble has general liability insurance (policy MWZZ 316714) and financial assurance in compliance with COGCC rules. Records are available on the COGCC's website. The cost for remediation is an estimate only, costs may change upwards or downward based on site-specific information. Noble makes no representation or guarantees as to the accuracy of the estimate.

Operator anticipates the remaining cost for this project to be: \$ 50000

WASTE DISPOSAL INFORMATION

Was E&P waste generated as part of this remediation? No

Describe beneficial use, if any, of E&P Waste derived from this remediation project:

Volume of E&P Waste (solid) in cubic yards

E&P waste (solid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

Volume of E&P Waste (liquid) in barrels

E&P waste (liquid) description

COGCC Disposal Facility ID #, if applicable:

Non-COGCC Disposal Facility:

REMEDIATION COMPLETION REPORT

REMEDIATION COMPLETION SUMMARY

Is this a Final Closure Request for this Remediation Project? No

If YES:

☐ Compliant with Rule 913.h.(1).

☐ Compliant with Rule 913.h.(2).

☐ Compliant with Rule 913.h.(3).

Do all soils meet Table 915-1 standards?

Does the previous reply indicate consideration of background concentrations?

Does Groundwater meet Table 915-1 standards? _____

Is additional groundwater monitoring to be conducted? _____

Operator shall comply with the COGCC 1000-Series Reclamation Requirements for all impacted and disturbed areas.

RECLAMATION PLAN

RECLAMATION PLANNING

Describe reclamation plan. Discuss existing and new grade recontouring; method and testing of compaction alleviation; and reseeding program, including location of new seed, seed mix and noxious weed prevention. Attach diagram or drawing.

Reclamation will be in accordance with COGCC 1000 Series Rules.

Is the described reclamation complete? No _____

Does the reclamation described herein constitute interim or final reclamation of the Oil and Gas Location?

☐ Interim

☐ Final

Did the Surface Owner provide the seed mix? _____

If YES, does the seed mix comply with local soil conservation district recommendations? _____

Did the local soil conservation district provide the seed mix? _____

SITE RECLAMATION DATES

Proposed date of commencement of Reclamation. _____

Proposed date of completion of Reclamation. _____

IMPLEMENTATION SCHEDULE

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

PRIOR DATES

Date of Surface Owner notification/consultation, if required. 08/04/2021

Actual Spill or Release date, or date of discovery. 01/27/2022

SITE INVESTIGATION DATES

Date of Initial Actions described in Site Investigation Plan (start date). _____

Proposed site investigation commencement. 06/02/2022

Proposed completion of site investigation. 03/31/2023

REMEDIAL ACTION DATES

Proposed start date of Remediation. 03/31/2023

Proposed date of completion of Remediation. _____

Per Rule 913.d.(2): Any change from the approved implementation schedule will be requested at least 14 days in advance, and the Operator may not make the change without the Director's approval.

☐ Change from approved implementation schedule per Rule 913.d.(2).

Basis for change in implementation schedule:

OPERATOR COMMENT

A supplemental site assessment will be scheduled to further delineate soil hydrocarbon impacts vertically and horizontally near BH07. The supplemental site assessment will be scheduled prior to March 31, 2023. Upon the receipt of laboratory analytical data, a detailed site assessment report will be submitted.

I hereby certify all statements made in this form are to the best of my knowledge true, correct, and complete.

Signed: Allan Engelhardt

Title: Environmental Consultant

Submit Date: _____

Email: chevroneform@tasman-geo.com

Based on the information provided herein, this Application for Site Investigation and Remediation Workplan complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: _____

Remediation Project Number: 20156

COA Type**Description**

0 COA	

Attachment Check List

Upon approval, the approved Form 27 and all listed attachments will be indexed to the Remediation Project file. Only the approved Form 27 will also be indexed to the related Facilities.

Att Doc Num**Name**

--	--

Total Attach: 0 Files

General Comments**User Group****Comment****Comment Date**

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)