

FINAL WELLBORE SCHEMATIC



9-5/8" 36# J-55 LT&C

13-1/2" Hole

9-5/8" Shoe
MD 1080 ft.
TVD 1080 ft.

MD 1680 ft.
TVD 1680 ft.



Plugback Cement	
Top	Bottom
0 ft.	1080 ft.
Weight	Yield
14.20	1.46
Sacks	Volume
308	449 cu ft

NOTE***Could not establish circulation so likely no cement behind casing or below casing shoe

Well Name: Lost NPP31T3434HNB

API Number: 05-123-41763-00

Legal Location: SE 1/4, SW 1/4, Sec 27, T5N, R63W, 6th PM

County: Weld County

Date: August 26, 2015



TAIL CEMENT (449 ft³) 0.17811

Type III Cement
1% Calcium Chloride - Accelerator
0.25 lbs./sk LCL-7 Pol-E-Flake - Loss Circulation Additive
Mixed With Fresh Water

Slurry Weight	14.20	lb./gal
Slurry Yield	1.46	ft ³ /sk
Water Requirement	6.34	gal/sk
Total Mixing Water	46.44	bbls
Slurry Volume	80.00	bbls
Cement Required	307.64	sks