
MD (ftKB)
TVD (ftKB)
Incl (°)
Vertical schematic (actual)
29.9
74.1
75.1
119.1
120.1
3,250.0
3,327.1
3,348.1
3,349.1
3,399.9
3,409.1
6,242.1
6,399.9
6,893.0
6,955.1
6,963.9
6,964.9
8,490.2
8,700.1
12,506.9
12,507.9
12,551.8
12,558.1
12,664.0
12,665.0
12,868.1
Cement Plug; Cement; 30.0-75.0 ftKB; 8/24/2020; Pump 35 sacks of Class G neat cement (15.8 lb./gal, 1.15 cu-ft./sk.) cement into Perfs @ 75'. Puts 75' of cement to surface.
Perf; 74.0-75.0; 8/24/2020
Conductor Casing Cement; Cement; 30.0-120.0 ftKB; 5/4/2020
Conductor; 20 in; 52.78 lb/ft; J-55; 19.12 in; 30.0-120.0 ftKB; 90.00 ft
Surface Casing Cement; Cement; 30.0-3,327.0 ftKB; 5/4/2020
Cement Plug; Cement; 3,250.0-3,409.0 ftKB; 8/24/2020; TIH w/ open tubing to 3,400'. Spot a balance plug with 12 sacks of Class G neat cement (15.8 lb./gal, 1.15 cu-ft./sk.). Puts 100' of coverage and 50' excess cement @ 3,250'. Pick up above the plug and circulate clean. TOOH.
Des:9# Mud; Depth MD:75.0-3,250.0
Surface; 9 5/8 in; 36.00 lb/ft; J-55; 8.92 in; 30.0-3,349.0 ftKB; 3,319.00 ft
Cement Plug; Cement; 6,242.0-6,400.0 ftKB; 8/24/2020; TIH w/ open tubing to 6,400'. Spot a balance plug with 12 sacks of Class G neat cement (15.8 lb./gal, 1.15 cu-ft./sk.). Puts 100' of coverage and 50' excess cement @ 6,250'. Pick up above the plug and circulate clean. TOOH.
Des:9# Mud; Depth MD:3,400.0-6,242.0
Production Casing Cement; Cement; 30.0-12,665.0 ftKB; 5/4/2020
Des:Casing Patch; Depth MD:6,893.0-6,964.0
Des:Collapsed Cgs/Patch / 1.95" ID; Depth MD:6,955.0-6,965.0
Cement Plug; Cement; 8,490.0-8,700.0 ftKB; 8/21/2020; PU 2 3/8" tappered down to 1.66" J55/IJ TIH to 8,700'. Spot a balance plug with 16 sacks of Class G neat cement (15.8 lb./gal, 1.15 cu-ft./sk.). Puts 150' of coverage and 50' excess cement @ 8,500'. Pick up above the plug and circulate clean. TOOH.
Des:9# Mud; Depth MD:6,400.0-8,490.0
PBTD; 12,507.0
Des:CIBP; Depth MD:12,507.0-12,508.0
Des:Fish; Depth MD:12,552.0-12,558.0
Production; 4 1/2 in; 11.60 lb/ft; P-110; 4.00 in; 30.0-12,665.0 ftKB; 12,635.00 ft