# Job Summary

PATRIOT WELL SOLUTIONS

| | | | |
|---|---|---|---|
| Client: | PetroStar Services, LLC | Job Type: | Mechanical Services |
| Well Name: | BOHLENDER 29-13 | TMD: | N/A |
| Unit: | 1011 | TVD: | N/A |
| Job Start Date: | 3/27/2020 | Liner Top: | N/A |
| Client Rep.: | | Casing/Tubing Size: | 4.5 |
| Engineer: | CARL.K | Perforating System: | EB SWITCH |
| Crew: | JOHN.H DONOVAN.M | | |

Weight:

Total BBLS:

Runs: 1 Misruns: Operating time: 3:35:00 Standby Time: Lost time:

Guns Fired:

| Date | Time on | Time off | Type | Plug Depth | Top Shot | tage Numb | Guns Fired | Engineer | Company Witness | Engineer Notes | Total Time In Minutes | Total BBLS | Max Rate |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 8:30:00 | 8:45:00 | RIG UP | | | | | | | started equipment | 0:15:00 | | |
| | 8:45:00 | 8:55:00 | JSA REVIEW | | | | | | | | 0:10:00 | | |
| | 9:00:00 | 9:35:00 | TOOL RUN | | | | | | | BAILER@7215 | 0:35:00 | | |
| | 9:35:00 | 10:15:00 | TOOL RUN | | | | | | | PWS CIBP@6909 | 0:40:00 | | |
| | 10:25:00 | 10:50:00 | TOOL RUN | | | | | | | BAILER@6909 | 0:25:00 | | |
| | 10:55:00 | 11:20:00 | TOOL RUN | | | | | | | PWS CIBP@4214 | 0:25:00 | | |
| | 11:20:00 | 11:35:00 | TOOL RUN | | | | | | | BAILER@4214 | 0:15:00 | | |
| | 11:40:00 | 12:15:00 | TOOL RUN | | | | | | | GEO JET CUTTER@2500 | 0:35:00 | | |
| | 12:15:00 | 12:30:00 | RIG DOWN | | | | | | | | 0:15:00 | | |

# Job Summary

PATRIOT WELL SOLUTIONS

| | | | |
|---|---|---|---|
| Client: | PetroStar Services, LLC | Job Type: | Mechanical Services |
| Well Name: | BOHLENDER 29-13 | TMD: | N/A |
| Unit: | 1016 | TVD: | N/A |
| Job Start Date: | 3/31/2020 | Liner Top: | N/A |
| Client Rep.: | STEVE RECORD | Casing/Tubing Size: | 4.5 |
| Engineer: | D.MARTIN | Perforating System: | EB FIRE SWITCH |
| Crew: | J.HASLEM D.NIXON | | |

Weight: 11.6#

Total BBLS:

Runs: 1 Misruns: Operating time: 1:15:00 Standby Time: Lost time:

Guns Fired:

| Date | Time on | Time off | Type | Plug Depth | Top Shot | tage Numb | Guns Fired | Engineer | Company Witness | Engineer Notes | Total Time In Minutes | Total BBLS | Max Rate |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 8:00:00 | 8:10:00 | JSA REVIEW | | | | | | | | 0:10:00 | | |
| | 8:10:00 | 8:40:00 | RIG UP | | | | | | | | 0:30:00 | | |
| | 8:40:00 | 8:54:00 | TOOL RUN | | | | | | | SQUEEZE HOLES @ 800' @500PSI | 0:14:00 | | |
| | 8:54:00 | 9:15:00 | RIG DOWN | | | | | | | | 0:21:00 | | |