PSI
PRODUCTION SERVICES INTERNATIONAL

Company: Petroleum Development Oman
Well: Marmul 123
Field: Marmul
Country: Oman
Date: 15-Jan-2008
Run No: 1
Service Order: 0000000000
Depth Datum: Rotary Table
Depth Datum Elevation: 0 ft
Permanent Datum: Mean Sea Level
Elevation: 0 ft
Log Measured From: Rotary Table
Drilling Measured From: Rotary Table

Casing	Size	Wt	Grade	Thread	From	To
Surface	13 3/8 in	54.5 lb/ft	K-55	BTC	0 ft	1,000 ft
Production	9 5/8 in	47 lb/ft	L-80	BTC	0 ft	9,000 ft

Tubing	Size	Wt	Grade	Thread	From	To
Tubing	4 1/2 in	12.6 lb/ft	L-80	EUE	0 ft	8,900 ft

Bottom Hole Temperature	212 °F
Fluid Level	1,200 ft
Gas/Oil Ratio	0.5
Water Cut	0 %
Fluid Density	0.85 g/cm³
Max Deviation	45 deg
Max Dogleg Severity	3 deg/100ft

Recorded By: J. Smith
Witnessed By: A. Al-Rashdi

Tool Type: Memory Production Logging Suite
Tool Size: 1.69 in
Tool Length: 45 ft
Tool Weight: 120 lb
Sensor Offset: 15 ft
Top Log Interval: 0 ft
Bottom Log Interval: 9,000 ft
Logging Speed: 30 ft/min
Max Temperature: 212 °F
Max Pressure: 5,000 psi

Run 1 — Pass 1 — Main Log

Comments: Well shut-in for 24 hours prior to logging. Tool string run in hole to bottom without incident. Logged up at 30 ft/min with stops at each perforation interval for 5 minutes. Pressure and temperature stabilized before each stop. Well flowed to surface at 1,200 bbl/day of fluid. Tool string pulled out of hole without incident.

Production Logging Suite

Production Logging Suite

Production Logging Suite

Production Logging Suite

Production Logging Suite

Production Logging Suite

Production Logging Suite