NOBLE ENERGY INC.

MOSER H34-03
NENW 34-3N-65W
661 FNL & 1994 FWL
WELD COUNTY, CO
Wattenberg
CURRENT WELLBORE SCHEMATIC
with PROPOSED P&A
11/5/2014

API: 05-123-15449
COGCC #

GL Elev: 4826'
KB Elev: 4836'

Spud Date: 12/6/1991

Surface Casing :
8 5/8" 24# @ 519'
Cement: 250
TOC: Surface

TOC @ 6330'

Nio Top: 6836'

Production Casing :
2 7/8" 8.7# @ 7293'
Cement: 300
TD: 12/11/1991



Cut surface casing off 6'-8' below surface.

Pump approx 290 sx shoe plug @ 792'
Will bring cement to surface.

50 sx Courtesy Plug @ 2500

Pump 100 sx stub plug where csg was pulled
Cut and pull csg @ 4500'

CIBP @ 7084' w/ 2 sx cement on top

Codell Perforations 7134' - 7146'

TD: 7342'