FORM 6 Rev 05/18

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109

DE	ET	OE	ES

Document Number: 401646907

Date Received: 05/21/2018

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.
A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 100322 Contact Name: Sonu Choudhary

Name of Operator: NOBLE ENERGY INC Phone: (720) 939-2574

Address: 1001 NOBLE ENERGY WAY Fax:

City: HOUSTON State: TX Zip: 77070 Email: narayan.choudhary@nblenergy.com

For "Intent" 24 hour notice required, COGCC contact: Name: Carlile, Craig Tel: (970) 629-8279 Email: craig.carlile@state.co.us

API Number 05-123-22958-00

Well Name: HARSH H Well Number: 26-9D

Location: QtrQtr: NESE Section: 26 Township: 3N Range: 65W Meridian: 6

County: WELD Federal, Indian or State Lease Number:

Field Name: WATTENBERG Field Number: 90750

☒ Notice of Intent to Abandon ☐ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.194380 Longitude: -104.623580

GPS Data:

Date of Measurement: 07/18/2006 PDOP Reading: 5.0 GPS Instrument Operator's Name: Paul Tappy

Reason for Abandonment: ☐ Dry ☒ Production Sub-economic ☐ Mechanical Problems

☐ Other

Casing to be pulled: ☒ Yes ☐ No Estimated Depth: 908

Fish in Hole: ☐ Yes ☒ No If yes, explain details below

Wellbore has Uncemented Casing leaks: ☐ Yes ☒ No If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	7120	7134			
NIOBRARA	6876	6896			
J SAND	7599	7648	08/20/2007	B PLUG CEMENT TOP	7434
DAKOTA	7812	7851	07/19/2005	BRIDGE PLUG	7750

Total: 4 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	708	540	708	16	VISU
1ST	7+7/8	4+1/2	11.6	7,948	180	7,948	6,320	CBL
S.C. 1.1				4,926	260	4,926	4,256	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6826 with 20 sacks cmt on top. CIPB #2: Depth _____ with _____ sacks cmt on top.

CIBP #3: Depth _____ with _____ sacks cmt on top. CIPB #4: Depth _____ with _____ sacks cmt on top.

CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 35 sks cmt from 4700 ft. to 4256 ft. Plug Type: CASING Plug Tagged: ☐

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐

Perforate and squeeze at 4210 ft. with 120 sacks. Leave at least 100 ft. in casing 4110 CICR Depth

Perforate and squeeze at 2500 ft. with 165 sacks. Leave at least 100 ft. in casing 2400 CICR Depth

Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth

(Cast Iron Cement Retainer Depth)

Set 310 sacks half in. half out surface casing from 958 ft. to 0 ft. Plug Tagged: ☒

Set _____ sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No

Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: _____ ft. of _____ inch casing Plugging Date: _____

*Wireline Contractor: _____ *Cementing Contractor: _____

Type of Cement and Additives Used: _____

Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Stephanie Dionne

Title: Engineering Tech Date: 5/21/2018 Email: stephanie.dionne@nblenergy.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Jacobson, Eric Date: 6/22/2018

CONDITIONS OF APPROVAL, IF ANY: Expiration Date: 12/21/2018

COA Type	Description
	If there has not been a reported Bradenhead test within 60 days of plugging this well, prior to starting plugging operations, a Bradenhead test shall be performed. 1) If, before opening the Bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required. 2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required. 3) If sampling is required contact COGCC engineering for an confirmation of plugging requirements prior to placing any plugs. Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. The Form 17 shall be submitted within 10 days of the test.
	1) Provide 48 hour notice of plugging MIRU via electronic Form 42. 2) Prior to placing the 958' plug: verify that all fluid migration (liquid or gas) has been eliminated. If evidence of fluid migration or pressure remains, contact COGCC Engineer for an update to plugging orders. 3) After isolation has been verified, pump plug and displace. If cement is not circulated to surface, shut-in, WOC 4 hours then tag plug – must be at 658' or shallower and provide 10 sx plug at the surface. 4) Leave at least 100' of cement in the wellbore for each plug. 5) Properly abandon flowlines as per Rule 1105. File electronic Form 42 once abandonment is complete. Within 30 days of an operator completing abandonment requirements for an off-location flowline or crude oil transfer line, the operator must submit a Flowline Report, Form 44.
	Operator shall implement measures to control unnecessary and excessive venting, to protect the health and safety of the public, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public welfare.

Attachment Check List

Att Doc Num	Name
401646907	FORM 6 INTENT SUBMITTED
401646953	WELLBORE DIAGRAM

Total Attach: 2 Files

General Comments

User Group	Comment	Comment Date
Engineer	Changed "Casing to be Pulled" on Well Info Tab to YES and added "Estimated Depth" 908' with operator agreement.	06/22/2018
Permit	Ready to pass form. Cutting casing selected as no; deleted casing pull depth of "6826". Dakota and J Sand productive intervals confirmed via doc# 1491640. Niobrara and Codell productive interval confirmed via doc# 1977237.	06/21/2018
Well File Verification	Pass	05/21/2018

Total: 3 comment(s)