FORM 2 Rev 08/16

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Document Number: 401626964

Date Received: 05/07/2018

APPLICATION FOR PERMIT TO:

☒ **Drill** ☐ Deepen ☐ Re-enter ☐ Recomplete and Operate

TYPE OF WELL OIL ☒ GAS ☐ COALBED ☐ OTHER ____ Refiling ☐

ZONE TYPE SINGLE ZONE ☒ MULTIPLE ZONES ☐ COMMINGLE ZONES ☐ Sidetrack ☐

Well Name: Golden Cascade Fed Well Number: 33-14HN

Name of Operator: MALLARD EXPLORATION LLC COGCC Operator Number: 10670

Address: 1400 16TH STREET SUITE 300

City: DENVER State: CO Zip: 80202

Contact Name: Erin Mathews Phone: (720)543 7951 Fax: ( )

Email: emathews@mallardexploration.com

RECLAMATION FINANCIAL ASSURANCE

Plugging and Abandonment Bond Surety ID: 20170115

WELL LOCATION INFORMATION

QtrQtr: NWNW Sec: 33 Twp: 9N Rng: 60W Meridian: 6

Latitude: 40.711870 Longitude: -104.101793

Footage at Surface: 506 Feet FNL/FSL FNL 1492 Feet FEL/FWL FWL

Field Name: WILDCAT Field Number: 99999

Ground Elevation: 4946 County: WELD

GPS Data:

Date of Measurement: 04/26/2018 PDOP Reading: 1.6 Instrument Operator's Name: Brian Hopkinson

If well is ☐ Directional ☒ Horizontal (highly deviated) **submit deviated drilling plan.**

Footage at Top of Prod Zone: 600 FNL/FSL FNL 605 FEL/FWL FEL

Bottom Hole: 600 FNL/FSL FSL 605 FEL/FWL FEL

Sec: 33 Twp: 9N Rng: 60W Sec: 33 Twp: 9N Rng: 60W

LOCATION SURFACE & MINERALS & RIGHT TO CONSTRUCT

Surface Ownership: ☒ Fee ☐ State ☐ Federal ☐ Indian

The Surface Owner is: (check all that apply)

☒ is the mineral owner beneath the location.

☒ is committed to an Oil and Gas Lease.

☒ has signed the Oil and Gas Lease.

☐ is the applicant.

The Mineral Owner beneath this Oil and Gas Location is: ☒ Fee ☐ State ☐ Federal ☐ Indian

The Minerals beneath this Oil and Gas Location will be developed by this Well: Yes

The right to construct the Oil and Gas Location is granted by: oil and gas lease

Surface damage assurance if no agreement is in place: ____ Surface Surety ID: ____

LEASE INFORMATION

Using standard QtrQtr, Sec, Twp, Rng format, describe one entire mineral lease that will be produced by this well (Describe lease beneath surface location if produced. Attach separate description page or map if necessary.)

W/2, SE/4, Sec 33, 9 North, 60 West

Total Acres in Described Lease: 480 Described Mineral Lease is: ☒ Fee ☐ State ☐ Federal ☐ Indian

Federal or State Lease #

Distance from Completed Portion of Wellbore to Nearest Lease Line of described lease: 0 Feet

CULTURAL DISTANCE INFORMATION

Distance to nearest:

Building:	5280	Feet
Building Unit:	5280	Feet
High Occupancy Building Unit:	5280	Feet
Designated Outside Activity Area:	5280	Feet
Public Road:	495	Feet
Above Ground Utility:	5280	Feet
Railroad:	5280	Feet
Property Line:	506	Feet

INSTRUCTIONS:
- All measurements shall be provided from center of the Proposed Well to nearest of each cultural feature as described in Rule 303.a.(5).
- Enter 5280 for distance greater than 1 mile.
- Building - nearest building of any type. If nearest Building is a Building Unit, enter same distance for both.
- Building Unit, High Occupancy Building Unit, and Designated Outside Activity Area - as defined in 100-Series Rules.

DESIGNATED SETBACK LOCATION INFORMATION

Check all that apply. This location is within a:

☐ Buffer Zone
☐ Exception Zone
☐ Urban Mitigation Area

- Buffer Zone – as described in Rule 604.a.(2), within 1,000' of a Building Unit
- Exception Zone - as described in Rule 604.a.(1), within 500' of a Building Unit.
- Urban Mitigation Area - as defined in 100-Series Rules.

Pre-application Notifications (required if location is within 1,000 feet of a building unit):

Date of Rule 305.a.(1) Urban Mitigation Area Notification to Local Government:

Date of Rule 305.a.(2) Buffer Zone Notification to Building Unit Owners:

SPACING and UNIT INFORMATION

Distance from completed portion of proposed wellbore to nearest completed portion of offset wellbore permitted or completed in the same formation: 262 Feet

Distance from Completed Portion of Wellbore to Nearest Unit Boundary 600 Feet (Enter 5280 for distance greater than 1 mile.)

Federal or State Unit Name (if appl): Unit Number:

SPACING & FORMATIONS COMMENTS

Docket #180700515 pending for July 2018 hearing.

Unit Configuration = T9N-R60W: Sec 33: All

OBJECTIVE FORMATIONS

Objective Formation(s)	Formation Code	Spacing Order Number(s)	Unit Acreage Assigned to Well	Unit Configuration (N/2, SE/4, etc.)
NIOBRARA	NBRR	535-1077	640	Sec 33:All

DRILLING PROGRAM

Proposed Total Measured Depth: 11763 Feet

Distance from the proposed wellbore to nearest existing or proposed wellbore belonging to another operator, including plugged wells:

Enter distance if less than or equal to 1,500 feet: 1151 Feet ☐ No well belonging to another operator within 1,500 feet

Will a closed-loop drilling system be used? Yes

Is H_2S gas reasonably expected to be encountered during drilling operations at concentrations greater than or equal to 100 ppm? No (If Yes, attach an H2S Drilling Operations Plan)

Will salt sections be encountered during drilling? No

Will salt based (>15,000 ppm Cl) drilling fluids be used? No

Will oil based drilling fluids be used? Yes

BOP Equipment Type: ☒ Annular Preventor ☒ Double Ram ☒ Rotating Head ☐ None

GROUNDWATER BASELINE SAMPLING AND MONITORING AND WATER WELL SAMPLING

Water well sampling required per Rule 609

DRILLING WASTE MANAGEMENT PROGRAM

Drilling Fluids Disposal: OFFSITE Drilling Fluids Disposal Methods: Commercial Disposal

Cuttings Disposal: OFFSITE Cuttings Disposal Method: Commercial Disposal

Other Disposal Description:

Beneficial reuse or land application plan submitted?

Reuse Facility ID: or Document Number:

CASING PROGRAM

Casing Type	Size of Hole	Size of Casing	Wt/Ft	Csg/Liner Top	Setting Depth	Sacks Cmt	Cmt Btm	Cmt Top
CONDUCTOR	26	16	43	0	80	50	80	0
SURF	13+1/2	9+5/8	36	0	1550	525	1550	0
1ST	8+1/2	5+1/2	20	0	11763	1600	11763	1550

☐ Conductor Casing is NOT planned

DESIGNATED SETBACK LOCATION EXCEPTIONS

Check all that apply:

☐ Rule 604.a.(1)A. Exception Zone (within 500' of Building Unit)

☐ Rule 604.b.(1)A. Exception Location (existing or approved Oil & Gas Location now within a Designated Setback as a result of Rule 604.a.)

☐ Rule 604.b.(1)B. Exception Location (existing or approved Oil & Gas Location is within a Designated Setback due to Building Unit construction after Location approval)

☐ Rule 604.b.(2) Exception Location (SUA or site-specific development plan executed on or before August 1, 2013)

☐ Rule 604.b.(3) Exception Location (Building Units constructed after August 1, 2013 within setback per an SUA or site-specific development plan)

GREATER WATTENBERG AREA LOCATION EXCEPTIONS

Check all that apply:

☐ Rule 318A.a. Exception Location (GWA Windows).

☐ Rule 318A.c. Exception Location (GWA Twinning).

RULE 502.b VARIANCE REQUEST

☐ Rule 502.b. Variance Request from COGCC Rule or Spacing Order Number _____

OTHER LOCATION EXCEPTIONS

Check all that apply:

☐ Rule 318.c. Exception Location from Rule or Spacing Order Number _____

☐ Rule 603.a.(2) Exception Location (Property Line Setback).

ALL exceptions and variances require attached Request Letter(s). Refer to applicable rule for additional required attachments (e.g. waivers, certifications, SUAs).

OPERATOR COMMENTS AND SUBMITTAL

Comments: Nearest wellbore in proposed unit from anti-collision survey is the Golden Cascade Fed 33-13HC.

Nearest permitted or existing wellbore belonging to another operator per anti-collision is the Shable Federal LB33-78HN (API:05-123-36799) PR Status.

This application is in a Comprehensive Drilling Plan: No CDP #: _____

Location ID: _____

Is this application being submitted with an Oil and Gas Location Assessment application? Yes

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Aaron Cross

Title: Permitting Technician Date: 5/7/2018 Email: regulatory@ascentgeomatics.c

Operator must have a valid water right or permit allowing for industrial use or purchased water from a seller that has a valid water right or permit allowing for industrial use, otherwise an application for a change in type of use is required under Colorado law. Operator must also use the water in the location set forth in the water right decree or well permit, otherwise an application for a change in place of use is required under Colorado law. Section 37-92-103(5), C.R.S. (2011).

Based on the information provided herein, this Application for Permit-to-Drill complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____ **Director of COGCC** Date: 4/2/2019

Expiration Date: 04/01/2021

API NUMBER

05 123 50055 00

Conditions Of Approval

All representations, stipulations and conditions of approval stated in the Form 2A for this location shall constitute representations, stipulations and conditions of approval for this Form 2 Permit-to-Drill and are enforceable to the same extent as all other representations, stipulations and conditions of approval stated in this Permit-to-Drill.

COA Type	Description
	1) Submit Form 42 online to COGCC 48 hours prior to MIRU (spud notice) for the first well activity with a rig on the pad and provide 48 hour spud notice via Form 42 for all subsequent wells drilled on the pad. 2) Provide cement coverage to a minimum of 200' above Niobrara. Verify coverage with cement bond log. 3) Oil-based drilling fluid is to be used only after setting surface casing. Bradenhead Bradenhead tests shall be performed and reported according to the following schedule and Form 17 submitted within 10 days of each test.: 1) All: Within 60 days of rig release, prior to stimulation. If any pressure greater than 200 psi, must contact COGCC engineer prior to stimulation. 2) Delayed completion: 6 months after rig release, prior to stimulation. If any pressure greater than 200 psi, must contact COGCC engineer prior to stimulation. 3) A post-production test within 60 days after first sales, as reported on the Form 10, Certificate of Clearance.

Best Management Practices

No	BMP/COA Type	Description
1	Drilling/Completion Operations	Alternative Logging Program: One of the first wells drilled on the pad will be logged with Open Hole Resistivity Log and Gamma Ray Log from the kick-off point to into the surface casing. All wells on the pad will have a cement bond log with gamma-ray run on production casing (or on intermediate casing if production liner is run) into the surface casing. The horizontal portion of every well will be logged with a measured-while-drilling gamma-ray log. The form 5, Completion Report, for each well on the pad will list all logs run and have those logs attached. The Form 5 for a well without open-hole logs shall clearly state "Alternative Logging Program - No open-hole logs were run" and shall clearly identify (by API#, well name & number) the well in which open-hole logs were run.
2	Drilling/Completion Operations	Anti-collision: Operator will perform an anti-collision evaluation of all active (producing, shut in, or temporarily abandoned) offset wellbores that have the potential of being within 150 feet of a proposed well prior to drilling operations for the proposed well. Notice shall be given to all offset operators prior to drilling.
3	Drilling/Completion Operations	Blowout Prevention Equipment ("BOPE"): A double ram annular preventer will be used during drilling.

Total: 3 comment(s)

Applicable Policies and Notices to Operators

Notice Concerning Operating Requirements for Wildlife Protection.
http://cogcc.state.co.us/documents/reg/Policies/Wildlife_Notice.pdf

Attachment Check List

Att Doc Num	Name
401626964	FORM 2 SUBMITTED
401627780	WELL LOCATION PLAT
401627977	OffsetWellEvaluations Data
401631171	DIRECTIONAL DATA

401637737	DEVIATED DRILLING PLAN
401993020	OFFSET WELL EVALUATION

Total Attach: 6 Files

General Comments

User Group	Comment	Comment Date
Permit	With operators concurrence changed Open Hole Logging BMP and added spacing order. Permitting Review Complete. Final Review Completed.	04/01/2019
Engineer	Evaluated existing wells within 1500' of proposed directional.	03/26/2019
Permit	Passed Completeness.	05/11/2018
Permit	Back to draft for: Missing Deviated Drilling attachment (Anti collision is attached as Deviated Drilling). Wrong Casing Depths.	05/11/2018

Total: 4 comment(s)