OGCC FORM 4
Rev. 1/78

STATE OF COLORADO
OIL AND GAS CONSERVATION COMMISSION
DEPARTMENT OF NATURAL RESOURCES

00395947

RECEIVED
MAR 25 1985
COLO. OIL & GAS CONS. COMM.

File in duplicate for Patented and Federal lands.
File in triplicate for State lands.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION & SERIAL NO.

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

1. OIL WELL [X] GAS WELL [ ] OTHER PxA former producer

7. UNIT AGREEMENT NAME

2. NAME OF OPERATOR: Amoco Production Company

8. FARM OR LEASE NAME: UPRR 56 Amoco "D" 02280

3. ADDRESS OF OPERATOR: P.O. Box 39200 - Denver, CO 80239

9. WELL NO.: #1

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface
At proposed prod. zone 1980' FSL, 1950' FWL NE/4 SW/4 Sec. 31

10. FIELD AND POOL, OR WILDCAT: Lonetree

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA: Sec. 31 - T3S - R59W

14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.)	12. COUNTY	13. STATE
74-364	5045' GR	Adams	CO

16. **Check Appropriate Box To Indicate Nature of Notice, Report or Other Data**

NOTICE OF INTENTION TO:				SUBSEQUENT REPORT OF:			
TEST WATER SHUT-OFF	[ ]	PULL OR ALTER CASING	[ ]	WATER SHUT-OFF	[ ]	REPAIRING WELL	[ ]
FRACTURE TREAT	[ ]	MULTIPLE COMPLETE	[ ]	FRACTURE TREATMENT	[ ]	ALTERING CASING	[ ]
SHOOT OR ACIDIZE	[ ]	ABANDON	[ ]	SHOOTING OR ACIDIZING	[ ]	ABANDONMENT*	[XX]
REPAIR WELL	[ ]	CHANGE PLANS	[ ]	(Other)			
(Other)				(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)			

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

18. Date of work December 20, 1984

* Must be accompanied by a cement verification report.

PxA; Abandonment

Remarks: 1st plug: set CIBP at 6200' with 5 sacks cement. Pulled 3000' 5½" csg.
2nd plug: pump 40 sacks - plug: 3000-2850' cmt. across stub.
3rd plug: pump 120 sacks - plug: 600-150'.
4th plug: pump 10 sacks - plug: surface - PxA.
Cut casing 5' below ground level; weld on cap.
Restore location to original contour.

Verbal approval by Hack Morrell, OGCC, to Scott Robinson, Amoco, 9-25-84.

19. I hereby certify that the foregoing is true and correct

SIGNED G.R. West / Mjg TITLE DISTRICT ADMINISTRATIVE SUPERVISOR DATE 3-20-85

(This space for Federal or State office use)

APPROVED BY William R. Smith TITLE DIRECTOR O & G Cons. Comm. DATE APR - 2 1985

CONDITIONS OF APPROVAL, IF ANY: